

#### **Appendix H. Stormwater Pollution Prevention Plan**

# STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

## STONY POINT TRANSITIONAL HORIZONTAL DIRECTIONAL DRILL (HDD) PROJECT

TOWN OF STONY POINT ROCKLAND COUNTY, NEW YORK

PSC Case Number: 10-T-0139

#### IN COMPLIANCE WITH THE

# NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION GENERAL PERMIT GP-0-20-001 FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

Prepared for:

Champlain Hudson Power Express, Inc. 600 Broadway Albany, NY 12207



Prepared by:

TRC 215 Greenfield Parkway, Suite 102 Liverpool, NY 13088



September 2022



#### **Table of Contents:**

1.0	Intro	duction	
2.0	Regu	ılatory Requirements	
3.0		nit Coverage Information	
4.0		PP Amendments	
5.0		ect Site Information	
0.0	5.1	Soils Classification	
	5.2	Wetlands and Waterbodies	
	5.3	Floodplains	
	5.4	Environmental Resource Information	
	5.5	Cultural Resource Information	
6.0	Cont	ract Documents	
7.0		onnel Contact List	
8.0		ect Construction and Sequencing	
9.0		nwater Management and Pollution Cont	
	9.1	Potential Stormwater Impacts	
	9.2	Protection of Existing Vegetation	
	9.3	Temporary Erosion and Sediment Control	
		9.3.1 Temporary Stockpiling	
		9.3.2 Timber Matting	
		9.3.3 Construction Access Systems	
		9.3.4 Dewatering	
		9.3.5 Horizontal Directional Drilling (HD	
	9.4	Temporary Stabilization for Frozen Condition	
10.0	Cons	struction Pollution Prevention	
	10.1	Management of Spills and Releases	
			ıters14
	10.2	Construction Housekeeping	
			15
			ng Areas15
			nance15
	10.3	Waste Management	
11.0		tenance Inspections and Reporting Req	
	11.1	Pre-Construction Inspection	
	11.2		
	11.3	Temporary Construction Activity Suspens	
	11.4	Partial Project Completion	
	11.5	Reporting Requirements	
	11.6	Post-Construction Record Archiving	18



#### **Appendices:**

#### **Appendix A – SWPPP Permit Coverage Forms**

Notice of Intent (NOI)

**SWPPP Preparer Certification Form** 

Owner/Operator Certification Form

MS4 SWPPP Acceptance Form

NYSDEC NOI Acknowledgement Letter for Permit Coverage

Notice of Termination (NOT) Form

#### Appendix B - General Permit GP-0-20-001

#### **Appendix C – Construction Personnel Contact List**

- Construction Contact List
- Contractor Certification Form

#### **Appendix D – Agency Correspondence and Notifications**

#### **Appendix E – Environmental Background Information**

Figure 1: Site Location Map

Figure 2: Environmental Resource Map

Rainfall Information

Environmental and Cultural Resource Information

USDA NRCS Soil Resource Report

#### **Appendix F – EM&CP Plan and Profile Drawings**

#### Appendix G – Standards and Specifications for Erosion and Sediment Controls

#### Appendix H - Spill Cleanup and Reporting Guidance

- NYSDEC Technical Field Guidance: Spill Reporting and Initial Notification Requirements
- NYSDEC CP-51: Soil Cleanup Guidance

#### **Appendix I – SWPPP Amendments**

#### **Appendix J - SWPPP Inspection Reports**

Blank SWPPP Inspection Form

Completed SWPPP Inspection Reports



#### **ACRONYMS & ABBREVIATIONS**

CFR Code of Federal Regulation

CHPE Champlain Hudson Power Express, Inc.
CRIS Cultural Resource Information System

ECL Environmental Conservation Law

El Environmental Inspector

EM&CP Environmental Management and Construction Plan

ERM Environmental Resource Mapper

FEMA Federal Emergency Management Agency

FIRM Flood Insurance Rate Map

GP General Permit

HDD Horizontal Directional Drill
HDPE High-density polyethylene
HSG Hydrologic Soil Group

HVDC High Voltage Direct Current

IPaC Information for Planning and Consultation
MS4 Municipal Separate Storm Sewer System

NOI Notice of Intent

NOT Notice of Termination

NPDES National Pollutant Discharge Elimination System

NRCS Natural Resources Conservation Service
NYCRR New York Code, Rules and Regulations

NYS New York State

NYSDEC New York State Department of Environmental Conservation

O&M Operation and Maintenance

OPRHP Office of Parks, Recreation, and Historic Preservation

Project Stony Point Transitional HDD

PVC Polyvinyl chloride SDS Safety Data Sheets

SMDM Stormwater Management Design Manual

SPCC Spill Prevention, Control, and Countermeasure SPDES State Pollutant Discharge Elimination System

SSESC Standards and Specifications for Erosion and Sediment Control

SWPPP Storm Water Pollution Prevention Plan

TRC TRC Environmental Corporation

USDA United States Department of Agriculture



USEPA United States Environmental Protection Agency

USFWS United State Fish and Wildlife Service

USGS United States Geological Survey



#### 1.0 Introduction

This Stormwater Pollution Prevention Plan (SWPPP) has been prepared by TRC Environmental Corporation (TRC) for CHPE, LLC and CHPE Properties, Inc. (collectively "CHPE" and "Certificate Holders") in regard to construction activities associated with the Stony Point Transitional Horizontal Directional Drill (HDD) Project (the Project) segment. The overall CHPE Project involves the construction of ±339 miles of High Voltage Direct Current (HVDC) terrestrial and submarine transmission line from the Canadian border to Queens, New York to deliver 10.4 Terawatt-hours of renewable energy annually into New York City by the end of 2025. Work associated with other segments of the CHPE Project will be permitted separately, and subject to separate SWPPPs submitted for each Segment.

The purpose of this SWPPP is to establish requirements and instructions for the management of construction-related stormwater discharges from the Project Site. Erosion and sediment controls have been designed and shall be installed and maintained to minimize the discharge of pollutants and prevent a violation of the water quality standards.

#### 2.0 Regulatory Requirements

The Project shall comply with all applicable local, state, and federal regulations as follows.

This SWPPP has been prepared in accordance with the "New York State Department of Environmental Conservation (NYSDEC) State Pollution Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity" General Permit GP-0-20-001, effective January 29, 2020, through January 28, 2025. The NYSDEC requires coverage under GP-0-20-001 for any "construction activities involving soil disturbances of one or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility."

The Project is classified as the installation of an underground, linear utility with no increase in impervious area. Per Table 1 of GP-0-20-001 Appendix B, the Project involves construction activities that require the preparation of a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of the permit. A copy of the General Permit GP-0-20-001 is provided in Appendix B of this SWPPP.

The Project is located within a regulated Municipal Separate Storm Sewer System (MS4) for the Town of Stony Point. The SWPPP has been prepared in accordance with applicable requirements of the MS4 permit and has been reviewed and approved by the Town's MS4 representative. The signed MS4 SWPPP Acceptance Form has been included in Appendix A. The MS4 SWPPP Acceptance Form and Notice of Intent (NOI) will be submitted to NYSDEC, certifying that this Project complies with the technical requirements of GP-0-20-001.

The Project received a Department of the Army Permit (Permit No. NAN-2009-01089) on April 20, 2015, last modified on April 28, 2021, as well as a New York State Public Service Commission 401 Water Quality Certification on January 18, 2013. This Project is subject to the requirements of an Environmental Management and Construction Plan (EM&CP) as developed for compliance with this Project's Article VII Certificate.



#### 3.0 Permit Coverage Information

This SWPPP serves as the minimum requirements necessary to address soil exposure and stormwater management during construction activities. This SWPPP is a living document that may be amended for unforeseen circumstances. If unanticipated site conditions warrant changes or additions to existing practices, the Owner/Operator and the Contractor(s), in consultation with the Qualified Inspector or Project Engineer, will be required to implement those measures in accordance with the New York State Standards and Specifications for Erosion and Sediment Control (SSESC) and amendments to the SWPPP shall be made as appropriate. The SWPPP and associated documentation must be kept current to ensure the erosion and sediment control practices are accurately documented.

In accordance with GP-0-20-001, documented site inspections will be performed to ensure the required erosion and sediment control measures have been installed properly and are in good condition. Inspections will occur for the duration of construction, until earth-disturbing construction activities have ceased, and final stabilization has been achieved.

#### 4.0 SWPPP Amendments

The SWPPP and associated documents must be kept current at all times. Amendments to the SWPPP and associated documents, including EM&CP Plan and Profile Drawings, should be made:

- Whenever the current provisions are ineffective in minimizing impacts to the stormwater discharge from the Project Site;
- Whenever there is a change in design or construction activities and sequencing that has or could have an impact to the stormwater discharge; and
- To address deficiencies or issues identified during monitoring and inspection.

Refer to GP-0-20-001 for additional information on SWPPP amendment procedures and requirements. Amendments to the SWPPP shall be documented in Appendix I.

#### 5.0 Project Site Information

The Project Site is located on private property off of Battlefield Road in the Town of Stony Point, Rockland County, New York. The Project Site is located within the NYSDEC Region 3 jurisdiction and the Haverstraw United States Geological Survey (USGS) 7.5 Minute Topographic Quadrangle. The Project Site location is depicted in Figure 1 of Appendix E.

The HDD operation will install conduits to be used for future installation of submarine cable transition from the Hudson River to land cable for the overland route. The assembled conduit for this Project will span approximately 2,400 feet. The HDD work pad is located on private property north of Battlefield Road in Stony Point, NY (Rockland County). The proposed HDD will begin at the work pad and then continue northeast with in-river exit location in the Hudson River (Lower Hudson Reach) at approximately River Mile 41.

The general scope of work for the Project which may result in soil disturbance includes, but is not limited to, minimal site clearing, grading, temporary construction access, conduit installation,



horizontal directional drilling (HDD), and installation of the temporary HDD work pad and erosion and sediment controls.

The Project Site is located within a 203-acre parcel, of which, approximately 0.44 acres will be disturbed by the Project. The existing groundcover of the Project Site is composed primarily of grass/meadow area, gravel, and vegetation of varying density. The site topography is relatively flat to moderately steep, generally sloping to the east towards the Hudson River.

Notable features in the vicinity of this segment of the Project include an open quarry to the north, and the Stony Point Battlefield State Historic Site to the southeast. The HDD corridor will pass underneath a railroad that runs parallel to the Hudson River before making its in-river exit. It is not expected that the HDD will have significant impacts to any of the surrounding features. The Certificate Holder will utilize the pre-established Best Management Practices (BMPs) to mitigate risks to surrounding natural resources, nearby infrastructure (including the railroad line) and existing site features.

The HDD exit in the Hudson River will be located approximately 450 feet from the western riverbank, in an area with water depths of approximately 24 feet.

The following subsections detail the soils, wetlands and waterbodies, environmental and cultural resources, floodplain, and rainfall information for the Project. Refer to the environmental resource information in Appendix E and the EM&CP Plan and Profile Drawings in Appendix F for additional Project Site land cover, environmental and cultural resource, and topographic information.

#### 5.1 Soils Classification

Review of the United States Department of Agriculture's (USDA) Natural Resources Conservation Service (NRCS) Web Soil Survey indicated the predominant soil series mapped within the Project Site are Charlton-Rock outcrop complex, Hydrologic Soil Group (HSG) rating B; Chatfield-Rock outcrop complex, HSG rating B; Pits, quarry, HSG rating D; and Udorthents, refuse substratum, HSG rating C. The Soil Conservation Service defines the HSGs as follows:

- Type A Soils: Soils having a high infiltration rate (low runoff potential).
- Type B Soils: Soils having a moderate infiltration rate.
- Type C Soils: Soils having a slow infiltration rate.
- Type D Soils: Soils having a very slow infiltration rate (high runoff potential).

For soils assigned to a dual hydrologic group, the first letter refers to drained areas and the second refers to undrained areas. In project areas of unknown soil type or areas not within agricultural land, the more conservative soil classification is typically assumed.

Refer to Appendix E for the USDA NRCS Soil Resource Report for the Project Site.



#### 5.2 Wetlands and Waterbodies

Review of the NYSDEC ERM indicated one freshwater wetland within and its 100-foot adjacent area mapped adjacent to the Project Site. Review of NYSDEC stream classification mapping indicated one mapped stream adjacent to the Project Area.

Table 1 - Mapped Wetlands within the Project Site

NYSDEC Wetland ID	Wetland Class (I, II, III, or IV) <sup>1</sup>	Total Wetland Area (Acre)	Wetland Area within Project Site (Acre)
HS-2	I	19.8	0.188
1=: .:			

<sup>1</sup>The NYSDEC classification system of freshwater wetlands designates wetlands into four class ratings, with Class I being the highest quality wetland and Class IV being the lowest quality.

**Table 2 - Mapped Streams within the Project Site** 

NYSDEC Stream and Regulatory ID Number	NYS Major Drainage Basin	USGS Sub- basin HUC 8 and Name	NYSDEC Classification <sup>1</sup> and Standard <sup>2</sup>	Cumulative Linear Feet within Project Area
864-546	Lower Hudson	2030101	SC/C/SC/C	317

<sup>&</sup>lt;sup>1</sup>A classification of C indicates that the best use of the stream is fishing.

Field delineations were completed in May 2022 to identify existing waterbodies and wetlands at the Project Site. Five wetlands and one stream were identified during the delineation efforts. Tables 3 and 4 below detail the delineated wetlands and streams within or adjacent to the Project Site. Refer to the Wetland and Stream Delineation Report provided as Appendix I of the EM&CP for additional information regarding wetland and streams at the Project Site.

Table 3 - Delineated Wetlands within the Project Site

Wetland Field Designation			Total Wetland Acreage within Survey Area	NWI	NYSDEC Wetland ID	NYS Wetland Class	Potential Jurisdiction	Associated Buffer for NYSDEC Wetlands		
	PEM	PSS	PFO	PUB						
W-DJB-01	0.025	-	-	1	0.025	None	N/A	N/A	N/A	-
W-DJB-02	0.043	-	-	-	0.043	None	N/A	N/A	N/A	-
W-DJB-03	0.238	-	-	-	0.238	None	N/A	N/A	N/A	-
W-DJB-04	-	-	0.188	-	0.188	PEM1R	N/A	N/A	USACE	100 feet
W-DJB-05	0.010	-	-	-	0.010	None	N/A	N/A	N/A	-
Total Wetland Acreage Delineated:					0.504					

<sup>&</sup>lt;sup>1</sup>PEM – palustrine emergent; PSS – palustrine scrub-shrub; PFO – palustrine forested; PUB – palustrine unconsolidated bottom

<sup>&</sup>lt;sup>2</sup>These waters shall be suitable for fish, shellfish, and wildlife propagation and survival. The water quality shall be suitable for primary and secondary contact recreation, although other factors may limit the use for these purposes.

<sup>&</sup>lt;sup>2</sup>(PEM1R-palustrine, emergent, persistent, seasonally flooded wetland)

<sup>&</sup>lt;sup>3</sup>The NYSDEC classification system of freshwater wetlands designates wetlands into four class ratings (I-IV), with Class I being the highest quality wetland and Class IV being the lowest quality.



Table 4 - Delineated Streams within the Project Site

Stream Field Designation	Flow Regime Classification	Linear Feet within Survey Area	NYSDEC Stream Name and Regulatory ID	NYSDEC Classification <sup>1</sup> and Standard <sup>2</sup>	Potential Jurisdiction	Associated Buffer
S-DJB-01	Perennial	317	Unnamed Tributary to Hudson River	SC/C	USACE*	N/A
Total Stream Length Delineated:		317				

A classification of C indicates that the best use of the stream is fishing.

The Project Site ultimately discharges to the Hudson River, located east of the Project Site, as well as wetlands W-DJB-04, located southeast of the Project Site, and W-DJB-05, located adjacent to the proposed HDD bore pit. The remaining wetlands and stream identified during field delineations do not receive runoff tom the Project Site. The Project does not discharge to a 303(d) waterbody segment listed within Appendix E of GP-0-20-001 and is not located within a restricted watershed listed in Appendix C of GP-0-20-001, AA or AA-s waterbody, or a Sole Source Aquifer.

#### 5.3 Floodplains

According to Federal Emergency Management Agency (FEMA), the Flood Insurance Rate Map (FIRM) Panel 36087C0101G, dated March 3, 2014, the Project Site is located primarily within Zone X, with southwestern portions of the Site within Zone AE. FEMA defines the flood zones as follows:

- Zone X are areas determined to be outside the 0.2% annual chance floodplain.
- Zone AE are special flood hazard areas subject to inundation by the 1% (100-year flood) annual chance flood and is an area where base flood elevations have been determined. The base flood elevation within the Project Site varies from 1 foot above sea level to 18 feet above sea level.

The NYSDEC Environmental Resource Mapper (ERM) also identified the Project Site to be located adjacent to areas within a base flood elevation plus 72/75" sea-level rise. The base flood elevation for Flood Zone AE nearest to the Project Site is identified on the FIRM Panel as 14 feet above mean sea level.

#### 5.4 Environmental Resource Information

A review of the NYSDEC ERM indicated rare plants or animals, and significant natural communities are present within the Project Site. These resources were addressed within the Article VII and federal permitting processes.

A review of the United States Fish and Wildlife Service (USFWS) Information for Planning and Consultation (IPaC) system did not identify threatened or endangered species at the Project Site.

<sup>&</sup>lt;sup>2</sup>These waters shall be suitable for fish, shellfish, and wildlife propagation and survival. The water quality shall be suitable for primary and secondary contact recreation, although other factors may limit the use for these purposes.



#### 5.5 Cultural Resource Information

A review of the NYS Office of Parks Recreation and Historic Preservation (OPRHP) Cultural Resources Information System (CRIS) database indicates that the Project Site does not contain sites that are listed on the National or State Registers of Historic Places. The Project is located adjacent to the Stony Point Battlefield State Historic Site which contains buildings listed or undetermined for listing on the National or State Registers of Historic Places, however, impacts to the historic buildings are not anticipated as a result of the Project.

The Project Site was also identified on CRIS as being located within an archaeologically sensitive area. Consultation with OPRHP was completed on June 7, 2022. The OPRHP concluded that "no Phase 1B archaeological investigation is warranted due to the presence of disturbed soils and the archaeological sensitivity of the project area". No cultural resources were identified within the Project Area.

#### 6.0 Contract Documents

The Contractor is responsible for the implementation of this SWPPP, as well as the installation, construction, repair, replacement, inspection and maintenance of erosion and sediment control practices. Each Contractor shall sign the Contractor Certification Form provided in Appendix C prior to the commencement of construction activities.

This SWPPP and associated documentation, including but not limited to, a copy of the GP-0-20-001, NOI, NYSDEC NOI Acknowledgement Letter, MS4 SWPPP Acceptance Form, Contractor Certification Form, EM&CP Plan and Profile Drawings, inspection reports, and permit eligibility forms, must be maintained in a secure location for the duration of the Project.

#### 7.0 Personnel Contact List

The Construction Personnel Contact List for the Project is provided in Appendix C. The listed personnel are responsible for ensuring compliance with the SWPPP and associated permit conditions. Personnel responsibilities include, but are not limited to, the following:

- Implement the SWPPP;
- Oversee maintenance practices identified in the SWPPP;
- Conduct or provide for inspection and monitoring activities;
- Identify potential erosion, sedimentation, and pollutant sources during construction and ensure issues are addressed appropriately and in a timely manner;
- Identify necessary amendments to the SWPPP and ensure proper implementation; and,
- Document activities associated with the implementation of this SWPPP and supporting documents.

Refer to GP-0-20-001 for information regarding specific personnel responsibilities.



#### 8.0 Project Construction and Sequencing

The conduits will be installed via HDD, which is a trenchless installation method used to avoid obstacles and sensitive areas or features and reduce the amount of ground surface disturbance. HDD will also prevent the disturbance of banks and shorelines of waterbodies. HDD activities are a multi-stage process as detailed below.

This section provides the Owner/Operator and the Contractor with a suggested order of construction that will minimize erosion and the transport of sediments. The individual objectives of the construction techniques described herein shall be considered an integral component of the Project design. The construction sequence is not intended to prescribe definitive construction methods and should not be interpreted as a construction specification document.

The Contractor shall follow the general principles outlined below throughout the construction phase:

- Protect and maintain existing vegetation wherever possible;
- Minimize the area of disturbance;
- To the extent possible, route unpolluted flows around disturbed areas;
- Install approved erosion and sediment control devices as early as possible;
- Minimize the time disturbed areas are left un-stabilized; and,
- Maintain erosion and sediment control devices in proper condition.

The Contractor should use the suggested construction sequence and techniques as a general guide and modify the suggested methods and procedures as required to best suit seasonal and site-specific physical constraints for the purpose of minimizing the environmental impact due to construction. All exposed soil areas that remain undisturbed for greater than seven days shall be stabilized in accordance with this SWPPP and the SSESC.

The Project is anticipated to involve three stages of work; site preparation, construction, and site restoration. Prior to the commencement of construction activities, temporary erosion and sediment control measures shall be installed per the General Permit requirements, the SSESC standards, and EM&CP Plan and Profile Drawings provided in Appendix F. The Project stages are detailed below, though some tasks may occur simultaneously or in a different order based on contractor's means and methods.

#### **Stage 1: Project Site Preparation**

- Establish access to the Project Site including the stabilized construction entrance and access road:
- Stake/flag construction limits, staging/storage areas, environmentally sensitive areas, and other associated work areas;
- Mark existing utilities and infrastructure;
- Conduct tree clearing and vegetation management, if necessary, and grading of work areas, as required;
- Install the erosion and sediment controls as detailed on the Erosion and Sediment Control Plans; and



• Set up offshore HDD reception area in the river and environmental protection measures such as gravity cell and conductor casings.

#### **Stage 2: Construction**

- Stage HDD drill rig and equipment;
- Complete the HDD;
  - o Drill the pilot hole;
  - Expand the pilot hole by reaming; and,
  - o Pull back the drill string while installing the conduit.

#### **Stage 3: Project Site Restoration**

- Remove and dispose of Project related waste material at an approved disposal facility;
- Prepare soils as needed (restoration of original grade, de-compaction, soil amendments, etc.), and seed and mulch all disturbed areas. Restore disturbed soils per NYSDEC standards and specifications;
- Remove the temporary erosion and sediment controls when 80% of natural vegetative cover has been achieved and erosion issues are no longer present;
- Request the MS4 representative sign the MS4 Acceptance statement on the NOT; and,
- Submit the NOT Form to the NYSDEC in accordance with the General Permit.

Soil disturbance of greater than five acres at any one time is not anticipated for construction. Disturbed areas will be stabilized as construction progresses to limit the area of total disturbance. Should greater than five acres of soil disturbance be required, a 5-Acre Waiver request, including a Phasing Plan, will be prepared for the Project and provided to the MS4 representative for approval. Refer to Section 11.2 for additional information regarding the 5-Acre Waiver request process.

#### 9.0 Stormwater Management and Pollution Controls

Prior to the commencement of construction activities, temporary erosion and sediment controls shall be installed to prevent erosion of the soils and prevent water quality degradation in wetlands and waterbodies. Erosion and sediment controls will be utilized to limit, control, and mitigate construction related impacts. The stormwater management and pollution controls shall include practices that involve runoff control, soil stabilization practices, and sediment control.

The erosion and sediment controls utilized at the Project Site must be installed and maintained in accordance with GP-0-20-001 and the SSESC. Improper installation of practices may result in an increase in water quality impacts to nearby waterbodies or sedimentation impacts to undisturbed lands. Deviations from the SSESC standards should be discussed with the Qualified Inspector/Qualified Professional prior to utilizing the alternative practice. If the alternative practice is acceptable, documentation is required to detail the reasoning for the alternative practice and to provide evidence that the alternative design is equivalent to the technical standard. The SWPPP shall be amended as appropriate to incorporate the alternative practice. In the event that an alternative practice fails and a standard SSESC practice is required, the Contractor shall install the required practice upon approval from the Qualified Inspector/Qualified Professional and



Owner/Operator. The SWPPP shall be amended as appropriate to document changes to the practice.

The following sections detail potential stormwater impacts due to construction related activities and the temporary and permanent erosion and sediment controls to be utilized throughout the construction of the Project to mitigate impacts. Refer to the SSESC for additional guidance on installation, maintenance, and removal.

#### 9.1 Potential Stormwater Impacts

Construction activities and processes that result in either increased stormwater runoff or the potential to add pollutants to runoff are subject to the requirements of this SWPPP. These activities may include areas of land disturbed by grading, excavation, construction, or material storage. Water that comes in contact with the surface of the Project Site as a result of precipitation (snow, hail, rain, etc.) is classified as stormwater associated with the Project and is subject to the requirements of this SWPPP.

Construction activities that may negatively impact stormwater include, but are not limited to, the following:

- <u>Tree Clearing and Vegetation Removal</u>: Removal of vegetation can expose and weaken soils and may result in erosion.
- <u>Construction Site Entrance</u>: Vehicles leaving the Project Site can track soils onto public roadways.
- <u>Grading Operations</u>: Exposed soils have the potential for erosion and sedimentation when not stabilized.
- <u>Fugitive Dust</u>: Dust generated by vehicles or from strong winds during a drought period can be deposited in wetlands, waterways, and other environmentally sensitive areas, or may negatively impact the air quality.
- General Site Construction Activities: Maintenance and heavy use of access roads can expose soils, creating significant erosion potential. Soil stockpiling from site excavations and grading may promote erosion and sedimentation. Dewatering activities may result in concentrated flows and has the potential to increase erosion.
- <u>Construction Vehicles and Equipment</u>: Refueling of vehicles may result in spilling or dripping gasoline and diesel fuel onto the ground. On-site maintenance of construction equipment may result in hydraulic oil, lubricants, or antifreeze dripping onto the ground. Sediment tracking and the spread of invasive species may occur if construction vehicles are improperly maintained. Ruts caused by equipment can create paths for concentrated water flows.
- Waste Management Practices: Typical construction projects often generate significant quantities of solid waste, such as wrappings, personnel-generated trash and waste, and construction debris.

Proper utilization of staging and storage areas, stockpiling areas, and erosion and sediment controls will mitigate potential impacts to the stormwater. Refer to Section 10, below, for additional information on spill prevention and waste management procedures for the Project.



#### 9.2 Protection of Existing Vegetation

Natural vegetation shall be preserved to the maximum extent practicable. Preserving natural vegetation will reduce soil erosion and maintain the inherent integrity of the Project Site. Protection practices may include barrier fencing to prevent equipment and vehicle traffic in vegetated and environmentally sensitive areas.

#### 9.3 Temporary Erosion and Sediment Controls

Temporary erosion and sediment controls shall be utilized to reduce erosion, sedimentation, and pollutants in stormwater discharges, and to prevent impacts to undisturbed areas, natural resources, wetlands, waterbodies, and downstream areas. Both stabilization techniques and structural methods will be utilized, as needed, to meet these objectives.

Temporary erosion and sediment control measures shall be applied during construction to:

- Minimize soil erosion and sedimentation through the stabilization of disturbed areas and removal of sediment from construction site discharges.
- Preserve existing vegetation to the maximum extent practicable and establish permanent vegetation on exposed soils following the completion of soil disturbance activities.
- Minimize the area and duration of soil disturbance through site preparation activities and construction sequencing.

Table 5, below, lists the erosion and sediment controls anticipated to be utilized at the Project Site.

**Table 5 - Proposed Erosion and Sediment Control Measures** 

Construction Road Stabilization	Concrete Truck Washout
Dust Control	Protecting Vegetation During Construction
Site Pollution Prevention	Stabilized Construction Access
Temporary Access Waterway Crossing	Winter Stabilization
Check Dam	Water Bar
Anchored Stabilization Matting	Fertilizer Application
Fiber Roll	Landgrading
Lime Application	Mulching
Permanent Construction Area Planting	Soil Restoration
Surface Roughening	Temporary Construction Area Seeding
Topsoiling	Cofferdam Structures
Compost Filter Sock	Geotextile Filter Bag
Sediment Tank - Portable	Silt Fence
Straw Bale Dike	Turbidity Curtain



The standards and specifications for the erosion and sediment control measures listed in Table 5 are provided in Appendix G. Refer to the SSESC for the Standards and Specifications of alternate measures and practices, as needed. The temporary erosion and sediment control measures not detailed in the SSESC are detailed below.

#### 9.3.1 Temporary Stockpiling

Temporary stockpiling of granular material (gravel, excavated spoils, select backfill, topsoils, etc.) is expected on-site throughout the construction process. Stockpiling of materials is not permitted in areas where health or safety risks are present, or where impacts to water quality may occur.

Stockpile areas shall be contained and protected with the proper erosion and sediment controls such as silt fencing and mulch. Soil stockpiles shall be stabilized with vegetation, geotextile fabric, or plastic covers if not utilized for seven days.

Stockpile areas should be inspected and maintained as needed or directed by the Project Engineer (or Qualified Inspector/Qualified Professional).

Spoil material shall be segregated, conserving topsoil for revegetation. Spoils shall not be disposed of within wetlands, waterbodies, agricultural areas, or other environmentally sensitive areas. Excess topsoil is encouraged to be spread within the immediate disturbed areas if the material is free of rocks. Inorganic spoils shall be buried and capped with the previously stripped, native topsoil to ensure revegetation. Additional topsoil may be required to adequately cover the spoil area. If additional space is needed for on-site disposal, the SWPPP shall be amended as appropriate. Off-site disposal is not anticipated for the Project. Existing material at the Project Site will be graded

#### 9.3.2 Timber Matting

Timber ("swamp") matting is often utilized to distribute vehicle loads on agricultural, lawn, and wetland areas. The matting aids in reducing rutting, soil compaction, and restoration activities in protected areas. Poorly drained upland soils may be matted to reduce rutting and sediment tracking.

An additional benefit of matting in wetlands is that mats can be arranged to act as a containment surrounding excavations. This may be especially helpful in standing water situations were conventional erosion and sediment controls are not practicable. The Contractor should be cognizant of the hydrology of the area by recognizing water staining and bank full indicators. The Qualified Inspector can assist in this identification.

Headers and stringers shall be used in deeper or open water wetlands to allow wetland inundation under the matted drivable surface. The SWPPP specified wetland access does not account for poorly drained or poorly structured soils that are not wetlands. Transitional areas may experience severe rutting due to high traffic associated with the installation of the wetland access matting. Additional matting is recommended to reduce track out and restoration efforts, however it is not required for access.

Submerged wetland matting can create a "pumping" effect as vehicles pass, resulting in disturbed wetland soils, turbidity and sedimentation. This disturbance is a violation of the associated



wetland permits. Although the presence of matting in this situation is still better than the alternative, pumping mats will require additional stabilization and sediment control practices not planned for in the EM&CP Plan and Profile Drawings. Matting will need to be re-installed, or access will be shut down until water recedes to eliminate the erosion concern.

#### 9.3.3 Construction Access Systems

Temporary construction access systems will be utilized to prevent or reduce impacts to sensitive areas, such as soft soil or wetlands. The construction access systems may include, but are not limited to, the use of portable mats, gravel access road, construction entrance or access during frozen weather conditions.

Access during frozen conditions may occur once the ground freezes. Snow cover may be packed down or removed for access. The frozen ground conditions will not experience rutting or sediment tracking. Periodic inspection of ground conditions is recommended to ensure frozen ground conditions are present.

Alternative construction access systems shall be approved by the Owner/Operator and the Qualified Professional prior to use. The alternate system shall be documented in the SWPPP amendments.

#### 9.3.4 Dewatering

During subsurface construction, dewatering may be necessary to remove water from the work area. Water removed from the excavated area shall be pumped into a portable sediment tank unless there in not sufficient room in the right-of-way, in which case a geotextile filter bag shall be used.

Portable sediment tanks provide a compartment in which sediment laden water is pumped and retains the sediment prior to release of the water from the tank. Sediment tanks shall be located in an area that allows for easy clean-out and disposal of the trapped sediment and an area that will not impede construction. Sediment tanks shall be cleaned when necessary.

Geotextile filter bags may be used to collect sediment laden water from excavated work areas. Sediment is retained within the bag water prior to discharging. Geotextile filter bags shall be located in a well vegetated, relatively level area at least 100 feet from wetlands, waterbodies, and environmentally sensitive areas, and at the direction of the EI. The bag shall be replaced when the bag flow area has been reduced by 75 percent (75%).

Sediment trapped during dewatering activities shall be graded onto the Project Site away from sensitive resources. The sediment shall be stabilized as soon as possible in accordance with this SWPPP.

#### 9.3.5 Horizontal Directional Drilling (HDD)

To avoid unnecessary disturbance or impact to the bed, banks, and aquatic habitat of the Hudson River, horizontal directional drilling (HDD) will be utilized for installation of the conduits. The HDD process involves drilling boreholes with a fluid mixture, primarily composed of water and bentonite, a naturally occurring clay. The drilling fluid aids in the removal of cuttings from the



borehole, stabilizes the borehole, and acts as a coolant and lubricant throughout the drilling process. The bentonite-water mixture is not classified as a toxic or hazardous substance, however, if released into waterbodies, bentonite has the potential to temporarily reduce water quality. Containment buoys and turbidity curtains will be employed during HDD operations to prevent adverse impacts should an inadvertent return occur. In addition, a gravity cell (trench box) will be placed over the exit hole and sunk into the river bottom to capture any residual drill fluid that might escape.

To protect public health and safety and natural resources, the Contractor shall establish operational procedures and responsibilities for the prevention, containment, and cleanup of inadvertent releases associated with the proposed HDD. The operational procedures should:

- Minimize the potential for an inadvertent release of drilling fluids associated with HDD activities;
- Provide for the timely detection of inadvertent returns;
- Protect environmentally sensitive areas (streams, wetlands, etc.) while responding to an inadvertent release:
- Ensure an organized, timely and "minimum-impact" response in the event of an inadvertent return and release of drilling fluids; and,
- Ensure that all appropriate notifications are made immediately.

The Contractor shall comply with the Owner's/Operator's operational procedures for HDD. Refer to Appendix F of the EM&CP for CHPE's HDD Installation Manual for additional information regarding the HDD process and safety procedures.

#### 9.4 Temporary Stabilization for Frozen Conditions

Winter stabilization standards apply to construction activities with ongoing soil disturbance and exposure between November 15<sup>th</sup> and April 1<sup>st</sup>. Temporary winter stabilization measures shall be employed prior to frozen conditions as detailed in the Winter Stabilization specification in Appendix G.

Erosion and sediment control measures shall be inspected to ensure proper performance and winter stabilization function. Repairs should be made as necessary to prevent erosion and sedimentation during thawing or rain events.

#### **10.0** Construction Pollution Prevention

Proper material storage, handling, and disposal practices shall be implemented during construction to reduce the risk of exposure of materials and hazardous substances to stormwater and environmental resources. The storage, handling, and disposal procedures to be enforced by the Owner/Operator, Contractor(s) and the Qualified Inspector are described below.

#### 10.1 Management of Spills and Releases

The Owner/Operator must be notified in the event of a non-stormwater (fuel, oil, chemical, etc.) spill or release to ensure proper reporting and clean up. The Owner/Operator shall proceed as



appropriate in accordance with the Owner/Operator's, local, state, and federal environmental policies and procedures.

A spill or release shall be reported to the NYSDEC Spill Hotline (1-800-457-7362), as applicable, within two hours of the release. Spills of chemicals other than petroleum must comply with the New York State Hazardous Substance regulations (6 NYCRR Part 595). The Contractor is responsible for retaining documentation containing the NYS spill number and spill information to provide to the Owner/Operator and the Qualified Inspector. The Contractor is responsible for the cleanup and response actions, in accordance with the on-site spill prevention procedures manual. Contaminated soil shall be removed from the Project Site and disposed of in accordance with the product specific Safety Data Sheets (SDS) and environmental guidance.

Potential pollutant sources are likely to be stored on the construction site. Bulk petroleum storage (1,100 gallon above ground tank and/or 110 below ground tank) and chemical storage (185 gallon above ground tank and/or any below ground tank) shall not be present onsite. Construction materials typically present on construction sites, as noted in the National Pollutant Discharge Elimination System (NPDES) Construction General Permit, include, but are not limited to, the following:

- <u>Building Products:</u> Asphalt sealants, copper flashing, roofing materials, adhesives, concrete admixtures, and gravel and/or mulch stockpiles;
- <u>Chemicals:</u> Pesticides, herbicides, insecticides, fertilizers, and landscape materials;
- Petroleum Products: Diesel fuel, oil, hydraulic fluids, gasoline, etc.;
- <u>Hazardous or Toxic Waste:</u> Paints, caulks, sealants, fluorescent light ballasts, solvents, petroleum-based products, wood preservatives, additives, curing compounds, and acids;
- Sanitary Facilities: Portable toilets; and,
- Construction Debris: Fill, vegetative debris, stumps, and construction waste.

Spill cleanup and response guidance from the NYSDEC is provided in Appendix H of this SWPPP. In addition, a Project-specific Spill Prevention, Control, and Countermeasure (SPCC) Plan has been developed and is provided as Appendix F of the EM&CP.

#### 10.1.1 Discharges within Navigable Waters

If oil discharges within navigable waters or adjoining shorelines occurs, the Owner/Operator is required to follow federal reporting requirements found in the United States Environmental Protection Agency (USEPA) 40 CFR Part 110 - Discharge of Oil and 40 CFR Part 112 - Oil Pollution Prevention. Any person in charge of a vessel or onshore/offshore facility is subject to the reporting requirements of the Discharge of Oil regulations if it discharges a harmful quantity of oil. A harmful quantity is any quantity of discharges oil that violates the state water quality standards causes a film or sheen on the water surface or leaves sludge or emulsion beneath the surface. Reporting of oil does not depend on the specific amount of oil discharged.

A discharge must be reported to the USEPA Regional Administrator if:

 More than 1,000 U.S. gallons of oil in a single discharge to navigable waters or adjoining shorelines; or



• More than 42 U.S. gallons of oil in each of two discharges to navigable waters or adjoining shorelines occurring within any 12-month period.

#### 10.2 Construction Housekeeping

The Owner/Operator or the Contractor shall coordinate with local fire officials regarding on-site fire safety and emergency response. The Contractor shall keep the Construction Supervisor and the Qualified Inspector/Qualified Professional aware of chemicals and waste present on site. The Contractor shall periodically conduct safety inspections at the Project Site to identify housekeeping issues and employ spill prevention procedures.

#### 10.2.1 Material Stockpiling

Material resulting from clearing and grubbing, grading, and other construction activities, or new material delivered to the Project Site, shall be stockpiled. The stockpile areas shall have the proper erosion and sediment controls installed to prevent the migration of sediments and materials.

#### 10.2.2 Staging, Storage, and Marshalling Areas

Construction materials and equipment should be stored in designated staging areas as indicated on the EM&CP Plan and Profile Drawings or as directed by the Project Engineer (or Qualified Inspector). The staging, storage, and marshalling areas should be located in an area that minimizes impacts to stormwater quality. Materials shall be properly stored and kept away from water resources and environmentally sensitive areas, including, but not limited to, wetlands, streams, storm drains, and ditches.

Chemicals, solvents, fertilizers, and other toxic materials must be stored in waterproof containers and must be kept in the proper storage facilities, except during use or application. Runoff containing such materials must be collected and disposed of at an approved solid waste or chemical disposal facility.

Bulk storage of materials will be staged at the Project marshalling yard per SDS specification and Environmental Health and Safety Standards, whichever is more restrictive. Contractor marshalling yards may be associated with other projects not covered under this SWPPP and General Permit. If the marshalling area is associated with this SWPPP, the yard shall be inspected by the Qualified Inspector until Project related activities have ceased. A Qualified Inspector shall inspect the marshalling yard to assess for environmental impacts prior to and throughout its use. If additional marshalling yards are required, they must abide by this SWPPP and GP-0-20-001. Amendments shall be made to the SWPPP, as necessary, for the additional marshalling areas.

#### 10.2.3 Equipment Cleaning and Maintenance

All on-site construction vehicles, including employee vehicles, shall be monitored for leaks and shall receive regular preventative maintenance to reduce the risk of leakage. Any equipment leaking oil, fuel, or hydraulic fluid shall be repaired immediately or removed from the Project Site. Construction equipment and Contractor personal vehicles shall be parked, refueled and serviced at least 100 feet from a wetland, waterbody, or other ecologically sensitive area, at an upland



location away from conveyance channels, unless approved by the Qualified Inspector/Qualified Professional.

Where there is no reasonable alternative, refueling may occur within these setbacks, but only under the observation of the Qualified Inspector or Trained Contractor and after proper precautions are taken to prevent an accidental spill. The Contractor shall take precautions to ensure that drips, spills, or seeps do not enter the ground. The use of absorbent towels and/or a portable basin beneath the fuel tank is recommended. Refueling activities shall be performed under continual surveillance with extreme care. In the event of a release, the spill shall be promptly cleaned up in accordance with the spill response and clean up procedures.

Petroleum products and hydraulic fluids that are not in vehicles shall be stored in tightly sealed containers that are clearly labeled. All gasoline and fuel storage vessels with greater than a 25-gallon capacity must have secondary containment constructed of an impervious material and be capable of holding 110% of the vessel capacity.

Vehicles and equipment shall be cleaned as necessary prior to exiting the Project Site to prevent sediment track out onto public roadways. Vehicles and equipment shall enter and exit the site at designated stabilized construction entrances only. Acceptable cleaning methods include sweeping/brushing sediment off of vehicles and equipment. Spraying water is not recommended for cleaning vehicles and equipment since it can generate sediment laden runoff.

#### 10.3 Waste Management

The Project right-of-way (ROW) shall be kept free of debris and waste material to the maximum extent practicable. The Contractor shall comply with all required regulations governing the on-site management and off-site disposal of solid and hazardous waste generated during construction of the Project. Substances and materials with the potential to pollute surface and groundwaters must be handled, controlled and contained as appropriate to ensure they do not discharge from the Project Site.

A solid waste management program will be implemented to support proper solid waste disposal and recycling practices. Solid waste and debris that cannot be recycled, reused, or salvaged shall be stored in on-site containers for off-site disposal. The containers shall be emptied periodically by a licensed waste transport service and hauled away from the site for proper disposal. Debris shall be disposed of at a State-approved solid waste disposal site in compliance with all applicable environmental regulations. No loose materials shall be allowed at the Project Site and all waste material shall be disposed of promptly and properly. Trucks hauling debris from the Project Site shall be covered in accordance with appliable regulations. The burning of debris, waste, and other refuse is not permitted. All debris shall be removed from the Project Site prior to completion of construction and restoration.

If a hazardous material spill occurs, it must be contained and disposed of immediately. Contaminated soil shall be removed from the Project Site and disposed of in accordance with product specific SDS and associated guidelines. Reporting spills to the NYSDEC may be required per 17 New York Code, Rules and Regulations (NYCRR) 32.3 and 32.4, and the Environmental Conservation Law (ECL) 17-1734.



#### 11.0 Maintenance Inspections and Reporting Requirements

#### 11.1 Pre-Construction Inspection

A site assessment shall be conducted by the Qualified Inspector prior to commencement of construction activities to ensure erosion and sediment controls have been adequately and appropriately installed. The Contractor is responsible for contacting the Qualified Inspector for the pre-construction inspection following the installation of the erosion and sediment control measures.

#### 11.2 Construction Phase Inspections

A Qualified Inspector shall conduct regular site inspections for the implementation of this SWPPP through final stabilization of the Project Site. Inspections shall occur at an interval of once every seven calendar days unless greater than five acres of soil is disturbed at any one time or if the Project Site directly discharges to a 303(d)-waterbody segment or is located in one of the watersheds listed in Appendix C of GP-0-20-001, in which inspections shall occur at least twice per every seven calendar days. The two inspections shall be separated by a minimum of two full calendar days. Written authorization from the MS4 representative is required prior to disturbance of greater than five acres. If a portion of the Project Site is permanently stabilized, inspections can cease in that area as long as the condition has been documented by amending the SWPPP.

The Qualified Inspector shall conduct site inspections to assess the performance of the erosion and sediment controls and identify areas requiring modification or repair. The Qualified Inspector shall complete an inspection report following each inspection.

The Owner/Operator and the Contractor(s) must ensure the erosion and sediment control practices implemented at the Project Site have been maintained in accordance with GP-0-20-001 and the SSESC. The trained Contractor shall regularly inspect the erosion and sediment control practices and pollution prevention measures to ensure they are being maintained in effective operating condition at all times. Corrective actions to the deficiencies shall be made within 24 hours of identification.

The Qualified Inspector/Qualified Professional shall inspect the debris removal on a continual basis during construction to ensure proper management and disposal. When construction and restoration are complete, the Contractor is responsible for ensuring the Project Site is free of all construction debris and materials.

#### 11.3 Temporary Construction Activity Suspension

The Contractor must temporarily stabilize all disturbed areas prior to temporary suspension of construction activities, including winter shutdown. For construction sites where soil disturbance activities have been temporarily suspended and the appropriate temporary stabilization measures have been installed and applied to all disturbed areas, the Qualified Inspector shall begin conducting site inspections in accordance with Part IV.C.2 of GP-0-20-001. The trained Contractor may cease the regular maintenance inspections until soil disturbance activities resume.



The Owner/Operator must notify the MS4s representative in writing prior to reducing the frequency of inspections. Correspondence with the MS4 representative shall be included in Appendix D of this SWPPP.

#### 11.4 Partial Project Completion

Construction sites where soil disturbance activities have been shut down with partial Project completion, the Qualified Inspector can stop conducting inspections once all disturbed areas have achieved final stabilization in conformance with this SWPPP.

The Owner/Operator must notify the MS4s representative in writing prior to shut down. Correspondence with the MS4 representative shall be included in Appendix D of this SWPPP.

If soil disturbance activities have ceased for two years from the date of shutdown, the Owner/Operator shall have the Qualified Inspector complete a final inspection to certify final stabilization has been achieved and all temporary erosion and sediment control measures have been removed. The Owner/Operator shall complete the NOT form and submit the form to the NYSDEC. The MS4 representative shall sign the MS4 Acceptance statement on the NOT prior to submission to the NYSDEC. A copy of the completed NOT shall be included in Appendix A of this SWPPP.

#### 11.5 Reporting Requirements

Inspection and maintenance reports shall be prepared in accordance with GP-0-20-001 from the commencement of construction activities until the NOT has been submitted to the NYSDEC. The Qualified Inspector shall provide a copy of the completed inspection report to the Owner/Operator and the Contractor(s) within one business day of inspection. A copy of the inspection report shall be included in Appendix J of the on-site SWPPP. A blank SWPPP Inspection Form is provided in Appendix J.

#### 11.6 Post-Construction Record Archiving

The Owner/Operator shall retain a copy of the SWPPP, permit coverage forms and associated documentation that were prepared in conjunction with GP-0-20-001 for a period of at least five years from the date that the NYSDEC received the competed NOT.



#### Appendix A – SWPPP Permit Coverage Forms

- Notice of Intent (NOI) -
- SWPPP Preparer Certification Form -
- Owner/Operator Certification Form -
- MS4 SWPPP Acceptance Form -
- NYSDEC NOI Acknowledgement Letter for Permit Coverage -
  - Notice of Termination (NOT) Form -



### Appendix A – Notice of Intent (NOI)

### NOI for coverage under Stormwater General Permit for Construction Activity

version 1.35

(Submission #: HPM-HMTE-595TA, version 1)

#### **Details**

Submission Alias CHPE Stony Point Transitional HDD Project NOI

Originally Started By Chelsey Kniffen

Alternate Identifier Stony Point Transitional Horizontal Directional Drill Project

Submission ID HPM-HMTE-595TA

Submission Reason New

**Status** Draft

#### Form Input

#### **Owner/Operator Information**

Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)

Champlain Hudson Power Express, Inc.

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

NONE PROVIDED

**Owner/Operator Contact Person First Name** 

NONE PROVIDED

**Owner/Operator Mailing Address** 

NONE PROVIDED

City

NONE PROVIDED

State

NONE PROVIDED

Zip

NONE PROVIDED

**Phone** 

NONE PROVIDED

**Email** 

NONE PROVIDED

Federal Tax ID

NONE PROVIDED

#### **Project Location**

#### **Project/Site Name**

Stony Point Transitional Horizontal Directional Drill Project

#### Street Address (Not P.O. Box)

**Battlefield Road** 

#### Side of Street

North

#### City/Town/Village (THAT ISSUES BUILDING PERMIT)

Stony Point

**State** 

NY

Zip

10980

#### **DEC Region**

3

#### County

**ROCKLAND** 

#### **Name of Nearest Cross Street**

Park Road

#### **Distance to Nearest Cross Street (Feet)**

500

#### **Project In Relation to Cross Street**

North

#### **Tax Map Numbers Section-Block-Parcel**

Refer to question #39.

#### Tax Map Numbers

15.02 and 7.00

#### 1. Coordinates

Provide the Geographic Coordinates for the project site. The two methods are:

- Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates.
- The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

Navigate to your location and click on the map to get the X,Y coordinates 41.24354411592297,-73.97974636671702

#### **Project Details**

#### 2. What is the nature of this project?

**New Construction** 

3. Select the predominant land use for both pre and post development conditions.

#### **Pre-Development Existing Landuse**

Other: Commercial quarry and forested land

#### **Post-Development Future Land Use**

Other: Commercial quarry and forested land with underground linear utilities

### 3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.

NONE PROVIDED

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area.

\*\*\* ROUND TO THE NEAREST TENTH OF AN ACRE. \*\*\*

#### **Total Site Area (acres)**

18.44

#### **Total Area to be Disturbed (acres)**

0.44

#### **Existing Impervious Area to be Disturbed (acres)**

0

#### Future Impervious Area Within Disturbed Area (acres)

0

#### 5. Do you plan to disturb more than 5 acres of soil at any one time?

No

6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.

A (%)

0

B (%)

82.2

C (%)

12.5

D (%)

5.3

#### 7. Is this a phased project?

Yes

8. Enter the planned start and end dates of the disturbance activities.

#### **Start Date**

NONE PROVIDED

#### **End Date**

NONE PROVIDED

### 9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.

Hudson River and on and off site wetlands

#### 9a. Type of waterbody identified in question 9?

River On Site

Wetland/Federal Jurisdiction Off Site

Wetland/Federal Jurisdiction On Site (Answer 9b)

#### Other Waterbody Type Off Site Description

NONE PROVIDED

#### 9b. If "wetland" was selected in 9A, how was the wetland identified?

Delineated by Consultant

10. Has the surface waterbody(ies in question 9 been identified as a 303(d) segment in Appendix E of GP-0-20-001?

No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-20-001?

No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

No

If No, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as D (provided the map unit name is inclusive of slopes greater than 25%), E or F on the USDA Soil Survey?

NONE PROVIDED

If Yes, what is the acreage to be disturbed?

NONE PROVIDED

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

No

- 15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?
  No
- 16. What is the name of the municipality/entity that owns the separate storm sewer system?

NONE PROVIDED

- 17. Does any runoff from the site enter a sewer classified as a Combined Sewer?
- 18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?

No

19. Is this property owned by a state authority, state agency, federal government or local government?

No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)
No

#### **Required SWPPP Components**

- 21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?
  Yes
- 22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?

If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?

NONE PROVIDED

**24.** The Stormwater Pollution Prevention Plan (SWPPP) was prepared by: Professional Engineer (P.E.)

#### **SWPPP Preparer**

**TRC** 

Contact Name (Last, Space, First)

NONE PROVIDED

#### **Mailing Address**

NONE PROVIDED

#### City

NONE PROVIDED

#### **State**

NONE PROVIDED

#### Zip

NONE PROVIDED

#### **Phone**

NONE PROVIDED

#### **Email**

NONE PROVIDED

#### **Download SWPPP Preparer Certification Form**

Please take the following steps to prepare and upload your preparer certification form:

1) Click on the link below to download a blank certification form

- 2) The certified SWPPP preparer should sign this form
- 3) Scan the signed form
- 4) Upload the scanned document

Download SWPPP Preparer Certification Form

#### Please upload the SWPPP Preparer Certification

NONE PROVIDED

Comment

NONE PROVIDED

#### **Erosion & Sediment Control Criteria**

### 25. Has a construction sequence schedule for the planned management practices been prepared?

Yes

26. Select all of the erosion and sediment control practices that will be employed on the project site:

#### **Temporary Structural**

Construction Road Stabilization
Dust Control
Silt Fence
Stabilized Construction Entrance

#### **Biotechnical**

None

#### **Vegetative Measures**

Seeding Mulching Topsoiling Protecting Vegetation

#### **Permanent Structural**

None

#### Other

Geotextile Filter Bag/Dewatering Facilities

#### **Post-Construction Criteria**

- \* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.
- 27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

NONE PROVIDED

# 27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

NONE PROVIDED

### 28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)

NONE PROVIDED

#### 29. Post-construction SMP Identification

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28).

Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

# 30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet) NONE PROVIDED

### 31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?

NONE PROVIDED

If Yes, go to question 36. If No, go to question 32.

### 32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)

NONE PROVIDED

### 32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?

NONE PROVIDED

#### If Yes, go to question 33.

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

#### 33. SMPs

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30).

Also, provide the total impervious area that contributes runoff to each practice selected.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet)

NONE PROVIDED

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

- 34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a). NONE PROVIDED
- 35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?

  NONE PROVIDED

If Yes, go to question 36.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.

CPv Required (acre-feet)

NONE PROVIDED

**CPv Provided (acre-feet)** 

NONE PROVIDED

**36a. The need to provide channel protection has been waived because:** NONE PROVIDED

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.

Overbank Flood Control Criteria (Qp)

Pre-Development (CFS)

NONE PROVIDED

#### Post-Development (CFS)

NONE PROVIDED

Total Extreme Flood Control Criteria (Qf)

Pre-Development (CFS)

NONE PROVIDED

Post-Development (CFS)

NONE PROVIDED

37a. The need to meet the Qp and Qf criteria has been waived because:

NONE PROVIDED

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?

NONE PROVIDED

If Yes, Identify the entity responsible for the long term Operation and Maintenance NONE PROVIDED

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.

The Stony Point Transitional HDD Project is a segment of an overall approximate 339 mile high voltage direct current transmission line project from the Canadian border to Queens, NY. The Stony Point Transitional HDD Project will extend approximately 2,400 feet to install conduit for future cable installations. Each segment of the Project will be permitted separately and will require a separate SWPPP. The Project is subject to the requirement of an Environmental Management and Construction Plan (EM&CP) as developed for compliance with the Project's Article VII Certificate.

Project Tax Map Numbers Section-Block-Parcels: 15.02-4-50, 15.02-4-59, and 7.00-1-3

The Project received a Department of the Army Permit (Permit No. NAN-2009-01089) on April 20, 2015, last modified on April 28, 2021, as well as a New York State Public Service Commission 401 Water Quality Certification on January 18, 2013.

#### **Post-Construction SMP Identification**

### Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

#### RR Techniques (Area Reduction)

Round to the nearest tenth

**Total Contributing Acres for Conservation of Natural Area (RR-1)**NONE PROVIDED

Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)
NONE PROVIDED

Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2) NONE PROVIDED

Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)

NONE PROVIDED

**Total Contributing Acres for Tree Planting/Tree Pit (RR-3)**NONE PROVIDED

**Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)**NONE PROVIDED

**Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)**NONE PROVIDED

**RR Techniques (Volume Reduction)** 

Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)
NONE PROVIDED

**Total Contributing Impervious Acres for Vegetated Swale (RR-5)**NONE PROVIDED

**Total Contributing Impervious Acres for Rain Garden (RR-6)**NONE PROVIDED

**Total Contributing Impervious Acres for Stormwater Planter (RR-7)**NONE PROVIDED

Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)
NONE PROVIDED

**Total Contributing Impervious Acres for Porous Pavement (RR-9)**NONE PROVIDED

**Total Contributing Impervious Acres for Green Roof (RR-10)**NONE PROVIDED

Standard SMPs with RRv Capacity

Total Contributing Impervious Acres for Infiltration Trench (I-1)

NONE PROVIDED

Total Contributing Impervious Acres for Infiltration Basin (I-2)

NONE PROVIDED

Total Contributing Impervious Acres for Dry Well (I-3)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Infiltration System (I-4)

NONE PROVIDED

**Total Contributing Impervious Acres for Bioretention (F-5)** 

NONE PROVIDED

Total Contributing Impervious Acres for Dry Swale (O-1)

NONE PROVIDED

Standard SMPs

**Total Contributing Impervious Acres for Micropool Extended Detention (P-1)** 

NONE PROVIDED

Total Contributing Impervious Acres for Wet Pond (P-2)

NONE PROVIDED

**Total Contributing Impervious Acres for Wet Extended Detention (P-3)** 

NONE PROVIDED

Total Contributing Impervious Acres for Multiple Pond System (P-4)

NONE PROVIDED

Total Contributing Impervious Acres for Pocket Pond (P-5)

NONE PROVIDED

Total Contributing Impervious Acres for Surface Sand Filter (F-1)

NONE PROVIDED

Total Contributing Impervious Acres for Underground Sand Filter (F-2)

NONE PROVIDED

Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)

NONE PROVIDED

Total Contributing Impervious Acres for Organic Filter (F-4)

NONE PROVIDED

Total Contributing Impervious Acres for Shallow Wetland (W-1)

NONE PROVIDED

**Total Contributing Impervious Acres for Extended Detention Wetland (W-2)**NONE PROVIDED

**Total Contributing Impervious Acres for Pond/Wetland System (W-3)**NONE PROVIDED

Total Contributing Impervious Acres for Pocket Wetland (W-4) NONE PROVIDED

**Total Contributing Impervious Acres for Wet Swale (O-2)**NONE PROVIDED

Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR PRETREATMENT ONLY)

**Total Contributing Impervious Area for Hydrodynamic**NONE PROVIDED

**Total Contributing Impervious Area for Wet Vault**NONE PROVIDED

**Total Contributing Impervious Area for Media Filter**NONE PROVIDED

"Other" Alternative SMP? NONE PROVIDED

**Total Contributing Impervious Area for "Other"**NONE PROVIDED

Provide the name and manufaturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.

Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.

Manufacturer of Alternative SMP NONE PROVIDED

Name of Alternative SMP NONE PROVIDED

# **Other Permits**

# 40. Identify other DEC permits, existing and new, that are required for this project/facility.

Water Quality Certificate

### If SPDES Multi-Sector GP, then give permit ID

NONE PROVIDED

### If Other, then identify

NONE PROVIDED

# 41. Does this project require a US Army Corps of Engineers Wetland Permit? Yes

If "Yes," then indicate Size of Impact, in acres, to the nearest tenth 0.2

42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

NONE PROVIDED

## **MS4 SWPPP Acceptance**

# 43. Is this project subject to the requirements of a regulated, traditional land use control MS4?

Yes - Please attach the MS4 Acceptance form below

If No, skip question 44

44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

NONE PROVIDED

### **MS4 SWPPP Acceptance Form Download**

Download form from the link below. Complete, sign, and upload. MS4 SWPPP Acceptance Form

#### **MS4 Acceptance Form Upload**

NONE PROVIDED
Comment
NONE PROVIDED

## **Owner/Operator Certification**

### **Owner/Operator Certification Form Download**

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

## Owner/Operator Certification Form (PDF, 45KB)

**Upload Owner/Operator Certification Form** 

NONE PROVIDED

Comment

NONE PROVIDED



# **Appendix A – SWPPP Preparer Certification Form**



# **SWPPP Preparer Certification Form**

SPDES General Permit for Stormwater

Discharges From Construction Ac (GP-0-20-001)		
Project Site Information Project/Site Name		
Owner/Operator Information Owner/Operator (Company Nar	me/Priv	rate Owner/Municipality Name)
Certification Statement – SWPPP F	Prepar	er
I hereby certify that the Stormwater Poll project has been prepared in accordance GP-0-20-001. Furthermore, I understand information is a violation of this permit a could subject me to criminal, civil and/or	e with d that o nd the	the terms and conditions of the ertifying false, incorrect or inaccurate laws of the State of New York and
First name	MI	Last Name
Signature		Date

Revised: January 2020



# Appendix A – Owner/Operator Certification Form



# **Owner/Operator Certification Form**

# SPDES General Permit For Stormwater Discharges From Construction Activity (GP-0-20-001)

Project/Site Name: \_\_\_\_\_

eNOI Submission Number:				
eNOI Submitted by:	Owner/Operator	SWPPP Preparer	Other	
Certification Statemen	t - Owner/Operator			
I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.				
Owner/Operator First Name	e M.I.	Last Name		
Signature  Date				



# Appendix A – MS4 SWPPP Acceptance Form



# NYS Department of Environmental Conservation Division of Water 625 Broadway, 4th Floor Albany, New York 12233-3505

# MS4 Stormwater Pollution Prevention Plan (SWPPP) Acceptance Form

for

Construction Activities Seeking Authorization Under SPDES General Permit \*(NOTE: Attach Completed Form to Notice Of Intent and Submit to Address Above)

I.	Project Owner/Operator Information
1.	Owner/Operator Name:
2.	Contact Person:
3.	Street Address:
4.	City/State/Zip:
II.	Project Site Information
5.	Project/Site Name:
6.	Street Address:
7.	City/State/Zip:
III.	Stormwater Pollution Prevention Plan (SWPPP) Review and Acceptance Information
8.	SWPPP Reviewed by:
9.	Title/Position:
10	. Date Final SWPPP Reviewed and Accepted:
IV.	. Regulated MS4 Information
11	. Name of MS4:
12	. MS4 SPDES Permit Identification Number: NYR20A
13	. Contact Person:
14	. Street Address:
15	. City/State/Zip:
16	. Telephone Number:

MS4 SWPPP Acceptance Form - continued		
V. Certification Statement - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative		
I hereby certify that the final Stormwater Pollution Prevention Plan (SWPPP) for the construction project identified in question 5 has been reviewed and meets the substantive requirements in the SPDES General Permit For Stormwater Discharges from Municipal Separate Storm Sewer Systems (MS4s). Note: The MS4, through the acceptance of the SWPPP, assumes no responsibility for the accuracy and adequacy of the design included in the SWPPP. In addition, review and acceptance of the SWPPP by the MS4 does not relieve the owner/operator or their SWPPP preparer of responsibility or liability for errors or omissions in the plan.		
Printed Name:		
Title/Position:		
Signature:		
Date:		
VI. Additional Information		

(NYS DEC - MS4 SWPPP Acceptance Form - January 2015)



# Appendix A – NYSDEC NOI Acknowledgement Letter for Permit Coverage



# Appendix A – Notice of Termination (NOT) Form

# New York State Department of Environmental Conservation

### Division of Water 625 Broadway, 4th Floor

**Albany, New York 12233-3505** 

\*(NOTE: Submit completed form to address above)\*

# NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR		
I. Owner or Operator Information		
1. Owner/Operator Name:		
2. Street Address:		
3. City/State/Zip:		
4. Contact Person:	4a.Telephone:	
4b. Contact Person E-Mail:		
II. Project Site Information		
5. Project/Site Name:		
6. Street Address:		
7. City/Zip:		
8. County:		
III. Reason for Termination		
9a. □ All disturbed areas have achieved final stabilization in acco SWPPP. *Date final stabilization completed (month/year): _	rdance with the general permit and	
9b.   Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR  (Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)		
9c. □ Other (Explain on Page 2)		
IV. Final Site Information:		
10a. Did this construction activity require the development of a S stormwater management practices? □ yes □ no ( If no,	WPPP that includes post-construction go to question 10f.)	
10b. Have all post-construction stormwater management practic constructed? □ yes □ no (If no, explain on Page 2)	es included in the final SWPPP been	
10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?		

# NOTICE OF TERMINATION for Storm Water Discharges Authorized under the **SPDES General Permit for Construction Activity - continued** 10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? □ yes 10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s): □ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality. □ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s). □ For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record. □ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan. 10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? (acres) 11. Is this project subject to the requirements of a regulated, traditional land use control MS4? (If Yes, complete section VI - "MS4 Acceptance" statement V. Additional Information/Explanation: (Use this section to answer questions 9c. and 10b., if applicable) VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage) I have determined that it is acceptable for the owner or operator of the construction project identified in

Date:

question 5 to submit the Notice of Termination at this time.

Printed Name:
Title/Position:

Signature:

# NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity - continued

VII. Qualified Inspector Certification - Final Stabilization:

I hereby certify that all disturbed areas have achieved final stabilization as of the general permit, and that all temporary, structural erosion and sedim been removed. Furthermore, I understand that certifying false, incorrect of violation of the referenced permit and the laws of the State of New York a criminal, civil and/or administrative proceedings.	nent control measures have or inaccurate information is a	
Printed Name:		
Title/Position:		
Signature:	Date:	
VIII. Qualified Inspector Certification - Post-construction Stormwat	er Management Practice(s):	
I hereby certify that all post-construction stormwater management practic conformance with the SWPPP. Furthermore, I understand that certifying information is a violation of the referenced permit and the laws of the Starsubject me to criminal, civil and/or administrative proceedings.	false, incorrect or inaccurate	
Printed Name:		
Title/Position:		
Signature:	Date:	
IX. Owner or Operator Certification		
I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.		
Printed Name:		
Title/Position:		
Signature:	Date:	

(NYS DEC Notice of Termination - January 2015)



# **Appendix B - General Permit GP-0-20-001**



# NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

# SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES

From

#### **CONSTRUCTION ACTIVITY**

Permit No. GP- 0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70

of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

**Chief Permit Administrator** 

Authorized Signature

Date

Address:

**NYS DEC** 

Division of Environmental Permits

625 Broadway, 4th Floor Albany, N.Y. 12233-1750

#### **PREFACE**

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System* ("NPDES") permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An owner or operator of a construction activity that is eligible for coverage under this permit must obtain coverage prior to the commencement of construction activity. Activities that fit the definition of "construction activity", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a point source and therefore, pursuant to ECL section 17-0505 and 17-0701, the owner or operator must have coverage under a SPDES permit prior to commencing construction activity. The owner or operator cannot wait until there is an actual discharge from the construction site to obtain permit coverage.

\*Note: The italicized words/phrases within this permit are defined in Appendix A.

# NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM CONSTRUCTION ACTIVITIES

## **Table of Contents**

Part 1. I	PERMIT COVERAGE AND LIMITATIONS	1
A.	Permit Application	1
B.	Effluent Limitations Applicable to Discharges from Construction Activities	1
C.	Post-construction Stormwater Management Practice Requirements	4
D.	Maintaining Water Quality	8
E.	Eligibility Under This General Permit	9
F.	Activities Which Are Ineligible for Coverage Under This General Permit	9
Part II. I	PERMIT COVERAGE	12
A.	How to Obtain Coverage	12
B.	Notice of Intent (NOI) Submittal	13
C.	Permit Authorization	
D.	General Requirements For Owners or Operators With Permit Coverage	15
E.	Permit Coverage for Discharges Authorized Under GP-0-15-002	17
F.	Change of Owner or Operator	17
Part III.	STORMWATER POLLUTION PREVENTION PLAN (SWPPP)	18
A.	General SWPPP Requirements	18
B.	Required SWPPP Contents	20
C.	Required SWPPP Components by Project Type	24
Part IV.	INSPECTION AND MAINTENANCE REQUIREMENTS	24
A.	General Construction Site Inspection and Maintenance Requirements	24
B.	Contractor Maintenance Inspection Requirements	24
C.	Qualified Inspector Inspection Requirements	25
Part V.	TERMINATION OF PERMIT COVERAGE	29
A.	Termination of Permit Coverage	29
Part VI.	REPORTING AND RETENTION RECORDS	31
A.	Record Retention	31
B.	Addresses	
Part VII	. STANDARD PERMIT CONDITIONS	31
A.	Duty to Comply	31
B.	Continuation of the Expired General Permit	32
C.	Enforcement	
D.	Need to Halt or Reduce Activity Not a Defense	32
E.	Duty to Mitigate	
F.	Duty to Provide Information	33
G.	Other Information	33
H.	Signatory Requirements	33
l.	Property Rights	35
J.	Severability	35

K.	Requirement to Obtain Coverage Under an Alternative Permit	35
L.	Proper Operation and Maintenance	
M.	Inspection and Entry	
N.	Permit Actions	
Ο.	Definitions	37
P.	Re-Opener Clause	37
Q.	Penalties for Falsification of Forms and Reports	37
R.	Other Permits	
APPE	NDIX A – Acronyms and Definitions	39
Acro	nyms	39
Defi	nitions	40
APPE	NDIX B – Required SWPPP Components by Project Type	48
	e 1	
Tabl	e 2	50
APPE	NDIX C – Watersheds Requiring Enhanced Phosphorus Removal	52
	NDIX D – Watersheds with Lower Disturbance Threshold	
APPE	NDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)	59
	NDIX F – List of NYS DEC Regional Offices	
	<u> </u>	

#### Part 1. PERMIT COVERAGE AND LIMITATIONS

### A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

- Construction activities involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a larger common plan of development or sale that will ultimately disturb one or more acres of land; excluding routine maintenance activity that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
- Construction activities involving soil disturbances of less than one (1) acre
  where the Department has determined that a SPDES permit is required for
  stormwater discharges based on the potential for contribution to a violation of a
  water quality standard or for significant contribution of pollutants to surface
  waters of the State.
- 3. Construction activities located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

### B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) - (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* ("SWPPP") the reason(s) for the

deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
  - (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
  - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
  - (iii) Minimize the amount of soil exposed during construction activity;
  - (iv) Minimize the disturbance of steep slopes;
  - (v) *Minimize* sediment *discharges* from the site;
  - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
  - (vii) Minimize soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
  - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
  - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization**. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering**. *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.
- d. Pollution Prevention Measures. Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of pollutants and prevent a violation of the water quality standards. At a minimum, such measures must be designed, installed, implemented and maintained to:
  - (i) Minimize the discharge of pollutants from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used:
  - (ii) Minimize the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a discharge of pollutants, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use); and
  - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. **Prohibited** *Discharges*. The following *discharges* are prohibited:
  - (i) Wastewater from washout of concrete;
  - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

### C. Post-construction Stormwater Management Practice Requirements

- 1. The owner or operator of a construction activity that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the performance criteria in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the performance criteria in the Design Manual, the owner or operator must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.
- 2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

#### a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume ("Cpv"): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria ("Qp"): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria ("Qf"): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

# b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

(i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

(ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each impervious area that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site *discharge*s directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

### c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for redevelopment activity shall be addressed by one of the following options. Redevelopment activities located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other redevelopment activities shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
  - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
  - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
  - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
  - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1-4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the discharge rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

# d. Sizing Criteria for Combination of Redevelopment Activity and New Development

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

### D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control discharges necessary to meet applicable water quality standards. It shall be a violation of the ECL for any discharge to either cause or contribute to a violation of water quality standards as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

- 1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
- 2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
- 3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharge*s authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

### E. Eligibility Under This General Permit

- 1. This permit may authorize all *discharges* of stormwater from *construction* activity to surface waters of the State and groundwaters except for ineligible discharges identified under subparagraph F. of this Part.
- 2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
- 3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated discharges from construction site de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the owner or operator must still comply with water quality standards in Part I.D of this permit.
- 4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

### F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are **not** authorized by this permit:

- 1. *Discharge*s after *construction activities* have been completed and the site has undergone *final stabilization*;
- 2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
- 3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
- 4. Construction activities or discharges from construction activities that may adversely affect an endangered or threatened species unless the owner or

operator has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

- 5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
- 6. Construction activities for residential, commercial and institutional projects:
  - a. Where the *discharge*s from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing impervious cover, and
  - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
- 7. Construction activities for linear transportation projects and linear utility projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s: and
  - b. Which are undertaken on land with no existing *impervious cover*, and
  - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

- 8. Construction activities that have the potential to affect an historic property, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
  - a. Documentation that the construction activity is not within an archeologically sensitive area indicated on the sensitivity map, and that the construction activity is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the construction site within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the construction site within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
    - 1-5 acres of disturbance 20 feet
    - 5-20 acres of disturbance 50 feet
    - 20+ acres of disturbance 100 feet, or
  - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
    - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
    - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
    - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
    - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this construction activity to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
  - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or

#### d. Documentation that:

- (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.
- 9. *Discharge*s from *construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

#### Part II. PERMIT COVERAGE

### A. How to Obtain Coverage

- An owner or operator of a construction activity that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
- 2. An owner or operator of a construction activity that is subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department. The owner or operator shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
- 3. The requirement for an owner or operator to have its SWPPP reviewed and accepted by the regulated, traditional land use control MS4 prior to submitting the NOI to the Department does not apply to an owner or operator that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of Owner or Operator) or where the owner or operator of the construction activity is the regulated, traditional land use control MS4. This exemption does not apply to construction activities subject to the New York City Administrative Code.

### B. Notice of Intent (NOI) Submittal

 Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (http://www.dec.ny.gov/). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

> NOTICE OF INTENT NYS DEC, Bureau of Water Permits 625 Broadway, 4<sup>th</sup> Floor Albany, New York 12233-3505

- 2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
- 3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
- 4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

#### C. Permit Authorization

- 1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
- 2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
  - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (http://www.dec.ny.gov/) for more information,
  - b. where required, all necessary Department permits subject to the *Uniform Procedures Act ("UPA")* (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators* of *construction activities* that are required to obtain *UPA* permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
- d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
- 3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
  - a. For *construction activities* that are <u>not</u> subject to the requirements of a *regulated, traditional land use control MS4*:
    - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for construction activities with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the performance criteria in the technical standard referenced in Parts III.B., 2 or 3, for construction activities that require post-construction stormwater management practices pursuant to Part III.C.; or
    - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has <u>not</u> been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
    - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for construction activities with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the performance criteria in the technical standard referenced in Parts III.B., 2 or 3, for construction activities that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
  - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed "MS4 SWPPP Acceptance" form, or
  - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed "MS4 SWPPP Acceptance" form.
- 4. Coverage under this permit authorizes stormwater discharges from only those areas of disturbance that are identified in the NOI. If an owner or operator wishes to have stormwater discharges from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The owner or operator shall not commence construction activity on the future or additional areas until their authorization to discharge under this permit goes into effect in accordance with Part II.C. of this permit.

# D. General Requirements For Owners or Operators With Permit Coverage

- The owner or operator shall ensure that the provisions of the SWPPP are implemented from the commencement of construction activity until all areas of disturbance have achieved final stabilization and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The owner or operator shall maintain a copy of the General Permit (GP-0-20-001), NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor's or subcontractor's certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved final stabilization and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated*, *traditional land*

use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:

- a. The owner or operator shall have a qualified inspector conduct at least two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
- c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
- d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
- e. The *owner or operator* shall include the requirements above in their SWPPP.
- 4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
- 5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
- 6. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4, the owner or operator shall notify the

regulated, traditional land use control MS4 in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the regulated, traditional land use control MS4, the owner or operator shall have the SWPPP amendments or modifications reviewed and accepted by the regulated, traditional land use control MS4 prior to commencing construction of the post-construction stormwater management practice.

# E. Permit Coverage for Discharges Authorized Under GP-0-15-002

 Upon renewal of SPDES General Permit for Stormwater Discharges from Construction Activity (Permit No. GP-0-15-002), an owner or operator of a construction activity with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to discharge in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

### F. Change of Owner or Operator

- 1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
- 2. Once the new owner or operator obtains permit coverage, the original owner or operator shall then submit a completed NOT with the name and permit identification number of the new owner or operator to the Department at the address in Part II.B.1. of this permit. If the original owner or operator maintains ownership of a portion of the construction activity and will disturb soil, they must maintain their coverage under the permit.
- 3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

operator was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new owner or operator.

#### Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

### A. General SWPPP Requirements

- 1. A SWPPP shall be prepared and implemented by the owner or operator of each construction activity covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the commencement of construction activity. A copy of the completed, final NOI shall be included in the SWPPP.
- 2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
- 3. All SWPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
- 4. The owner or operator must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the owner or operator shall amend the SWPPP, including construction drawings:
  - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the discharge of pollutants;
- c. to address issues or deficiencies identified during an inspection by the *qualified inspector,* the Department or other regulatory authority; and
- d. to document the final construction conditions.
- 5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
- 6. Prior to the commencement of construction activity, the owner or operator must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The owner or operator shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the trained contractor. The owner or operator shall ensure that at least one trained contractor is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

#### **B.** Required SWPPP Contents

- 1. Erosion and sediment control component All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
  - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the construction activity; existing and final contours; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater discharge(s);
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a pollutant source in the stormwater discharges;
- k. A description and location of any stormwater discharges associated with industrial activity other than construction at the site, including, but not limited to, stormwater discharges from asphalt plants and concrete plants located on the construction site; and
- I. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is equivalent to the technical standard.
- 2. Post-construction stormwater management practice component The owner or operator of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable sizing criteria in Part I.C.2.a., c. or d. of this permit and the performance criteria in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

 a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
  - Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
  - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
  - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
  - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
  - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
  - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.

3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

# C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

#### Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

# A. General Construction Site Inspection and Maintenance Requirements

- 1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
- 2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

#### **B. Contractor Maintenance Inspection Requirements**

1. The owner or operator of each construction activity identified in Tables 1 and 2 of Appendix B shall have a trained contractor inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

- 2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the trained contractor can stop conducting the maintenance inspections. The trained contractor shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
- 3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

#### C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- New York State Erosion and Sediment Control Certificate Program holder
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
- 1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, <u>with the exception of</u>:
  - a. the construction of a single family residential subdivision with 25% or less impervious cover at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

- in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
- the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E;
- c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
- d. construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
- 2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
  - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
  - b. For construction sites where soil disturbance activities are on-going and the owner or operator has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a regulated, traditional land use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the owner or operator shall have the qualified inspector perform a final inspection and certify that all disturbed areas have achieved *final* stabilization, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the "Final Stabilization" and "Post-Construction" Stormwater Management Practice" certification statements on the NOT. The owner or operator shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- 3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
- 4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any discharges of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the postconstruction stormwater management practice(s);
- Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The qualified inspector shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The qualified inspector shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
- 5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
- 6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

#### Part V. TERMINATION OF PERMIT COVERAGE

#### A. Termination of Permit Coverage

- An owner or operator that is eligible to terminate coverage under this permit
  must submit a completed NOT form to the address in Part II.B.1 of this permit.
  The NOT form shall be one which is associated with this permit, signed in
  accordance with Part VII.H of this permit.
- 2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
  - a. Total project completion All construction activity identified in the SWPPP has been completed; <u>and</u> all areas of disturbance have achieved *final* stabilization; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion All soil disturbance activities have ceased; <u>and</u> all areas disturbed as of the project shutdown date have achieved *final stabilization*; <u>and</u> all temporary, structural erosion and sediment control measures have been removed; <u>and</u> all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
- c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
- d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
- 3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the "*Final Stabilization*" and "Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
- 4. For construction activities that are subject to the requirements of a regulated, traditional land use control MS4 and meet subdivision 2a. or 2b. of this Part, the owner or operator shall have the regulated, traditional land use control MS4 sign the "MS4 Acceptance" statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The regulated, traditional land use control MS4 official, by signing this statement, has determined that it is acceptable for the owner or operator to submit the NOT in accordance with the requirements of this Part. The regulated, traditional land use control MS4 can make this determination by performing a final site inspection themselves or by accepting the qualified inspector's final site inspection certification(s) required in Part V.A.3. of this permit.
- 5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
  - a. the post-construction stormwater management practice(s) and any right-ofway(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator*'s deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

#### Part VI. REPORTING AND RETENTION RECORDS

#### A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

#### **B.** Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

#### Part VII. STANDARD PERMIT CONDITIONS

#### A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water

Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

#### **B.** Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

### C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

#### D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

#### E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

#### F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

#### G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

#### H. Signatory Requirements

- 1. All NOIs and NOTs shall be signed as follows:
  - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
- b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
- c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
  - (i) the chief executive officer of the agency, or
  - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
- 2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
  - a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
  - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
- 3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
- 4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4,* or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

# I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

#### J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

### K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to discharge under a general SPDES permit for the same discharge(s), the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

#### L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

#### M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

- Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
- 2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

- Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
- 4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

#### N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

#### O. Definitions

Definitions of key terms are included in Appendix A of this permit.

# P. Re-Opener Clause

- 1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
- Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

### Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

# **R.** Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

### **APPENDIX A – Acronyms and Definitions**

#### **Acronyms**

APO – Agency Preservation Officer

BMP - Best Management Practice

CPESC - Certified Professional in Erosion and Sediment Control

Cpv – Channel Protection Volume

CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)

DOW - Division of Water

EAF – Environmental Assessment Form

ECL - Environmental Conservation Law

EPA – U. S. Environmental Protection Agency

HSG – Hydrologic Soil Group

MS4 – Municipal Separate Storm Sewer System

NOI – Notice of Intent

NOT – Notice of Termination

NPDES - National Pollutant Discharge Elimination System

OPRHP – Office of Parks, Recreation and Historic Places

Qf – Extreme Flood

Qp - Overbank Flood

RRv - Runoff Reduction Volume

RWE – Regional Water Engineer

SEQR - State Environmental Quality Review

SEQRA - State Environmental Quality Review Act

SHPA – State Historic Preservation Act

SPDES – State Pollutant Discharge Elimination System

SWPPP – Stormwater Pollution Prevention Plan

TMDL - Total Maximum Daily Load

UPA – Uniform Procedures Act

USDA - United States Department of Agriculture

WQv - Water Quality Volume

#### **Definitions**

All definitions in this section are solely for the purposes of this permit.

**Agricultural Building** – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

**Agricultural Property** –means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

**Combined Sewer -** means a sewer that is designed to collect and convey both "sewage" and "stormwater".

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for "Construction Activity(ies)" also.

**Construction Activity(ies)** - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

**Construction Site** – means the land area where *construction activity(ies)* will occur. See definition for "*Commence (Commencement of) Construction Activities*" and "*Larger Common Plan of Development or Sale*" also.

**Dewatering** – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

**Direct Discharge (to a specific surface waterbody) -** means that runoff flows from a construction site by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a construction site to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

**Discharge(s)** - means any addition of any pollutant to waters of the State through an outlet or *point source*.

**Embankment** –means an earthen or rock slope that supports a road/highway.

**Endangered or Threatened Species** – see 6 NYCRR Part 182 of the Department's rules and regulations for definition of terms and requirements.

**Environmental Conservation Law (ECL)** - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

**Equivalent (Equivalence)** – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

**Final Stabilization -** means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

**General SPDES permit** - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

**Groundwater(s)** - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

**Historic Property** – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

**Impervious Area (Cover) -** means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

**Infeasible** – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term "plan" in "larger common plan of development or sale" is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same "common plan" is not concurrently being disturbed.

**Minimize** – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

**Municipal Separate Storm Sewer (MS4)** - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a combined sewer, and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

**National Pollutant Discharge Elimination System (NPDES)** - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

**Natural Buffer** –means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

**New Development** – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

New York State Erosion and Sediment Control Certificate Program – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

**NOI Acknowledgment Letter** - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

**Nonpoint Source** - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

**Overbank** –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

**Owner or Operator** - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

**Performance Criteria** – means the design criteria listed under the "Required Elements" sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

**Point Source** - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

**Pollutant** - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq.

**Qualified Inspector** - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

**Redevelopment Activity(ies)** – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

**Regulated, Traditional Land Use Control MS4 -** means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

**Routine Maintenance Activity -** means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material.
- Long-term use of equipment storage areas at or near highway maintenance facilities.
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

**Site limitations** – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

**Sizing Criteria** – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank* Flood (Qp), and Extreme Flood (Qf).

**State Pollutant Discharge Elimination System (SPDES)** - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

**Steep Slope** – means land area designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

**Streambank** – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

**Stormwater Pollution Prevention Plan (SWPPP)** – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

**Surface Waters of the State** - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

**Temporarily Ceased** – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

**Temporary Stabilization** - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

**Total Maximum Daily Loads** (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

**Trained Contractor -** means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

**Uniform Procedures Act (UPA) Permit** - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

**Water Quality Standard** - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

### **APPENDIX B – Required SWPPP Components by Project Type**

# Table 1 Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls

The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:

- Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E</u>
- Construction of a barn or other agricultural building, silo, stock yard or pen.

The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:

All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

# The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains
- Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects
- · Pond construction
- Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover
- · Cross-country ski trails and walking/hiking trails
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development;
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path.
- · Slope stabilization projects
- Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics

# Table 1 (Continued) Construction Activities that Require the Preparation of a SWPPP

#### THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- · Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that alter hydrology from pre to post development conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious* area and do not alter hydrology from pre to post development conditions
- Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

#### Table 2

# CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

# The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- · Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or directly discharging to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- · Amusement parks
- · Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or alter the hydrology from pre to post development conditions
- · Commercial developments
- Churches and other places of worship
- Construction of a barn or other agricultural building (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- · Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- · Playgrounds that include the construction or reconstruction of impervious area
- · Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

#### **Table 2 (Continued)**

# CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or alter the hydrology from pre to post development conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or alter the hydrology from pre to post development conditions, and are not listed in Table 1

#### **APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal**

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual ("Design Manual").

- Entire New York City Watershed located east of the Hudson River Figure 1
- Onondaga Lake Watershed Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed Figure 4
- Kinderhook Lake Watershed Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed




Figure 4 - Oscawana Lake Watershed





Figure 5 - Kinderhook Lake Watershed



#### APPENDIX D - Watersheds with Lower Disturbance Threshold

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

#### **APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)**

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

Fall Kill and tribs	Nutrients
Hillside Lake	Nutrients
Wappingers Lake	Nutrients
Wappingers Lake	Silt/Sediment
Beeman Creek and tribs	Nutrients
Ellicott Creek, Lower, and tribs	Silt/Sediment
Ellicott Creek, Lower, and tribs	Nutrients
Green Lake	Nutrients
Little Sister Creek, Lower, and tribs	Nutrients
Murder Creek, Lower, and tribs	Nutrients
Rush Creek and tribs	Nutrients
Scajaquada Creek, Lower, and tribs	Nutrients
Scajaquada Creek, Middle, and tribs	Nutrients
Scajaquada Creek, Upper, and tribs	Nutrients
South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
South Branch Smoke Cr, Lower, and tribs	Nutrients
Lake Champlain, Main Lake, South	Nutrients
Lake Champlain, South Lake	Nutrients
Willsboro Bay	Nutrients
Bigelow Creek and tribs	Nutrients
Black Creek, Middle, and minor tribs	Nutrients
Black Creek, Upper, and minor tribs	Nutrients
Bowen Brook and tribs	Nutrients
LeRoy Reservoir	Nutrients
Oak Orchard Cr, Upper, and tribs	Nutrients
Tonawanda Creek, Middle, Main Stem	Nutrients
Schoharie Reservoir	Silt/Sediment
Sleepy Hollow Lake	Silt/Sediment
Steele Creek tribs	Silt/Sediment
Steele Creek tribs	Nutrients
Moon Lake	Nutrients
Hendrix Creek	Nutrients
Prospect Park Lake	Nutrients
Mill Creek/South Branch, and tribs	Nutrients
Christie Creek and tribs	Nutrients
Conesus Lake	Nutrients
Mill Creek and minor tribs	Silt/Sediment
Black Creek, Lower, and minor tribs	Nutrients
Buck Pond	Nutrients
	Hillside Lake Wappingers Lake Beeman Creek and tribs Ellicott Creek, Lower, and tribs Ellicott Creek, Lower, and tribs Green Lake Little Sister Creek, Lower, and tribs Murder Creek, Lower, and tribs Scajaquada Creek, Lower, and tribs Scajaquada Creek, Lower, and tribs Scajaquada Creek, Middle, and tribs Scajaquada Creek, Upper, and tribs South Branch Smoke Cr, Lower, and tribs Lake Champlain, Main Lake, South Lake Champlain, South Lake Willsboro Bay Bigelow Creek and tribs Black Creek, Middle, and minor tribs Black Creek, Middle, and minor tribs Black Creek, Middle, and minor tribs South Branch Smoke Cr, Lower, and tribs Lake Champlain, South Lake Willsboro Bay Sigelow Creek and tribs Sleep Willsboro Bay Bigelow Creek and tribs Sleeck Creek, Middle, Main Stem Schoharie Reservoir Oak Orchard Cr, Upper, and tribs Tonawanda Creek, Middle, Main Stem Schoharie Reservoir Sleepy Hollow Lake Steele Creek tribs Moon Lake Hendrix Creek Prospect Park Lake Mill Creek/South Branch, and tribs Christie Creek and tribs Conesus Lake Mill Creek, Lower, and minor tribs Black Creek, Lower, and minor tribs

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment

Warren Warren	Indian Brook and tribs  Lake George	Silt/Sediment
Warren	Lake George	
		Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

### APPENDIX F – List of NYS DEC Regional Offices

<u>Region</u>	COVERING THE FOLLOWING COUNTIES:	DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS	DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 Tel. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 Tel. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 Tel. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 Ray Brook, Ny 12977-0296 Tel. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070



#### **Appendix C - Construction Personnel Contact List**

- Construction Contact List -
- Contractor Certification Form -



# **Appendix C – Construction Contact List**



# **SWPPP Construction Contact List**

Name	Title/Role	Company	Phone Number
	Project Engineer		
	Project Field Construction Coordinator		
	Project Environmental Engineer		
	Division Environmental Engineer (Spill Reporting)		
	SWPPP Preparer		
	Qualified Inspector		



# **Appendix C – Contractor Certification Form**

#### **Contractor Certification Form**

# Stormwater Pollution Prevention Plan (SWPPP) State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity GP-0-20-001

Stony Point Transitional HDD Project
Town of Stony Point, Rockland County, New York

All Contractors and Subcontractors performing construction activities shall sign the following certification before they commence construction activities. A copy of the certification shall be included in Appendix A of the on-site SWPPP. All Contractors and Subcontractors must identify at least one trained person from their company, who has met the requirements of a *Trained Contractor* as defined in GP-0-20-001, that will be responsible for the implementation of the SWPPP.

"I hereby certify under penalty of the law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the Qualified Inspector during a site inspection. I also understand that the Owner or Operator must comply with the terms and conditions of the most current version of the New York State SPDES General Permit for Stormwater Discharges from Construction Activities (GP-0-20-001) and that is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I am aware that there are significant penalties for submitting false information that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations."

Name of Construction Company	
, ,	
Address of Construction Company	Telephone Number
- ' '	•
Printed Name of Authorized Representative	Title
'	
Signature of Authorized Representative	Date
9	
Printed Name of Trained Contractor(s)	Title(s)
	( )
Type of construction convices to be provided:	
Type of construction services to be provided:	



## **Appendix D – Agency Correspondence and Notifications**




#### **Appendix E – Environmental Background Information**

- Figure 1: Site Location Map -
- Figure 2: Environmental Resource Map -
- Environmental and Cultural Resource Information -
  - USDA NRCS Soil Resource Report -




## Appendix E – Figure 1: Site Location Map






## Appendix E – Figure 2: Environmental Resource Map

















#### NOTES TO USERS

p is for use in administering the National Flood Insurance Program. t necessarily identify all areas subject to flooding, particularly from local sources of amail size. The community map repository should be d for possible updated or additional flood hazard information.

in more detailed information in areas where Base Flood Elevations more detailed information in areas where Base Flood Elevations motion floodways have been determined, users are encouraged to consult of forcites and Floodway Data and/or Summary of Solvente Elevations and the Company of the Company of the Elevation which was also as the Company of the Company of the levation of the Company of the Company of the Company of the levation of the Company of the Company of the Company of the levation of the Company of the Company of the Company of the levation of the Company of the Company of the Company of the levation of the Company of the Company of the levation of the Company of the Company of the levation of the Company of the Company of the levation of levation

to shown in the Summary of Schwater Elevations tables should be used for son and/or floodplain management purposes when they are higher than sons shown on this FIRM.

ies of the **floodways** were computed at cross sections and interpolated cross sections. The floodways were based on hydraulic considerations and to requirements of the National Flood insurance Program. Floodway and other pertinent floodway data are provided in the Flood insurance port for this junior disclore.

areas not in Special Flood Hazard Areas may be protected by **flood** structures. Refer to Section 2.4 'Flood Protection Measures' of the surance Study report for information on flood control structures for this on.

person used in the preparation of this map was New York State Plane to (FIPES 3010). The horizontal datum was NADBS, GRS1990 spheroid, test in datum, spheroid, projection or UTM zones used in the production of or adjacent jurisdictions may result in slight positional differences in map arouse jurisdiction boundaries. These differences do not affect the of this FIPM.

evalions on this map are referenced to the North American Vertical Datum. These flood elevations must be compared to structure and ground in referenced to the same vertical details. For information regarding on between the National Geodetic Vertical Datum of 1929 and the memoran Vertical Datum of 1989, valid the National Geodetic Survey of 1992 Oversion of 1992 of 19

ormation Services UNGS12 4NGS12 Geodetic Survey , M9202 st-West Highway Iring, Maryland 20910-3282 3-3242

in current elevation, description, and/or location information for bench shown on this map, please contact the Information Services Branch National Geodetic Survey at (301) 713-3242, or visit its website at winds.node.gov.

ap information shown on the FIRMs was provided in digital format by The information was derived from New York State Office of Cyber & Critical Infrastructure Coordination from 30-cerdinater photography dated

p reflects more detailed and up-to-date stream channel configurations as above on the previous FRM for this prediction. The footpans and is not view terminated from the previous FRM may two been adjusted to that sever tember do the great FRM may two been adjusted to the stream of the production. As a result, the Footpan of the production of the product

to limits shown on this map are based on the best data evaliable at the sublication. Because changes due to annexations or de-annexations may curred after this map was published, map users should confact appropriate inty officials to verify current corporate limit locations.

refer to the separately printed Map Index for an overview map of the thowing the layout of map panels: community map repository addresses; sting of Communities table containing National Plood Insurance Program reach community as well as a listing of the panels on which each ry a located.

e FEMA Map Information eXchange at 1-877-336-2627 for information is products associated with this FIRM. Available products may include issued Letters of Map Change, a Flood Insurance Study report, and/or slowed Letters of the Insurance and Insurance slowed the Insurance and Insurance Fix at 1-800-350-8020 and is weekel as 1 http://misc.Emps.com.

e questions about this map or questions concerning the National Flood. Program in general, please call 1-877-FEMA MAP (1-877-336-2627) or EMA website at http://www.fema.gov.



gital FIRM was produced through a unique cooperative partnership in the New York State Department of Environmental Conservation EQ and FEAM. As part of the effort, NYSDEC has joined in a stative Tachnical Partnership agreement to produce and maintain cignal FIRM.



LEGEND

Seed.

SPECIAL FLOOD HAZARD AREAS SUBJECT TO INJINO BY THE 1% ANNUAL CHANCE FLOOD

The 1% annual food (105-year food), also known as the bare food, is the food that in therce of being equated or enceded in any given year. The Special Flood hazed for the collection of the trip of the collection of the collectio

ZONE AE Sans Flood Elevations determined Rood depths of 1 to 3 feet (usually areas of ponding); Bar Dovettoms (interminate). ZONE AH

ZONE AND

Coastal food sone with relocity hazard (wave action); no Bis Elevations determined. ZONE VE Constal Rood zone with velocity hazard (wave action); Ser

FLODOWAY AREAS IN ZONE AE

OTHER FLOOD AREAS

OTHER AREAS

ZONE X

Areas determined to be outside the 0.2% annual chance floods Areas in which flood hazards are undetermined, but goodble.

COASTAL BARRIER RESOURCES SYSTEM (CBRS) AREAS

OTHERWISE PROTECTED AREAS (OPAs)

CIRIS areas and CPAs are normally located within or adjacent to Special Flood Hopard Are 1% armuel chance floodpieln boundary 0.2% arenal charce floodplain boundary Zone D boundary

CBRS and OPA boundary

..... ~~~ 513 ~~~ Sase Hood Elevation line and value, elevation in feet\*

(EL 987)

Ö------Transact line

Geographic coordinates referenced to the North Ame Datum of 1983 (NAC 63), Western Hernisphere 87"07"45", 32"22"30"

1800-meter Universal Transverse Hercator grid values, at 1800 600000 FT DX5510 x

• M1.5

EFFECTIVE DATE OF COUNTYWIDE FLOOD INSURANCE RATE MAP MARCH 3, 2014



PANEL 0101G

FIRM

FLOOD INSURANCE RATE

for ROCKLAND COUNTY, NEW YORK (ALL JURISDICTIONS)

(SEE MAP INDEX FOR FIRM PANEL LA

CONTAINS

FLOOD

NATHORNAL

HAVERSTRAW, TOWN OF 36 STONY POINT, TOWN 36

PANEL 101 OF 207 MAP SLIFFIX: G

Federal Emergency Managemen



**EFFECTIVE** MARCH

## **Extreme Precipitation Tables**

#### **Northeast Regional Climate Center**

Data represents point estimates calculated from partial duration series. All precipitation amounts are displayed in inches.

Smoothing Yes

State New York

Location

**Longitude** 73.978 degrees West **Latitude** 41.245 degrees North

Elevation 0 feet

**Date/Time** Wed, 25 May 2022 11:11:03 -0400

#### **Extreme Precipitation Estimates**

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.33	0.51	0.64	0.83	1.04	1.30	1yr	0.90	1.23	1.49	1.83	2.24	2.74	3.12	1yr	2.43	3.00	3.48	4.15	4.81	1yr
2yr	0.40	0.61	0.76	1.01	1.27	1.58	2yr	1.09	1.48	1.82	2.24	2.74	3.36	3.78	2yr	2.97	3.63	4.17	4.91	5.59	2yr
5yr	0.46	0.72	0.90	1.21	1.55	1.96	5yr	1.34	1.81	2.26	2.81	3.45	4.24	4.80	5yr	3.75	4.62	5.31	6.13	6.91	5yr
10yr	0.52	0.81	1.02	1.39	1.81	2.30	10yr	1.56	2.12	2.67	3.33	4.12	5.06	5.76	10yr	4.48	5.54	6.37	7.24	8.12	10yr
25yr	0.59	0.94	1.20	1.67	2.22	2.87	25yr	1.91	2.62	3.35	4.20	5.21	6.40	7.33	25yr	5.66	7.05	8.11	9.04	10.05	25yr
50yr	0.67	1.07	1.37	1.93	2.59	3.38	50yr	2.24	3.07	3.96	4.99	6.21	7.65	8.81	50yr	6.77	8.47	9.75	10.69	11.82	50yr
100yr	0.75	1.22	1.57	2.23	3.04	4.00	100yr	2.62	3.60	4.70	5.95	7.42	9.16	10.59	100yr	8.10	10.18	11.72	12.65	13.91	100yr
200yr	0.86	1.40	1.81	2.58	3.56	4.72	200yr	3.07	4.23	5.57	7.08	8.86	10.97	12.74	200yr	9.71	12.25	14.10	14.97	16.38	200yr
500yr	1.02	1.67	2.17	3.15	4.41	5.90	500yr	3.80	5.23	6.99	8.93	11.23	13.95	16.27	500yr	12.34	15.65	18.01	18.72	20.34	500yr

#### **Lower Confidence Limits**

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.28	0.43	0.53	0.71	0.87	1.14	1yr	0.75	1.11	1.32	1.67	2.08	2.22	2.64	1yr	1.97	2.54	3.27	3.88	4.42	1yr
2yr	0.38	0.59	0.73	0.99	1.22	1.47	2yr	1.05	1.44	1.68	2.14	2.68	3.27	3.69	2yr	2.90	3.55	4.07	4.79	5.46	2yr
5yr	0.44	0.67	0.83	1.14	1.45	1.72	5yr	1.25	1.68	1.97	2.50	3.14	4.01	4.51	5yr	3.55	4.34	4.98	5.78	6.50	5yr
10yr	0.48	0.74	0.91	1.28	1.65	1.93	10yr	1.42	1.89	2.22	2.80	3.55	4.61	5.22	10yr	4.08	5.02	5.79	6.64	7.43	10yr
25yr	0.55	0.83	1.04	1.48	1.95	2.24	25yr	1.68	2.19	2.61	3.24	4.18	5.55	6.34	25yr	4.91	6.09	7.12	8.00	8.82	25yr
50yr	0.61	0.93	1.15	1.66	2.23	2.52	50yr	1.92	2.46	2.96	3.64	4.75	6.40	7.32	50yr	5.66	7.04	8.30	9.22	10.06	50yr
100yr	0.68	1.03	1.29	1.87	2.56	2.84	100yr	2.21	2.78	3.37	4.08	5.41	7.39	8.47	100yr	6.54	8.14	9.69	10.64	11.49	100yr
200yr	0.77	1.16	1.47	2.12	2.96	3.21	200yr	2.55	3.13	3.84	4.62	6.18	8.57	9.81	200yr	7.59	9.44	11.33	12.27	13.12	200yr
500yr	0.91	1.35	1.74	2.52	3.59	3.78	500yr	3.10	3.69	4.60	5.44	7.40	10.47	11.96	500yr	9.26	11.50	13.94	14.84	15.64	500yr

#### **Upper Confidence Limits**

	5min	10min	15min	30min	60min	120min		1hr	2hr	3hr	6hr	12hr	24hr	48hr		1day	2day	4day	7day	10day	
1yr	0.37	0.57	0.70	0.94	1.15	1.41	1yr	0.99	1.37	1.61	2.05	2.47	2.91	3.35	1yr	2.58	3.22	3.70	4.42	5.12	1yr
2yr	0.41	0.64	0.78	1.06	1.31	1.58	2yr	1.13	1.54	1.79	2.32	2.87	3.51	3.92	2yr	3.10	3.77	4.29	5.05	5.74	2yr
5yr	0.50	0.77	0.95	1.31	1.66	1.99	5yr	1.44	1.95	2.30	2.97	3.75	4.48	5.10	5yr	3.97	4.90	5.65	6.52	7.30	5yr
10yr	0.58	0.89	1.11	1.55	2.00	2.39	10yr	1.72	2.34	2.77	3.61	4.59	5.52	6.27	10yr	4.89	6.03	6.95	7.92	8.80	10yr
25yr	0.72	1.09	1.35	1.93	2.54	3.05	25yr	2.20	2.98	3.56	4.71	5.99	7.23	8.25	25yr	6.40	7.93	9.09	10.23	11.25	25yr
50yr	0.83	1.27	1.58	2.27	3.06	3.68	50yr	2.64	3.59	4.29	5.74	7.32	8.89	10.14	50yr	7.87	9.75	11.21	12.43	13.55	50yr
100yr	0.98	1.48	1.86	2.68	3.68	4.43	100yr	3.18	4.33	5.16	7.02	8.93	10.92	12.49	100yr	9.66	12.01	13.80	15.10	16.33	100yr
200yr	1.15	1.73	2.19	3.17	4.42	5.33	200yr	3.81	5.21	6.22	8.54	10.88	13.42	15.38	200yr	11.87	14.79	17.00	18.34	19.68	200yr
500yr	1.43	2.12	2.73	3.96	5.64	6.81	500yr	4.87	6.65	7.94	11.12	14.13	17.63	20.26	500yr	15.60	19.49	22.42	23.73	25.24	500yr





## United States Department of the Interior



#### FISH AND WILDLIFE SERVICE

New York Ecological Services Field Office 3817 Luker Road Cortland, NY 13045-9385

Phone: (607) 753-9334 Fax: (607) 753-9699

In Reply Refer To:

June 02, 2022

Project Code: 2022-0049330

Project Name: Champlain Hudson Power Express Stony Point Horizontal Directional Drill

Subject: List of threatened and endangered species that may occur in your proposed project

location or may be affected by your proposed project

#### To Whom It May Concern:

The enclosed species list identifies threatened, endangered, proposed and candidate species, as well as proposed and final designated critical habitat, that may occur within the boundary of your proposed project and/or may be affected by your proposed project. The species list fulfills the requirements of the U.S. Fish and Wildlife Service (Service) under section 7(c) of the Endangered Species Act (Act) of 1973, as amended (16 U.S.C. 1531 *et seq.*).

New information based on updated surveys, changes in the abundance and distribution of species, changed habitat conditions, or other factors could change this list. Please feel free to contact us if you need more current information or assistance regarding the potential impacts to federally proposed, listed, and candidate species and federally designated and proposed critical habitat. Please note that under 50 CFR 402.12(e) of the regulations implementing section 7 of the Act, the accuracy of this species list should be verified after 90 days. This verification can be completed formally or informally as desired. The Service recommends that verification be completed by visiting the ECOS-IPaC website at regular intervals during project planning and implementation for updates to species lists and information. An updated list may be requested through the ECOS-IPaC system by completing the same process used to receive the enclosed list.

The purpose of the Act is to provide a means whereby threatened and endangered species and the ecosystems upon which they depend may be conserved. Under sections 7(a)(1) and 7(a)(2) of the Act and its implementing regulations (50 CFR 402 *et seq.*), Federal agencies are required to utilize their authorities to carry out programs for the conservation of threatened and endangered species and to determine whether projects may affect threatened and endangered species and/or designated critical habitat.

A Biological Assessment is required for construction projects (or other undertakings having similar physical impacts) that are major Federal actions significantly affecting the quality of the human environment as defined in the National Environmental Policy Act (42 U.S.C. 4332(2) (c)). For projects other than major construction activities, the Service suggests that a biological

06/02/2022 2

evaluation similar to a Biological Assessment be prepared to determine whether the project may affect listed or proposed species and/or designated or proposed critical habitat. Recommended contents of a Biological Assessment are described at 50 CFR 402.12.

If a Federal agency determines, based on the Biological Assessment or biological evaluation, that listed species and/or designated critical habitat may be affected by the proposed project, the agency is required to consult with the Service pursuant to 50 CFR 402. In addition, the Service recommends that candidate species, proposed species and proposed critical habitat be addressed within the consultation. More information on the regulations and procedures for section 7 consultation, including the role of permit or license applicants, can be found in the "Endangered Species Consultation Handbook" at:

http://www.fws.gov/endangered/esa-library/pdf/TOC-GLOS.PDF

**Migratory Birds**: In addition to responsibilities to protect threatened and endangered species under the Endangered Species Act (ESA), there are additional responsibilities under the Migratory Bird Treaty Act (MBTA) and the Bald and Golden Eagle Protection Act (BGEPA) to protect native birds from project-related impacts. Any activity, intentional or unintentional, resulting in take of migratory birds, including eagles, is prohibited unless otherwise permitted by the U.S. Fish and Wildlife Service (50 C.F.R. Sec. 10.12 and 16 U.S.C. Sec. 668(a)). For more information regarding these Acts see https://www.fws.gov/birds/policies-and-regulations.php.

The MBTA has no provision for allowing take of migratory birds that may be unintentionally killed or injured by otherwise lawful activities. It is the responsibility of the project proponent to comply with these Acts by identifying potential impacts to migratory birds and eagles within applicable NEPA documents (when there is a federal nexus) or a Bird/Eagle Conservation Plan (when there is no federal nexus). Proponents should implement conservation measures to avoid or minimize the production of project-related stressors or minimize the exposure of birds and their resources to the project-related stressors. For more information on avian stressors and recommended conservation measures see https://www.fws.gov/birds/bird-enthusiasts/threats-to-birds.php.

In addition to MBTA and BGEPA, Executive Order 13186: *Responsibilities of Federal Agencies to Protect Migratory Birds*, obligates all Federal agencies that engage in or authorize activities that might affect migratory birds, to minimize those effects and encourage conservation measures that will improve bird populations. Executive Order 13186 provides for the protection of both migratory birds and migratory bird habitat. For information regarding the implementation of Executive Order 13186, please visit https://www.fws.gov/birds/policies-and-regulations/executive-orders/e0-13186.php.

We appreciate your concern for threatened and endangered species. The Service encourages Federal agencies to include conservation of threatened and endangered species into their project planning to further the purposes of the Act. Please include the Consultation Code in the header of this letter with any request for consultation or correspondence about your project that you submit to our office.

**Note:** IPaC has provided all available attachments because this project is in multiple field office jurisdictions.

06/02/2022

### Attachment(s):

- Official Species List
- USFWS National Wildlife Refuges and Fish Hatcheries
- Migratory Birds
- Wetlands

06/02/2022

# **Official Species List**

This list is provided pursuant to Section 7 of the Endangered Species Act, and fulfills the requirement for Federal agencies to "request of the Secretary of the Interior information whether any species which is listed or proposed to be listed may be present in the area of a proposed action".

This species list is provided by:

**New York Ecological Services Field Office** 

3817 Luker Road Cortland, NY 13045-9385 (607) 753-9334

This project's location is within the jurisdiction of multiple offices. However, only one species list document will be provided for all offices. The species and critical habitats in this document reflect the aggregation of those that fall in each of the affiliated office's jurisdiction. Other offices affiliated with the project:

**Long Island Ecological Services Field Office** 

340 Smith Road Shirley, NY 11967-2258 (631) 286-0485

2 06/02/2022

### **Project Summary**

Project Code: 2022-0049330

**Event Code:** None

Project Name: Champlain Hudson Power Express Stony Point Horizontal Directional

Drill

Project Type: Transmission Line - New Constr - Below Ground

Project Description: The Champlain Hudson Power Express project is an approximately 330-

mile submarine and terrestrial High Voltage Direct Current (HVDC) transmission project that will connect clean power generated in Canada with New York City. As part of this project CHPE, LLC is proposing to construct the Stony Point Horizontal Directional Drill (HDD) to facilitate installing the cables from the Hudson River into the Town of Stony Point in Rockland County, New York. The Stony Point HDD will be located on a parcel of land located on the west side of the Hudson River immediately south of the Tomkins Cove Quarry and immediately north of the Stony Point Battlefield State Park. The parcel covers 390 acres, and the area of disturbance for the HDD will cover approximately 1.02 acres within the

parcel and includes the access road easement, and HDD pad.

#### **Project Location:**

Approximate location of the project can be viewed in Google Maps: <a href="https://">https://</a> www.google.com/maps/@41.24449385,-73.97964694198998,14z



Counties: Rockland County, New York

## **Endangered Species Act Species**

There is a total of 1 threatened, endangered, or candidate species on this species list.

Species on this list should be considered in an effects analysis for your project and could include species that exist in another geographic area. For example, certain fish may appear on the species list because a project could affect downstream species.

IPaC does not display listed species or critical habitats under the sole jurisdiction of NOAA Fisheries<sup>1</sup>, as USFWS does not have the authority to speak on behalf of NOAA and the Department of Commerce.

See the "Critical habitats" section below for those critical habitats that lie wholly or partially within your project area under this office's jurisdiction. Please contact the designated FWS office if you have questions.

1. <u>NOAA Fisheries</u>, also known as the National Marine Fisheries Service (NMFS), is an office of the National Oceanic and Atmospheric Administration within the Department of Commerce.

#### **Insects**

NAME STATUS

#### Monarch Butterfly Danaus plexippus

Candidate

No critical habitat has been designated for this species. Species profile: <a href="https://ecos.fws.gov/ecp/species/9743">https://ecos.fws.gov/ecp/species/9743</a>

#### **Critical habitats**

THERE ARE NO CRITICAL HABITATS WITHIN YOUR PROJECT AREA UNDER THIS OFFICE'S JURISDICTION.

# USFWS National Wildlife Refuge Lands And Fish Hatcheries

Any activity proposed on lands managed by the <u>National Wildlife Refuge</u> system must undergo a 'Compatibility Determination' conducted by the Refuge. Please contact the individual Refuges to discuss any questions or concerns.

THERE ARE NO REFUGE LANDS OR FISH HATCHERIES WITHIN YOUR PROJECT AREA.

06/02/2022

# **Migratory Birds**

Certain birds are protected under the Migratory Bird Treaty Act<sup>1</sup> and the Bald and Golden Eagle Protection Act<sup>2</sup>.

Any person or organization who plans or conducts activities that may result in impacts to migratory birds, eagles, and their habitats should follow appropriate regulations and consider implementing appropriate conservation measures, as described <u>below</u>.

- 1. The Migratory Birds Treaty Act of 1918.
- 2. The Bald and Golden Eagle Protection Act of 1940.
- 3. 50 C.F.R. Sec. 10.12 and 16 U.S.C. Sec. 668(a)

The birds listed below are birds of particular concern either because they occur on the USFWS Birds of Conservation Concern (BCC) list or warrant special attention in your project location. To learn more about the levels of concern for birds on your list and how this list is generated, see the FAQ below. This is not a list of every bird you may find in this location, nor a guarantee that every bird on this list will be found in your project area. To see exact locations of where birders and the general public have sighted birds in and around your project area, visit the E-bird data mapping tool (Tip: enter your location, desired date range and a species on your list). For projects that occur off the Atlantic Coast, additional maps and models detailing the relative occurrence and abundance of bird species on your list are available. Links to additional information about Atlantic Coast birds, and other important information about your migratory bird list, including how to properly interpret and use your migratory bird report, can be found below.

For guidance on when to schedule activities or implement avoidance and minimization measures to reduce impacts to migratory birds on your list, click on the PROBABILITY OF PRESENCE SUMMARY at the top of your list to see when these birds are most likely to be present and breeding in your project area.

BREEDING

NAME	SEASON
Bald Eagle <i>Haliaeetus leucocephalus</i> This is not a Bird of Conservation Concern (BCC) in this area, but warrants attention because of the Eagle Act or for potential susceptibilities in offshore areas from certain types of development or activities. <a href="https://ecos.fws.gov/ecp/species/1626">https://ecos.fws.gov/ecp/species/1626</a>	Breeds Sep 1 to Aug 31
Black-billed Cuckoo <i>Coccyzus erythropthalmus</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. <a href="https://ecos.fws.gov/ecp/species/9399">https://ecos.fws.gov/ecp/species/9399</a>	Breeds May 15 to Oct 10

NAME	BREEDING SEASON
Black-capped Chickadee <i>Poecile atricapillus practicus</i> This is a Bird of Conservation Concern (BCC) only in particular Bird Conservation Regions (BCRs) in the continental USA	Breeds Apr 10 to Jul 31
Canada Warbler <i>Cardellina canadensis</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 20 to Aug 10
Cerulean Warbler <i>Dendroica cerulea</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska. <a href="https://ecos.fws.gov/ecp/species/2974">https://ecos.fws.gov/ecp/species/2974</a>	Breeds Apr 27 to Jul 20
Kentucky Warbler <i>Oporornis formosus</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds Apr 20 to Aug 20
Prairie Warbler <i>Dendroica discolor</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 1 to Jul 31
Rusty Blackbird <i>Euphagus carolinus</i> This is a Bird of Conservation Concern (BCC) only in particular Bird Conservation Regions (BCRs) in the continental USA	Breeds elsewhere
Wood Thrush <i>Hylocichla mustelina</i> This is a Bird of Conservation Concern (BCC) throughout its range in the continental USA and Alaska.	Breeds May 10 to Aug 31

## **Probability Of Presence Summary**

The graphs below provide our best understanding of when birds of concern are most likely to be present in your project area. This information can be used to tailor and schedule your project activities to avoid or minimize impacts to birds. Please make sure you read and understand the FAQ "Proper Interpretation and Use of Your Migratory Bird Report" before using or attempting to interpret this report.

#### **Probability of Presence** (■)

Each green bar represents the bird's relative probability of presence in the 10km grid cell(s) your project overlaps during a particular week of the year. (A year is represented as 12 4-week months.) A taller bar indicates a higher probability of species presence. The survey effort (see below) can be used to establish a level of confidence in the presence score. One can have higher confidence in the presence score if the corresponding survey effort is also high.

How is the probability of presence score calculated? The calculation is done in three steps:

1. The probability of presence for each week is calculated as the number of survey events in the week where the species was detected divided by the total number of survey events for that week. For example, if in week 12 there were 20 survey events and the Spotted Towhee

was found in 5 of them, the probability of presence of the Spotted Towhee in week 12 is 0.25.

- 2. To properly present the pattern of presence across the year, the relative probability of presence is calculated. This is the probability of presence divided by the maximum probability of presence across all weeks. For example, imagine the probability of presence in week 20 for the Spotted Towhee is 0.05, and that the probability of presence at week 12 (0.25) is the maximum of any week of the year. The relative probability of presence on week 12 is 0.25/0.25 = 1; at week 20 it is 0.05/0.25 = 0.2.
- 3. The relative probability of presence calculated in the previous step undergoes a statistical conversion so that all possible values fall between 0 and 10, inclusive. This is the probability of presence score.

#### **Breeding Season** (**•**)

Yellow bars denote a very liberal estimate of the time-frame inside which the bird breeds across its entire range. If there are no yellow bars shown for a bird, it does not breed in your project area.

#### Survey Effort (|)


Vertical black lines superimposed on probability of presence bars indicate the number of surveys performed for that species in the 10km grid cell(s) your project area overlaps. The number of surveys is expressed as a range, for example, 33 to 64 surveys.


#### No Data (-)

A week is marked as having no data if there were no survey events for that week.

#### **Survey Timeframe**

Surveys from only the last 10 years are used in order to ensure delivery of currently relevant information. The exception to this is areas off the Atlantic coast, where bird returns are based on all years of available data, since data in these areas is currently much more sparse.





Additional information can be found using the following links:

- Birds of Conservation Concern <a href="https://www.fws.gov/program/migratory-birds/species">https://www.fws.gov/program/migratory-birds/species</a>
- Measures for avoiding and minimizing impacts to birds <a href="https://www.fws.gov/library/collections/avoiding-and-minimizing-incidental-take-migratory-birds">https://www.fws.gov/library/collections/avoiding-and-minimizing-incidental-take-migratory-birds</a>
- Nationwide conservation measures for birds <a href="https://www.fws.gov/sites/default/files/documents/nationwide-standard-conservation-measures.pdf">https://www.fws.gov/sites/default/files/documents/nationwide-standard-conservation-measures.pdf</a>

## **Migratory Birds FAQ**

Tell me more about conservation measures I can implement to avoid or minimize impacts to migratory birds.

Nationwide Conservation Measures describes measures that can help avoid and minimize impacts to all birds at any location year round. Implementation of these measures is particularly important when birds are most likely to occur in the project area. When birds may be breeding in the area, identifying the locations of any active nests and avoiding their destruction is a very helpful impact minimization measure. To see when birds are most likely to occur and be breeding in your project area, view the Probability of Presence Summary. Additional measures or permits may be advisable depending on the type of activity you are conducting and the type of infrastructure or bird species present on your project site.

# What does IPaC use to generate the migratory birds potentially occurring in my specified location?

The Migratory Bird Resource List is comprised of USFWS <u>Birds of Conservation Concern</u> (BCC) and other species that may warrant special attention in your project location.

The migratory bird list generated for your project is derived from data provided by the <u>Avian Knowledge Network (AKN)</u>. The AKN data is based on a growing collection of <u>survey</u>, <u>banding</u>, and <u>citizen science datasets</u> and is queried and filtered to return a list of those birds reported as

occurring in the 10km grid cell(s) which your project intersects, and that have been identified as warranting special attention because they are a BCC species in that area, an eagle (Eagle Act requirements may apply), or a species that has a particular vulnerability to offshore activities or development.

Again, the Migratory Bird Resource list includes only a subset of birds that may occur in your project area. It is not representative of all birds that may occur in your project area. To get a list of all birds potentially present in your project area, please visit the <u>AKN Phenology Tool</u>.

# What does IPaC use to generate the probability of presence graphs for the migratory birds potentially occurring in my specified location?

The probability of presence graphs associated with your migratory bird list are based on data provided by the <u>Avian Knowledge Network (AKN)</u>. This data is derived from a growing collection of <u>survey</u>, <u>banding</u>, <u>and citizen science datasets</u>.

Probability of presence data is continuously being updated as new and better information becomes available. To learn more about how the probability of presence graphs are produced and how to interpret them, go the Probability of Presence Summary and then click on the "Tell me about these graphs" link.

# How do I know if a bird is breeding, wintering, migrating or present year-round in my project area?

To see what part of a particular bird's range your project area falls within (i.e. breeding, wintering, migrating or year-round), you may refer to the following resources: The Cornell Lab of Ornithology All About Birds Bird Guide, or (if you are unsuccessful in locating the bird of interest there), the Cornell Lab of Ornithology Neotropical Birds guide. If a bird on your migratory bird species list has a breeding season associated with it, if that bird does occur in your project area, there may be nests present at some point within the timeframe specified. If "Breeds elsewhere" is indicated, then the bird likely does not breed in your project area.

#### What are the levels of concern for migratory birds?

Migratory birds delivered through IPaC fall into the following distinct categories of concern:

- 1. "BCC Rangewide" birds are <u>Birds of Conservation Concern</u> (BCC) that are of concern throughout their range anywhere within the USA (including Hawaii, the Pacific Islands, Puerto Rico, and the Virgin Islands);
- 2. "BCC BCR" birds are BCCs that are of concern only in particular Bird Conservation Regions (BCRs) in the continental USA; and
- 3. "Non-BCC Vulnerable" birds are not BCC species in your project area, but appear on your list either because of the <a href="Eagle Act">Eagle Act</a> requirements (for eagles) or (for non-eagles) potential susceptibilities in offshore areas from certain types of development or activities (e.g. offshore energy development or longline fishing).

Although it is important to try to avoid and minimize impacts to all birds, efforts should be made, in particular, to avoid and minimize impacts to the birds on this list, especially eagles and BCC species of rangewide concern. For more information on conservation measures you can

implement to help avoid and minimize migratory bird impacts and requirements for eagles, please see the FAQs for these topics.

#### Details about birds that are potentially affected by offshore projects

For additional details about the relative occurrence and abundance of both individual bird species and groups of bird species within your project area off the Atlantic Coast, please visit the Northeast Ocean Data Portal. The Portal also offers data and information about other taxa besides birds that may be helpful to you in your project review. Alternately, you may download the bird model results files underlying the portal maps through the NOAA NCCOS Integrative Statistical Modeling and Predictive Mapping of Marine Bird Distributions and Abundance on the Atlantic Outer Continental Shelf project webpage.

Bird tracking data can also provide additional details about occurrence and habitat use throughout the year, including migration. Models relying on survey data may not include this information. For additional information on marine bird tracking data, see the <u>Diving Bird Study</u> and the <u>nanotag studies</u> or contact <u>Caleb Spiegel</u> or <u>Pam Loring</u>.

#### What if I have eagles on my list?

If your project has the potential to disturb or kill eagles, you may need to <u>obtain a permit</u> to avoid violating the Eagle Act should such impacts occur.

#### **Proper Interpretation and Use of Your Migratory Bird Report**

The migratory bird list generated is not a list of all birds in your project area, only a subset of birds of priority concern. To learn more about how your list is generated, and see options for identifying what other birds may be in your project area, please see the FAQ "What does IPaC use to generate the migratory birds potentially occurring in my specified location". Please be aware this report provides the "probability of presence" of birds within the 10 km grid cell(s) that overlap your project; not your exact project footprint. On the graphs provided, please also look carefully at the survey effort (indicated by the black vertical bar) and for the existence of the "no data" indicator (a red horizontal bar). A high survey effort is the key component. If the survey effort is high, then the probability of presence score can be viewed as more dependable. In contrast, a low survey effort bar or no data bar means a lack of data and, therefore, a lack of certainty about presence of the species. This list is not perfect; it is simply a starting point for identifying what birds of concern have the potential to be in your project area, when they might be there, and if they might be breeding (which means nests might be present). The list helps you know what to look for to confirm presence, and helps guide you in knowing when to implement conservation measures to avoid or minimize potential impacts from your project activities, should presence be confirmed. To learn more about conservation measures, visit the FAQ "Tell me about conservation measures I can implement to avoid or minimize impacts to migratory birds" at the bottom of your migratory bird trust resources page.

# Wetlands

Impacts to <u>NWI wetlands</u> and other aquatic habitats may be subject to regulation under Section 404 of the Clean Water Act, or other State/Federal statutes.

For more information please contact the Regulatory Program of the local <u>U.S. Army Corps of Engineers District</u>.

Please note that the NWI data being shown may be out of date. We are currently working to update our NWI data set. We recommend you verify these results with a site visit to determine the actual extent of wetlands on site.

FRESHWATER EMERGENT WETLAND

Palustrine

RIVERINE

Riverine

ESTUARINE AND MARINE DEEPWATER

Estuarine

06/02/2022

# **IPaC User Contact Information**

Agency: TRC Name: Mike S

Address: 650 Suffolk St

City: Lowell State: MA Zip: 01854

Email mstoltzfus@mac.com

Phone: 9788805925



May 31, 2022

Nancy Herter, State Archaeologist New York State Office of Parks, Recreation and Historic Preservation Historic Preservation Field Services Bureau Peebles Island Resource Center, PO Box 189 Waterford, NY 12188-0189

RE: Updated Information on the Champlain Hudson Power Express (CHPE) Project, Stony Point HDD in the Town of Stony Point, Rockland County, New York (Project Review: 09PR03910)

#### Dear Dr. Herter:

The Champlain Hudson Power Express project is an approximately 330-mile submarine and terrestrial High Voltage Direct Current (HVDC) transmission project that will connect clean power generated in Canada with New York City. As part of this project CHPE, LLC is proposing to construct the Stony Point Horizontal Directional Drill (HDD) to facilitate installing the cables from the Hudson River into the Town of Stony Point in Rockland County, New York. (Figure 1). The Stony Point HDD will be located on a parcel of land located on the west side of the Hudson River immediately south of the Tomkins Cove Quarry and immediately north of the Stony Point Battlefield State Park (Figure 1). The parcel covers 390 acres, and the area of potential effect (APE) for the HDD will cover approximately 1.02 acres within the parcel and includes the access road easement, and HDD pad (Figure 2 and Attached Project Plans). In 2020 TRC completed a Phase IA assessment that include a portion of this APE (Larlee and Will, 2020). The 50 ft transmission line route APE relied upon in the 2020 Phase IA report is shown in light blue on Figure 2.

TRC completed an updated Phase IA assessment of the Stony Point HDD APE using soils data, historic map and aerial images, and a review of data available on the National Park Service (NPS), National Register of Historic Places (NRHP), and the Office of Parks Recreation and Historic Preservation (OPRHP) Cultural Resource Information System (CRIS) websites. The results of this assessment are presented here.

The Natural Resource Conservation Service (NRCS) has identified five (4) soil units within the Project APE (Table 1; Figure 3): Charlton-Rock outcrop complex, hilly, 10-30% slopes (CkD); Chatfield-Rock outcrop complex, hilly, 10-30% slopes (CoD); pits and quarry (Pv); and Udorthents, refuse substratum (Ur). As the mapped soil units show, the majority of Project APE falls within an area that has been previously disturbed by quarry activities. The remaining portions of the Project APE are steeply sloped.

Table 1. NRCS mapped soil units within the Project area.

Map Unit Symbol	Map Unit Name	Typical Profile	Characteristics
CkD	Charlton-Rock outcrop complex, hilly	H1 - 0 to 5 in: fine sandy loam H2 - 5 to 38 in: gravelly loam H3 - 38 to 60 in: v. gravelly sandy loam	Parent Material: Acid loamy till Slope: 10-30% Natural drainage class: Well drained
CoD	Chatfield-Rock outcrop complex, hilly	H1 - 0 to 9 in: gravelly sandy loam H2 - 9 to 25 in: gravelly sandy loam H3 - 25 to 35 in: unweathered bedrock	Parent Material: Loamy till Slope: 10-30% Natural drainage class: Well drained
Pv	Pits, quarry	H1 - 0 to 60 in: unweathered bedrock	Slope: 0-5% Depth to restrictive feature: 0 in. to lithic bedrock
Ur	Udorthents, refuse substratum	H1 - 0 to 24 in: gravelly loam H2 - 24 to 70 in: variable	Slope: 0-8% Natural drainage class: Well drained

A review of historic aerial images provided additional evidence of previous disturbance of the Project APE. The 1953 aerial image shows extensive clearing and road construction throughout the entire Project APE (Figure 4). The 1984 aerial image shows some areas reforested and additional impacts from quarry activities along the northern section of the parcel and Project APE (Figure 5).

A review of Cultural Resource Information System (CRIS) conducted in May 2022 showed, there is one (1) OPRHP archaeological site, Stony Point Battlefield Historic Site 1 (08705.000137) and six (6) previously recorded New York State Museum (NYSM) archaeological areas located within 1 km of the Project APE (Table 2). These sites are related to both Precontact period and Historic period occupation of the area. In addition, CRIS lists 30 inventoried historic structures and three (3) previous archaeological surveys including Larlee and Will (2020) that have been completed within 1 km of the Project APE.

Larlee and Will (2020) noted that the above data provides evidence that the west side of the Hudson River south of a large quarry and north of Stony Point State Park is culturally sensitive for archaeological resources. However, they did not recommend additional walkover survey or fieldwork because the HDD pad/boring will be a minimum of 350 feet to the southwest of the shoreline (Larlee and Will 2020:43). NYSHPO concurred with this recommendation in a letter dated May 5, 2020. The current HDD pad is located approximately 1800 ft from the shoreline and the HDD pad and associated access easement are located in an area that has been previous disturbed by quarry and road construction. Therefore, although the size of the Project APE is larger than the 50 ft APE described in Larlee and Will 2020, their conclusion stands and we recommend no further archaeological evaluation of the current Project APE.

Table 2. Archaeological sites located within 1 km of the Project.

OPRHP # or	Name	Distance to APE	Period(s)	NRHP Status
NYSM LP Site#				
08705.000137	Stony Point Battlefield	0.7 km southeast	Historic - 1779	Undetermined
	Historic Site 1			
NYSM 597	Stony Point Park	0.8 km east	Historic	Eligible
NYSM 4631	ACP Rock 1A, 1B, and 1C	0.1 km northeast	Precontact	Undetermined
	(village, camp, shell midden)			
NYSM 4632	ACP Rock 2 (camp)	0.6 km east	Precontact	Undetermined
NYSM 7461	Rock shelter	0.2 km east	Precontact – Middle	Undetermined
			Woodland	
NYSM 7817	ACP Rock (traces)	0.6 km north	Precontact	Undetermined
NYSM 7819	ACP Rock #(camp)	0.8 km west	Precontact	Undetermined

TRC looks forward to receiving your review of this information. Should you have any questions or require additional information, please do not hesitate to contact me at (207) 215-2872, or kemack@trccompanies.com.

Sincerely yours,

Karen E. Mack,

Operations Manager, Principal Investigator

Enc. Figures 1-5, Project Plans

Reference:

Larlee, Jennifer and Richard Will

2020 Phase IA Archaeological Assessment of the Champlain-Hudson Alternative Routes, New York (09PR03910)





KATHY HOCHUL Governor ERIK KULLESEID
Commissioner

June 07, 2022

Sean Murphy Senior Project Manager VHB 500 Southborough Drive Suite 105B South Portland, ME 04106-6928

Re: DOE

Champlain Hudson Power Express/TDI/Underwater HVdc Transmission Line

09PR03910

Dear Sean Murphy:

Thank you for requesting the comments of the New York State Historic Preservation Office (SHPO). We have reviewed the submitted materials in accordance with Section 106 of the National Historic Preservation Act of 1966. These comments are those of the SHPO and relate only to Historic/Cultural resources. They do not include other environmental impacts to New York State Parkland that may be involved in or near your project. Such impacts must be considered as part of the environmental review of the project pursuant to the National Environmental Policy Act and/or the State Environmental Quality Review Act (New York State Environmental Conservation Law Article 8).

OPRHP has reviewed the Phase IA Archaeological Survey letter for the Stony Point Horizontal Directional Drill (HDD) location, a part of the larger Champlain Hudson Power Express/TDI/Underwater HVDC Transmission Line project (09PR03910) prepared by TRC, Consulting Archaeologist (May 31, 2022). Based upon this review, the SHPO concurs that no Phase IB archaeological investigation is warranted due to the presence of disturbed soils and the low archeological sensitivity of the project area.

If further correspondence is required regarding this project, please refer to the SHPO Project Review (PR) number noted above. If you have any questions, please contact me via email.

Sincerely,

Bradley W. Russell, Ph.D.

Brad Russell

Historic Preservation Specialist - Archaeology

bradley.russell@parks.ny.gov

via e-mail only



June 7, 2022

NY Natural Heritage Program – Information Services NYS DEC 625 Broadway, 5<sup>th</sup> Floor Albany, NY 12233-4757

Re: Champlain Hudson Power Express (CHPE) Project – Stony Point Transitional HDD Project Stony Point, Rockland County, New York

Dear Sir or Madam,

Champlain Hudson Power Express, LLC is proposing to construct the Champlain Hudson Power Express project, an approximately 330-mile submarine and terrestrial High Voltage Direct Current (HVDC) transmission project that will connect clean power generated in Canada with New York City. As part of this project, CHPE, LLC is proposing to install conduits in the Stony Point Transitional Horizontal Directional Drill (HDD) Project site to facilitate the submarine cable transition from the Hudson River to land cable for the overland route (Figure 1). The Stony Point Transitional HDD Project will be located on a parcel of land on the west side of the Hudson River immediately south of the Tomkins Cove Quarry and immediately north of the Stony Point Battlefield State Park (Figure 1). The HDD corridor travels northeast with a marine exit in the Hudson River. The study area covers 27.5 acres, and the area of potential disturbance for the HDD will cover approximately 1.02 acres within the parcel and includes the access road easement, and HDD pad.

On behalf of CHPE, LLC, ESS Group, LLC respectfully requests information regarding the occurrence and distribution of state- and federally listed endangered and threatened species and their habitats occurring within or immediately adjacent to the Project Area.

The requested information is necessary to prepare the Environmental Management and Construction Plan (EM&CP) for the Project in conformance with the requirements of the New York State Endangered Species Act and its implementing regulations (6 NYCRR Part 182), the Federal Coastal Zone Management Act, the New York State Coastal Zone Management Program, and regulations promulgated under the Waterfront Revitalization and Coastal Resources Act (19 NYCRR Part 600).

Please do not hesitate to contact me at (401) 330-1246 with any questions. Thank you in advance for your assistance.

Sincerely,


ESS Group, LLC (ESS), A TRC Company,

Stephanie L. Martin Environmental Scientist

tephanie L. Martin










# Appendix E - USDA NRCS Soil Resource Report



NRCS

Natural Resources Conservation Service A product of the National Cooperative Soil Survey, a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local participants

# Custom Soil Resource Report for Rockland County, New York



# **Preface**

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (https://offices.sc.egov.usda.gov/locator/app?agency=nrcs) or your NRCS State Soil Scientist (http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/?cid=nrcs142p2 053951).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require

alternative means for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

# **Contents**

Preface	2
How Soil Surveys Are Made	5
Soil Map	
Soil Map	9
Legend	10
Map Unit Legend	
Map Unit Descriptions	
Rockland County, New York	13
CkD—Charlton-Rock outcrop complex, hilly	13
CoD—Chatfield-Rock outcrop complex, hilly	14
Pv—Pits, quarry	16
Ur—Udorthents, refuse substratum	17
References	18

# **How Soil Surveys Are Made**

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil

#### Custom Soil Resource Report

scientists classified and named the soils in the survey area, they compared the individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.


After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and

#### Custom Soil Resource Report

identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.

# Soil Map

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.



#### MAP LEGEND

#### Area of Interest (AOI)

Area of Interest (AOI)

#### Soils

Soil Map Unit Polygons

Soil Map Unit Lines

Soil Map Unit Points

#### Special Point Features

Blowout

Borrow Pit

Clay Spot

Closed Depression

Gravel Pit

Gravelly Spot

Candfill

Lava Flow

Marsh or swamp

Mine or Quarry

Miscellaneous Water

Perennial Water

Rock Outcrop

Sandy Spot

Severely Eroded Spot

Sinkhole

Slide or Slip

Sodic Spot

#### LEGEND

Spoil Area

Stony Spot

N Very Stony Spot

Wet Spot

△ Other

Special Line Features

#### **Water Features**

Streams and Canals

#### Transportation

Rails

Interstate Highways

US Routes

Major Roads

Local Roads

#### Background

00

Aerial Photography

#### MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24.000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service

Web Soil Survey URL:

Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Rockland County, New York Survey Area Data: Version 19, Sep 1, 2021

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Apr 13, 2021—Sep 14, 2021

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

## **Map Unit Legend**

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
CkD	Charlton-Rock outcrop complex, hilly	0.7	6.0%
CoD	Chatfield-Rock outcrop complex, hilly	8.9	76.2%
Pv	Pits, quarry	0.6	5.3%
Ur	Udorthents, refuse substratum	1.5	12.5%
Totals for Area of Interest		11.7	100.0%

## **Map Unit Descriptions**

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially where the pattern was so complex that it was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or

#### Custom Soil Resource Report

landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

#### **Rockland County, New York**

#### CkD—Charlton-Rock outcrop complex, hilly

#### **Map Unit Setting**

National map unit symbol: 9v41 Elevation: 0 to 1,200 feet

Mean annual precipitation: 47 to 50 inches
Mean annual air temperature: 48 to 52 degrees F

Frost-free period: 135 to 215 days

Farmland classification: Not prime farmland

#### **Map Unit Composition**

Charlton and similar soils: 50 percent

Rock outcrop: 25 percent Minor components: 25 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

#### **Description of Charlton**

#### Setting

Landform: Till plains, ridges, hills

Landform position (two-dimensional): Backslope Landform position (three-dimensional): Side slope

Down-slope shape: Convex Across-slope shape: Convex

Parent material: Acid loamy till derived mainly from schist, gneiss, or granite

#### Typical profile

H1 - 0 to 5 inches: fine sandy loam H2 - 5 to 38 inches: gravelly loam

H3 - 38 to 60 inches: very gravelly sandy loam

#### **Properties and qualities**

Slope: 10 to 30 percent

Depth to restrictive feature: More than 80 inches

Drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high

(0.57 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None Frequency of ponding: None

Available water supply, 0 to 60 inches: Moderate (about 7.8 inches)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7s

Hydrologic Soil Group: B

Ecological site: F144AY034CT - Well Drained Till Uplands

Hydric soil rating: No

#### **Description of Rock Outcrop**

#### Typical profile

H1 - 0 to 60 inches: unweathered bedrock

#### Custom Soil Resource Report

#### **Properties and qualities**

Slope: 10 to 30 percent

Depth to restrictive feature: 0 inches to lithic bedrock

Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately

high (0.00 to 0.20 in/hr)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7s

Hydric soil rating: Unranked

#### **Minor Components**

#### Chatfield

Percent of map unit: 10 percent

Hydric soil rating: No

#### Hollis

Percent of map unit: 5 percent

Hydric soil rating: No

#### Paxton

Percent of map unit: 5 percent

Hydric soil rating: No

#### Watchaug

Percent of map unit: 5 percent

Hydric soil rating: No

#### CoD—Chatfield-Rock outcrop complex, hilly

#### Map Unit Setting

National map unit symbol: 9v45 Elevation: 100 to 1,000 feet

Mean annual precipitation: 47 to 50 inches Mean annual air temperature: 48 to 52 degrees F

Frost-free period: 135 to 215 days

Farmland classification: Not prime farmland

#### **Map Unit Composition**

Chatfield and similar soils: 50 percent

Rock outcrop: 25 percent Minor components: 25 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

#### **Description of Chatfield**

#### Setting

Landform: Ridges, hills

Landform position (two-dimensional): Backslope

#### Custom Soil Resource Report

Landform position (three-dimensional): Side slope

Down-slope shape: Convex Across-slope shape: Convex

Parent material: Loamy till derived mainly from granite, gneiss, or schist

#### **Typical profile**

H1 - 0 to 9 inches: gravelly sandy loam
H2 - 9 to 25 inches: gravelly sandy loam
H3 - 25 to 35 inches: unweathered bedrock

#### **Properties and qualities**

Slope: 10 to 30 percent

Depth to restrictive feature: 20 to 40 inches to lithic bedrock

Drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately

high (0.00 to 0.20 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None Frequency of ponding: None

Available water supply, 0 to 60 inches: Low (about 3.1 inches)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7s

Hydrologic Soil Group: B

Ecological site: F144AY034CT - Well Drained Till Uplands

Hydric soil rating: No

#### **Description of Rock Outcrop**

#### **Typical profile**

H1 - 0 to 60 inches: unweathered bedrock

#### **Properties and qualities**

Slope: 10 to 30 percent

Depth to restrictive feature: 0 inches to lithic bedrock

Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately

high (0.00 to 0.20 in/hr)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7s

Hydric soil rating: Unranked

#### **Minor Components**

#### Charlton

Percent of map unit: 10 percent

Hydric soil rating: No

#### Hollis

Percent of map unit: 10 percent

Hydric soil rating: No

#### Watchaug

Percent of map unit: 5 percent

Hydric soil rating: No

#### Pv—Pits, quarry

#### Map Unit Setting

National map unit symbol: 9v51

Mean annual precipitation: 47 to 50 inches Mean annual air temperature: 48 to 52 degrees F

Frost-free period: 135 to 215 days

Farmland classification: Not prime farmland

#### **Map Unit Composition**

Pits, quarry: 85 percent

Minor components: 15 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

#### **Description of Pits, Quarry**

#### **Typical profile**

H1 - 0 to 60 inches: unweathered bedrock

#### **Properties and qualities**

Slope: 0 to 5 percent

Depth to restrictive feature: 0 inches to lithic bedrock

Capacity of the most limiting layer to transmit water (Ksat): Very low to moderately

high (0.00 to 0.20 in/hr)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 8s

Hydric soil rating: Unranked

#### **Minor Components**

#### Chatfield

Percent of map unit: 5 percent

Hydric soil rating: No

#### Charlton

Percent of map unit: 5 percent

Hydric soil rating: No

#### Alden

Percent of map unit: 4 percent Landform: Depressions

Hydric soil rating: Yes

#### Water

Percent of map unit: 1 percent Hydric soil rating: Unranked

#### Ur—Udorthents, refuse substratum

#### **Map Unit Setting**

National map unit symbol: 9v5c Elevation: 100 to 1,600 feet

Mean annual precipitation: 47 to 50 inches Mean annual air temperature: 48 to 52 degrees F

Frost-free period: 135 to 215 days

Farmland classification: Not prime farmland

#### **Map Unit Composition**

Udorthents, refuse substratum, and similar soils: 100 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

#### **Description of Udorthents, Refuse Substratum**

#### **Typical profile**

H1 - 0 to 24 inches: gravelly loam H2 - 24 to 70 inches: variable

#### **Properties and qualities**

Slope: 0 to 8 percent

Depth to restrictive feature: More than 80 inches

Drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Moderately low to very

high (0.06 to 19.98 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None Frequency of ponding: None

Available water supply, 0 to 60 inches: Very low (about 2.2 inches)

#### Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 8s

Hydrologic Soil Group: C Hydric soil rating: Unranked

### References

American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.

American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.

Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.

Federal Register. July 13, 1994. Changes in hydric soils of the United States.

Federal Register. September 18, 2002. Hydric soils of the United States.

Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.

National Research Council. 1995. Wetlands: Characteristics and boundaries.

Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2 054262

Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2 053577

Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\_053580

Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.

United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.

United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/home/?cid=nrcs142p2 053374


United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/landuse/rangepasture/?cid=stelprdb1043084

#### Custom Soil Resource Report

United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/scientists/?cid=nrcs142p2\_054242

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\_053624

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. http://www.nrcs.usda.gov/Internet/FSE\_DOCUMENTS/nrcs142p2\_052290.pdf



#### MAP LEGEND MAP INFORMATION The soil surveys that comprise your AOI were mapped at Area of Interest (AOI) С 1:24.000. Area of Interest (AOI) C/D Soils Warning: Soil Map may not be valid at this scale. D Soil Rating Polygons Enlargement of maps beyond the scale of mapping can cause Not rated or not available Α misunderstanding of the detail of mapping and accuracy of soil **Water Features** line placement. The maps do not show the small areas of A/D contrasting soils that could have been shown at a more detailed Streams and Canals Transportation B/D Rails ---Please rely on the bar scale on each map sheet for map measurements. Interstate Highways C/D Source of Map: Natural Resources Conservation Service **US Routes** Web Soil Survey URL: D Major Roads Coordinate System: Web Mercator (EPSG:3857) Not rated or not available -Local Roads Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts Soil Rating Lines Background distance and area. A projection that preserves area, such as the Aerial Photography Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required. This product is generated from the USDA-NRCS certified data as of the version date(s) listed below. B/D Soil Survey Area: Rockland County, New York Survey Area Data: Version 19, Sep 1, 2021 Soil map units are labeled (as space allows) for map scales 1:50.000 or larger. Not rated or not available Date(s) aerial images were photographed: Apr 13, 2021—Sep 14. 2021 **Soil Rating Points** The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background A/D imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident. B/D

### **Hydrologic Soil Group**

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
CkD	Charlton-Rock outcrop complex, hilly	В	0.7	6.0%
CoD	Chatfield-Rock outcrop complex, hilly	В	8.9	76.2%
Pv	Pits, quarry		0.6	5.3%
Ur	Udorthents, refuse substratum	С	1.5	12.5%
Totals for Area of Interest		11.7	100.0%	

#### **Description**

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.

### **Rating Options**

Aggregation Method: Dominant Condition
Component Percent Cutoff: None Specified

Tie-break Rule: Higher



### **Appendix F – EM&CP Plan and Profile Drawings**

Refer to EM&CP Appendix A for the EM&CP Plan and Profile Drawings.



# <u>Appendix G – Standards and Specifications for Erosion and Sediment</u> <u>Controls</u>

### STANDARD AND SPECIFICATIONS FOR CONSTRUCTION ROAD STABILIZATION



#### **Definition & Scope**

The stabilization of temporary construction access routes, on-site vehicle transportation routes, and construction parking areas to control erosion on temporary construction routes and parking areas.

#### **Conditions Where Practice Applies**

All traffic routes and parking areas for temporary use by construction traffic.

#### **Design Criteria**

Construction roads should be located to reduce erosion potential, minimize impact on existing site resources, and maintain operations in a safe manner. Highly erosive soils, wet or rocky areas, and steep slopes should be avoided. Roads should be routed where seasonal water tables are deeper than 18 inches. Surface runoff and control should be in accordance with other standards.

**Road Grade** – A maximum grade of 12% is recommended, although grades up to 15% are possible for short distances.

**Road Width** – 12 foot minimum for one-way traffic or 24 foot minimum for two-way traffic.

**Side Slope of Road Embankment** – 2:1 or flatter.

**Ditch Capacity** – On-site roadside ditch and culvert capacities shall be the 10 yr. peak runoff.

**Composition** – Use a 6-inch layer of NYS DOT sub-base Types 1,2,3, 4 or equivalent as specified in NYSDOT Standard Specifications.

#### **Construction Specifications**

- 1. Clear and strip roadbed and parking areas of all vegetation, roots, and other objectionable material.
- 2. Locate parking areas on naturally flat areas as available. Keep grades sufficient for drainage, but not more than 2 to 3 percent.
- 3. Provide surface drainage and divert excess runoff to stabilized areas.
- 4. Maintain cut and fill slopes to 2:1 or flatter and stabilized with vegetation as soon as grading is accomplished.
- 5. Spread 6-inch layer of sub-base material evenly over the full width of the road and smooth to avoid depressions.
- 6. Provide appropriate sediment control measures to prevent offsite sedimentation.

#### **Maintenance**

Inspect construction roads and parking areas periodically for condition of surface. Top dress with new gravel as needed. Check ditches for erosion and sedimentation after rainfall events. Maintain vegetation in a healthy, vigorous condition. Areas producing sediment should be treated immediately.

## STANDARD AND SPECIFICATIONS FOR CONCRETE TRUCK WASHOUT



#### **Definition & Scope**

A temporary excavated or above ground lined constructed pit where concrete truck mixers and equipment can be washed after their loads have been discharged, to prevent highly alkaline runoff from entering storm drainage systems or leaching into soil.

#### **Conditions Where Practice Applies**

Washout facilities shall be provided for every project where concrete will be poured or otherwise formed on the site. This facility will receive highly alkaline wash water from the cleaning of chutes, mixers, hoppers, vibrators, placing equipment, trowels, and screeds. Under no circumstances will wash water from these operations be allowed to infiltrate into the soil or enter surface waters.

#### **Design Criteria**

Capacity: The washout facility should be sized to contain solids, wash water, and rainfall and sized to allow for the evaporation of the wash water and rainfall. Wash water shall be estimated at 7 gallons per chute and 50 gallons per hopper of the concrete pump truck and/or discharging drum. The minimum size shall be 8 feet by 8 feet at the bottom and 2 feet deep. If excavated, the side slopes shall be 2 horizontal to 1 vertical.

**Location:** Locate the facility a minimum of 100 feet from drainage swales, storm drain inlets, wetlands, streams and other surface waters. Prevent surface water from entering the structure except for the access road. Provide appropriate access with a gravel access road sloped down to the structure. Signs shall be placed to direct drivers to the facility after their load is discharged.

**Liner:** All washout facilities will be lined to prevent

leaching of liquids into the ground. The liner shall be plastic sheeting with a minimum thickness of 10 mils with no holes or tears, and anchored beyond the top of the pit with an earthen berm, sand bags, stone, or other structural appurtenance except at the access point.

If pre-fabricated washouts are used they must ensure the capture and containment of the concrete wash and be sized based on the expected frequency of concrete pours. They shall be sited as noted in the location criteria.

#### Maintenance

- All concrete washout facilities shall be inspected daily.
   Damaged or leaking facilities shall be deactivated and repaired or replaced immediately. Excess rainwater that has accumulated over hardened concrete should be pumped to a stabilized area, such as a grass filter strip.
- Accumulated hardened material shall be removed when 75% of the storage capacity of the structure is filled. Any excess wash water shall be pumped into a containment vessel and properly disposed of off site.
- Dispose of the hardened material off-site in a construction/demolition landfill. On-site disposal may be allowed if this has been approved and accepted as part of the projects SWPPP. In that case, the material should be recycled as specified, or buried and covered with a minimum of 2 feet of clean compacted earthfill that is permanently stabilized to prevent erosion.
- The plastic liner shall be replaced with each cleaning of the washout facility.
- Inspect the project site frequently to ensure that no concrete discharges are taking place in non-designated areas.

### STANDARD AND SPECIFICATIONS FOR DUST CONTROL



#### **Definition & Scope**

The control of dust resulting from land-disturbing activities, to prevent surface and air movement of dust from disturbed soil surfaces that may cause off-site damage, health hazards, and traffic safety problems.

#### **Conditions Where Practice Applies**

On construction roads, access points, and other disturbed areas subject to surface dust movement and dust blowing where off-site damage may occur if dust is not controlled.

#### **Design Criteria**

Construction operations should be scheduled to minimize the amount of area disturbed at one time.

Buffer areas of vegetation should be left where practical. Temporary or permanent stabilization measures shall be installed. No specific design criteria is given; see construction specifications below for common methods of dust control.

Water quality must be considered when materials are selected for dust control. Where there is a potential for the material to wash off to a stream, ingredient information must be provided to the NYSDEC.

No polymer application shall take place without written approval from the NYSDEC.

#### **Construction Specifications**

A. **Non-driving Areas** – These areas use products and materials applied or placed on soil surfaces to prevent airborne migration of soil particles.

**Vegetative Cover** – For disturbed areas not subject to traffic, vegetation provides the most practical method of

dust control (see Section 3).

**Mulch** (including gravel mulch) – Mulch offers a fast effective means of controlling dust. This can also include rolled erosion control blankets.

Spray adhesives – These are products generally composed of polymers in a liquid or solid form that are mixed with water to form an emulsion that is sprayed on the soil surface with typical hydroseeding equipment. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations for the specific soils on the site. In no case should the application of these adhesives be made on wet soils or if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators and others working with the material.

B. **Driving Areas** – These areas utilize water, polymer emulsions, and barriers to prevent dust movement from the traffic surface into the air.

**Sprinkling** – The site may be sprayed with water until the surface is wet. This is especially effective on haul roads and access route to provide short term limited dust control.

Polymer Additives – These polymers are mixed with water and applied to the driving surface by a water truck with a gravity feed drip bar, spray bar or automated distributor truck. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations. Incorporation of the emulsion into the soil will be done to the appropriate depth based on expected traffic. Compaction after incorporation will be by vibratory roller to a minimum of 95%. The prepared surface shall be moist and no application of the polymer will be made if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators working with the material.

**Barriers** – Woven geo-textiles can be placed on the driving surface to effectively reduce dust throw and particle migration on haul roads. Stone can also be used for construction roads for effective dust control.

**Windbreak** – A silt fence or similar barrier can control air currents at intervals equal to ten times the barrier height. Preserve existing wind barrier vegetation as much as practical.

#### **Maintenance**

Maintain dust control measures through dry weather periods until all disturbed areas are stabilized.

## STANDARD AND SPECIFICATIONS FOR PROTECTING VEGETATION DURING CONSTRUCTION



#### **Definition & Scope**

The protection of trees, shrubs, ground cover and other vegetation from damage by construction equipment. In order to preserve existing vegetation determined to be important for soil erosion control, water quality protection, shade, screening, buffers, wildlife habitat, wetland protection, and other values.

#### **Conditions Where Practices Applies**

On planned construction sites where valued vegetation exists and needs to be preserved.

#### **Design Criteria**

#### 1. Planning Considerations

#### A. Inventory:

- 1) Property boundaries, topography, vegetation and soils information should be gathered. Identify potentially high erosion areas, areas with tree windthrow potential, etc. A vegetative cover type map should be made on a copy of a topographic map which shows other natural and manmade features. Vegetation that is desirable to preserve because of its value for screening, shade, critical erosion control, endangered species, aesthetics, etc., should be identified and marked on the map.
- 2) Based upon this data, general statements should be prepared about the present condition, potential problem areas, and unique features of the property.

#### B. Planning:

1) After engineering plans (plot maps) are prepared, another field review should take place and

recommendations made for the vegetation to be saved. Minor adjustments in location of roads, dwellings, and utilities may be needed. Construction on steep slopes, erodible soils, wetlands, and streams should be avoided. Clearing limits should be delineated (See "Determine Limits of Clearing and Grading" on page 2.2).

- 2) Areas to be seeded and planted should be identified. Remaining vegetation should blend with their surroundings and/or provide special function such as a filter strip, buffer zone, or screen.
- 3) Trees and shrubs of special seasonal interest, such as flowering dogwood, red maple, striped maple, serviceberry, or shadbush, and valuable potential shade trees should be identified and marked for special protective treatment as appropriate.
- 4) Trees to be cut should be marked on the plans. If timber can be removed for salable products, a forester should be consulted for marketing advice.
- 5) Trees that may become a hazard to people, personal property, or utilities should be removed. These include trees that are weak-wooded, disease-prone, subject to windthrow, or those that have severely damaged root systems.
- 6) The vigor of remaining trees may be improved by a selective thinning. A forester should be consulted for implementing this practice.

#### 2. Measures to Protect Vegetation

- A. Limit soil placement over existing tree and shrub roots to a maximum of 3 inches. Soils with loamy texture and good structure should be used.
- B. Use retaining walls and terraces to protect roots of trees and shrubs when grades are lowered. Lowered grades should start no closer than the dripline of the tree. For narrow-canopied trees and shrubs, the stem diameter in inches is converted to feet and doubled, such that a 10 inch tree should be protected to 20 feet.
- C. Trenching across tree root systems should be the same minimum distance from the trunk, as in "B". Tunnels under root systems for underground utilities should start 18 inches or deeper below the normal ground surface. Tree roots which must be severed should be cut clean. Backfill material that will be in contact with the roots should be topsoil or a prepared planting soil mixture.
- D. Construct sturdy fences, or barriers, of wood, steel, or other protective material around valuable

vegetation for protection from construction equipment. Place barriers far enough away from trees, but not less than the specifications in "B", so that tall equipment such as backhoes and dump trucks do not contact tree branches.

- E. Construction limits should be identified and clearly marked to exclude equipment.
- F. Avoid spills of oil/gas and other contaminants.
- G. Obstructive and broken branches should be pruned properly. The branch collar on all branches whether living or dead should not be damaged. The 3 or 4 cut method should be used on all branches larger than two inches at the cut. First cut about one-third the way through the underside of the limb (about 6-12 inches from the tree trunk). Then (approximately an inch further out) make a second cut through the limb from the upper side. When the branch is removed, there is no splintering of the main tree trunk. Remove the stub. If the branch is larger than 5-6 inches in diameter, use the four cut system. Cuts 1 and 2 remain the same and cut 3 should be from the underside of the limb, on the outside of the branch collar. Cut 4 should be from the top and in alignment with the 3rd cut. Cut 3 should be 1/4 to 1/3 the way through the limb. This will prevent the bark from peeling down the trunk. Do not paint the cut surface.
- H. Penalties for damage to valuable trees, shrubs, and herbaceous plants should be clearly spelled out in the contract.

#### PROTECTING TREES IN HEAVY USE AREAS

The compaction of soil over the roots of trees and shrubs by the trampling of recreationists, vehicular traffic, etc., reduces oxygen, water, and nutrient uptake by feeder roots. This weakens and may eventually kill the plants. Table 2.6 rates the "Susceptibility of Tree Species to Compaction."

Where heavy compaction is anticipated, apply and maintain a 3 to 4 inch layer of undecayed wood chips or 2 inches of No. 2 washed, crushed gravel. In addition, use of a wooden or plastic mat may be used to lessen compaction, if applicable.

### Table 2.6 Susceptibility of Tree Species to Compaction<sup>1</sup>

#### Resistant:

Box elder	Acer negundo	Willows Salix sp	pp.
Green ash	Fraxinus pennsylvanica	Honey locust Gledits	ia triacanthos
Red elm	Ulmus rubra	Eastern cottonwood Populu	s deltoides
Hawthornes	Crataegus spp.	Swamp white oak Quercu	ıs bicolor
Bur oak	Quercus macrocarpa	HophornbeamOstrya	virginiana
Northern white cedar	Thuja occidentalis		

#### Intermediate:

Red maple	Acer rubrum	Sweetgum	Liquidambar styraciflua
Silver maple		Norway maple	
Hackberry	Celtis occidentalis	Shagbark hickory	Carya ovata
Black gum	Nyssa sylvatica	London plane	Platanus x hybrida
Red oak	Quercus rubra	Pin oak	Quercus palustris
Basswood	Tilia americana		•

#### Susceptible:

Sugar maple	Acer saccharum	Austrian Pine	Pinus nigra
White pine	Pinus strobus	White ash	Fraxinus americana
Blue spruce	Picea pungens	Paper birch	Betula papyrifera
White oak	Quercus alba	Moutain ash	Sorbus aucuparia
Red pine	Pinus resinosa	Japanese maple	Acer palmatum

<sup>&</sup>lt;sup>1</sup> If a tree species does not appear on the list, insufficient information is available to rate it for this purpose.

## STANDARD AND SPECIFICATIONS FOR SITE POLLUTION PREVENTION





A collection of management practices intended to control non-sediment pollutants associated with construction activities to prevent the generation of pollutants due to improper handling, storage, and spills and prevent the movement of toxic substances from the site into surface waters.

#### **Conditions Where Practice Applies**

On all construction sites where the earth disturbance exceeds 5,000 square feet, and involves the use of fertilizers, pesticides, petroleum based chemicals, fuels and lubricants, as well as sealers, paints, cleared woody vegetation, garbage, and sanitary wastes.

#### **Design Criteria**

The variety of pollutants on a particular site and the severity of their impacts depend on factors such as the nature of the construction activity, the physical characteristics of the construction site, and the proximity of water bodies and conveyances to the pollutant source.

- 1. All state and federal regulations shall be followed for the storage, handling, application, usage, and disposal of pesticides, fertilizers, and petroleum products.
- 2. Vehicle and construction equipment staging and maintenance areas will be located away from all drainage ways with their parking areas graded so the runoff from these areas is collected, contained and treated prior to discharge from the site.
- 3. Provide sanitary facilities for on-site personnel.
- 4. Store, cover, and isolate construction materials including topsoil, and chemicals, to prevent runoff of



pollutants and contamination of groundwater and surface waters.

- 5. Develop and implement a spill prevention and control plan. The plan should include NYSDEC's spill reporting and initial notification requirements.
- 6. Provide adequate disposal for solid waste including woody debris, stumps, and other construction waste and include these methods and directions in the construction details on the site construction drawings. Fill, woody debris, stumps and construction waste shall not be placed in regulated wetlands, streams or other surface waters.
- 7. Distribute or post informational material regarding proper handling, spill response, spill kit location, and emergency actions to be taken, to all construction personnel.
- 8. Refueling equipment shall be located at least 100 feet from all wetlands, streams and other surface waters.



## STANDARD AND SPECIFICATIONS FOR STABILIZED CONSTRUCTION ACCESS



#### **Definition & Scope**

A stabilized pad of aggregate underlain with geotextile located at any point where traffic will be entering or leaving a construction site to or from a public right-of-way, street, alley, sidewalk, or parking area. The purpose of stabilized construction access is to reduce or eliminate the tracking of sediment onto public rights-of-way or streets.

#### **Conditions Where Practice Applies**

A stabilized construction access shall be used at all points of construction ingress and egress.

#### **Design Criteria**

See Figure 2.1 on page 2.31 for details.

**Aggregate Size:** Use a matrix of 1-4 inch stone, or reclaimed or recycled concrete equivalent.

**Thickness:** Not less than six (6) inches.

**Width:** 12-foot minimum but not less than the full width of points where ingress or egress occurs. 24-foot minimum if there is only one access to the site.

**Length:** As required, but not less than 50 feet (except on a single residence lot where a 30 foot minimum would apply).

**Geotextile:** To be placed over the entire area to be covered with aggregate. Filter cloth will not be required on a single-family residence lot. Piping of surface water under entrance shall be provided as required. If piping is impossible, a mountable berm with 5:1 slopes will be permitted.

**Criteria for Geotextile:** The geotextile shall be woven or nonwoven fabric consisting only of continuous chain polymeric filaments or yarns of polyester. The fabric shall be

inert to commonly encountered chemicals, hydro-carbons, mildew, rot resistant, and conform to the fabric properties as shown:

Fabric Properties <sup>3</sup>	Light Duty <sup>1</sup> Roads Grade Subgrade	Heavy Duty <sup>2</sup> Haul Roads Rough Graded	Test Meth- od
Grab Tensile Strength (lbs)	200	220	ASTM D1682
Elongation at Failure (%)	50	60	ASTM D1682
Mullen Burst Strength (lbs)	190	430	ASTM D3786
Puncture Strength (lbs)	40	125	ASTM D751 Modified
Equivalent	40-80	40-80	US Std Sieve
Opening Size			CW-02215
Aggregate Depth	6	10	-

<sup>1</sup>Light Duty Road: Area sites that have been graded to subgrade and where most travel would be single axle vehicles and an occasional multi-axle truck. Acceptable materials are Trevira Spunbond 1115, Mirafi 100X, Typar 3401, or equivalent.

<sup>2</sup>Heavy Duty Road: Area sites with only rough grading, and where most travel would be multi-axle vehicles. Acceptable materials are Trevira Spunbond 1135, Mirafi 600X, or equivalent.


<sup>3</sup>Fabrics not meeting these specifications may be used only when design procedure and supporting documentation are supplied to determine aggregate depth and fabric strength.

#### **Maintenance**

The access shall be maintained in a condition which will prevent tracking of sediment onto public rights-of-way or streets. This may require periodic top dressing with additional aggregate. All sediment spilled, dropped, or washed onto public rights-of-way must be removed immediately.

When necessary, wheels must be cleaned to remove sediment prior to entrance onto public rights-of-way. When washing is required, it shall be done on an area stabilized with aggregate, which drains into an approved sediment-trapping device. All sediment shall be prevented from entering storm drains, ditches, or watercourses.

Figure 2.1
Stabilized Construction Access



- STONE SIZE USE 1-4 INCH STONE, OR RECLAIMED OR RECYCLED CONCRETE EQUIVALENT.
- 2. LENGTH NOT LESS THAN 50 FEET (EXCEPT ON A SINGLE RESIDENCE LOT WHERE A 30 FOOT MINIMUM LENGTH WOULD APPLY).
- THICKNESS NOT LESS THAN SIX (6) INCHES.
- 4. WIDTH TVELVE (12) FOOT MINIMUM, BUT NOT LESS THAN THE FULL WIDTH AT POINTS WHERE INGRESS OR EGRESS OCCURS. TWENTY-FOUR (24) FOOT IF SINGLE ENTRANCE TO SITE.
- 5. GEDTEXTILE WILL BE PLACED OVER THE ENTIRE AREA PRIOR TO PLACING OF STONE.
- SURFACE WATER ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CON-STRUCTION ACCESS SHALL BE PIPED BENEATH THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM WITH 54 SLOPES WILL BE PERMITTED.
- 7. MAINTENANCE THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT ONTO PUBLIC RIGHTS-OF-WAY, ALL SEDIMENT SPILLED, DROPPED, WASHED OR TRACKED ONTO PUBLIC RIGHTS-OF-WAY MUST BE REMOVED IMMEDIATELY.
- WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON A AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.
- PERIODIC INSPECTION AND NEEDED MAINTENANCE SHALL BE PROVIDED AFTER EACH RAIN.

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE STABILIZED CONSTRUCTION ACCESS

### STANDARD AND SPECIFICATIONS FOR TEMPORARY ACCESS WATERWAY CROSSING



#### **Definition & Scope**

A temporary access waterway crossing is a structure placed across a waterway to provide access for construction purposes for a period of less than one year. Consideration should be given to stream flow capacity and velocity anticipated during the period of time that the temporary structures will be in place. Temporary access crossings shall not be utilized to maintain traffic for the general public. The purpose of the temporary access waterway crossing is to provide safe, environmentally sound access across a waterway for construction equipment by establishing minimum standards and specifications for the design, construction, maintenance, and removal of the structure. This standard and specification may represent a channel constriction, thus, the temporary nature of waterway access crossing must be stressed. They should be planned to be in service for the shortest practical period of time and removed as soon as their function is completed.

#### **Conditions Where Practice Applies**

This standard and specification for temporary access waterway crossings is applicable in non-tidal waterways. It provides designs based on waterway geometry rather than the drainage area contributing to the point of crossing.

The principal consideration for development of the standard and specifications is concern for erosion and sediment control, tracking soil into waterways, blocking fish passage and destruction of aquatic habitat. Structural utility and safety must also be considered when designing temporary access waterway crossings to withstand expected loads.

The three types of standard temporary access

waterway crossings are bridges, culverts, and fords

#### **General Requirements**

- 1. <u>In-Stream Excavation</u>: In-Stream excavation shall be limited to only that necessary to allow installation of the standard methods as presented in Subsection "Temporary Access Waterway Crossing Methods."
- 2. Elimination of Fish Migration Barriers: Of the two basic methods presented in Subsection "Temporary Access Waterway Crossing Methods," bridges pose the least potential for creating barriers to aquatic migration. The construction of any specific crossing method as presented in Subsection "Temporary Access Waterway Crossing Methods," shall not cause a significant water level difference between the upstream and downstream water surface elevations. Fish spawning or migration within waterways generally occurs between October 1 to May 31 for water classified for trout and from March 15 to July 15 for other streams. Fish spawning or migration dates can vary across New York and restrictions imposed by the NYS Department of Environmental Conservation may vary and must be checked.
- 3. <u>Crossing Alignment</u>: The temporary waterway crossing shall be at right angles to the stream. Where approach conditions dictate, the crossing may vary 15 degrees from a line drawn perpendicular to the centerline of the stream at the intended crossing location.
- 4. Road Approaches: The centerline of both roadway approaches shall coincide with the crossing alignment centerline for a minimum distance of 50 feet from each bank of the waterway being crossed. If physical or right-of-way restraints preclude the 50 feet minimum, a shorter distance may be provided. All fill materials associated with the roadway approach shall be limited to a maximum height of 2 feet above the existing flood plain elevation.
- 5. <u>Surface Water Diverting Structure</u>: A water diverting structure such as a swale shall be constructed (across the roadway on both roadway approaches) 50 feet (maximum) on either side of the waterway crossing. This will prevent roadway surface runoff from directly entering the waterway. The 50 feet is measured from the top of the waterway bank. Design criteria for this diverting structure shall be in accordance with the "Standard and Specification" for

the individual design standard of choice. If the roadway approach is constructed with a reverse grade away from the waterway, a separate diverting structure is not required.

- 6. <u>Road Width</u>: All crossings shall have one traffic lane. The minimum width shall be 12 feet with a maximum width of 20 feet.
- 7. <u>Time of Operation</u>: All temporary crossing shall be removed within 14 calendar days after the structure is no longer needed. Unless prior written approval is obtained, all structures shall be removed within one year from the date of the installation.

#### 8. Materials

- A. <u>Aggregate</u>: There shall be no earth or soil materials used for construction within the waterway channel. NYS DOT specifications for coarse aggregate designation No. 4 (2" to 4"), also referenced as AASHTO designation No. 1, shall be the minimum acceptable aggregate size for temporary crossings. Larger aggregates will be allowed.
- B. <u>Filter Cloth</u>: Filter cloth is a fabric consisting of either woven or nonwoven plastic, polypropylene, or nylon used to distribute the load, retain fines, allow increased drainage of the aggregate and reduce mixing of the aggregate with the subgrade soil. The designer shall specify the appropriate filter fabric/cloth for a specific use.

### Temporary Access Waterway Crossing Methods

The following criteria for erosion and sediment control shall be considered when selecting a specific temporary access waterway crossing standard method:

- 1. <u>Site aesthetics</u>: Select a standard design method that will least disrupt the existing terrain of the stream reach. Consider the effort that will be required to restore the area after the temporary crossing is removed.
- 2. <u>Site location</u>: Locate the temporary crossing where there will be the least disturbance to the soils of the existing waterway banks. When possible, locate the crossing at a point receiving minimal surface runoff.
- 3. <u>Physical site constraints</u>: The physical constraints of a site may preclude the selection of one or more of the standard methods.
- 4. <u>Time of year</u>: The time of year may preclude the selection of one or more of the standard methods due to fish spawning or migration restrictions.

- 5. <u>Vehicular loads and traffic patterns</u>: Vehicular loads, traffic patterns, and frequency of crossing should be considered in choosing a specific method.
- 6. <u>Maintenance of crossing</u>: The standard methods will require various amounts of maintenance. The bridge method should require the least maintenance, whereas the ford method will probably require more intensive maintenance.
- 7. <u>Removal of the Structure</u>: Ease of removal and subsequent damage to the waterway should be primary factors in considering the choice of a standard method.

### Temporary Access Bridge (Figure 2.2 on page 2.36)

A temporary access bridge is a structure made of wood, metal, or other materials, which provides access across a stream or waterway.

#### **Considerations:**

- 1. This is the preferred method for temporary access waterway crossings. Normally, bridge construction causes the least disturbance to the waterway bed and banks when compared to the other access waterway crossings.
- 2. Most bridges can be quickly removed and reused.
- 3. Temporary access bridges pose the least chance for interference with fish migration when compared to the other temporary access waterway crossings.
- 4. Span width will be limited by the length of the bridging material and weight of equipment that will drive over the temporary bridge. Spans of over 10 feet are difficult to construct.
- 5. Restrictions and Permits: A permit from the New York State Department of Environmental Conservation, Division of Environmental Permits, Regional Permit Administrator, will be needed to install and remove temporary access culverts in streams with a classification of C(T) and higher. Installation and removal may not be permitted during the period of time from the start of trout spawning until the eggs have hatched. In some instances, restrictions may also be applied to bass spawning waters.

#### **Construction Specifications:**

1. <u>Restriction</u>: Construction, use, or removal of a temporary access bridge will not normally have any time of year restrictions if construction, use, or

removal does not disturb the stream or its banks.

- 2. <u>Bridge Placement</u>: A temporary bridge structure shall be constructed at or above bank elevation to prevent the entrapment of floating materials and debris.
- 3. <u>Abutments</u>: Abutments shall be placed parallel to and on stable banks.
- 4. <u>Bridge Span</u>: Bridges shall be constructed to span the entire channel. If a footing, pier, or bridge support is constructed within the waterway, a stream-disturbance permit may be required.
- 5. <u>Stringers</u>: Stringers shall either be logs, saw timber, pre-stressed concrete beams, metal beams, or other approved materials.
- 6. <u>Deck Material</u>: Decking shall be of sufficient strength to support the anticipated load. All decking members shall be placed perpendicular to the stringers, butted tightly, and securely fastened to the stringers. Decking materials must be butted tightly to prevent any soil material tracked onto the bridge from falling into the waterway below.
- 7. <u>Run Planks (optional)</u>: Run planking shall be securely fastened to the length of the span. One run plank shall be provided for each track of the equipment wheels. Although run planks are optional, they may be necessary to properly distribute loads.
- 8. <u>Curbs or Fenders</u>: Curbs or fenders may be installed along the outer sides of the deck. Curbs or fenders are an option, which will provide additional safety.
- 9. <u>Bridge Anchors</u>: Bridges shall be securely anchored at only one end using steel cable or chain. Anchoring at only one end will prevent channel obstruction in the event that floodwaters float the bridge. Acceptable anchors are large trees, large boulders, or driven steel anchors. Anchoring shall be sufficient to prevent the bridge from floating downstream and possibly causing an obstruction to the flow.
- 10. <u>Stabilization</u>: All areas disturbed during installation shall be stabilized within 14 calendar days of that disturbance in accordance with the Standard and Specification for Temporary Construction Area Seeding on page 4.58.

#### **Bridge Maintenance Requirements**

1. <u>Inspection</u>: Periodic inspection shall be performed by the user to ensure that the bridge, streambed, and streambanks are maintained and not damaged.

2. <u>Maintenance</u>: Maintenance shall be performed, as needed to ensure that the structure complies with the standard and specifications. This shall include removal and disposal of any trapped sediment or debris. Sediment shall be disposed of outside of the floodplain and stabilized.

#### **Bridge Removal and Clean-Up Requirements**

- 1. <u>Removal</u>: When the temporary bridge is no longer needed, all structures including abutments and other bridging materials shall be removed within 14 calendar days. In all cases, the bridge materials shall be removed within one year of installation.
- 2. <u>Final Clean-Up</u>: Final clean-up shall consist of removal of the temporary bridge from the waterway, protection of banks from erosion, and removal of all construction materials. All removed materials shall be stored outside the waterway floodplain.
- 3. <u>Method</u>: Removal of the bridge and clean-up of the area shall be accomplished without construction equipment working in the waterway channel.
- 4. <u>Final Stabilization</u>: All areas disturbed during removal shall be stabilized within 14 calendar days of that disturbance in accordance with the Standard and Specifications for Permanent Construction Area Planting on page 4.42.

### Temporary Access Culvert (Figure 2.3 on page 2.37)

A temporary access culvert is a structure consisting of a section(s) of circular pipe, pipe arches, or oval pipes of reinforcing concrete, corrugated metal, or structural plate, which is used to convey flowing water through the crossing.

#### **Considerations**

- 1. Temporary culverts are used where a) the channel is too wide for normal bridge construction, b) anticipated loading may prove unsafe for single span bridges, or c) access is not needed from bank to bank.
- 2. This temporary waterway crossing method is normally preferred over a ford type of crossing, since disturbance to the waterway is only during construction and removal of the culvert.
- 3. Temporary culverts can be salvaged and reused.

#### **Construction Specifications**

1. <u>Restrictions and Permits</u>: A permit from the New York State Department of Environmental

Conservation, Division of Environmental Permits, Regional Permit Administrator, will be needed to install and remove temporary access culverts in streams with a classification of C(T) and higher. Installation and removal may not be permitted during the period of time from the start of trout spawning until the eggs have hatched. In some instances, restrictions may also be applied to bass spawning waters.

- 2. <u>Culvert Strength</u>: All culverts shall be strong enough to support their cross sectional area under maximum expected loads.
- 3. <u>Culvert Size</u>: The size of the culvert pipe shall be the largest pipe diameter that will fit into the existing channel without major excavation of the waterway channel or without major approach fills. If a channel width exceeds 3 feet, additional pipes may be used until the cross sectional area of the pipes is greater than 60 percent of the cross sectional area of the existing channel. The minimum size culvert that may be used is 12-inch diameter pipe.
- 4. <u>Culvert Length</u>: The culvert(s) shall extend a minimum of one foot beyond the upstream and downstream toe of the aggregate placed around the culvert. In no case shall the culvert exceed 40 feet in length.
- 5. <u>Filter Cloth</u>: Filter cloth shall be placed on the streambed and streambanks prior to placement of the pipe culvert(s) and aggregate. The filter cloth shall cover the streambed and extend a minimum six inches and a maximum one foot beyond the end of the culvert and bedding material. Filter cloth reduces settlement and improves crossing stability.
- 6. <u>Culvert Placement</u>: The invert elevation of the culvert shall be installed on the natural streambed grade to minimize interference with fish migration (free passage of fish).
- 7. <u>Culvert Protection</u>: The culvert(s) shall be covered with a minimum of one foot of aggregate. If multiple culverts are used, they shall be separated by at least 12 in. of compacted aggregate fill. At the minimum, the bedding and fill material used in the construction of the temporary access culvert crossings shall conform with the aggregate requirements cited in the General Requirements subsection.
- 8. <u>Stabilization</u>: All areas disturbed during culvert installation shall be stabilized within 14 calendar days of the disturbance in accordance with the Standard for Permanent Construction Area Plantings.

#### **Culvert Maintenance Requirements**

1. <u>Inspection</u>: Periodic inspection shall be performed to

- ensure that the culverts, streambed, and streambanks are not damaged, and that sediment is not entering the stream or blocking fish passage or migration.
- 2. <u>Maintenance</u>: Maintenance shall be performed, as needed in a timely manner to ensure that structures are in compliance with this standard and specification. This shall include removal and disposal of any trapped sediment or debris. Sediment shall be disposed of and stabilized outside the waterway flood plain.

#### **Culvert Removal and Clean-Up Requirements**

- 1. <u>Removal</u>: When the crossing has served its purpose, all structures, including culverts, bedding, and filter cloth materials shall be removed within 14 calendar days. In all cases, the culvert materials shall
- be removed within one year of installation. No structure shall be removed during the spawning season (generally October 1 through May 31 for trout waters and March 15 through July 15 for other waters).
- 2. <u>Final Clean-Up</u>: Final clean-up shall consist of removal of the temporary structure from the waterway, removal of all construction materials, restoration of original stream channel cross section, and protection of the streambanks from erosion. Removed material shall be stored outside of the waterway floodplain.
- 3. <u>Method</u>: Removal of the structure and cleanup of the area shall be accomplished without construction equipment working in the waterway channel.
- 4. <u>Final Stabilization</u>: All areas disturbed during culvert removal shall be stabilized within 14 calendar days of the disturbance in accordance with the Standard for Permanent Construction Area Plantings.

**NOTE:** Any temporary access crossing shall conform to the technical requirements of this Standard and Specifications as well as any specific requirement imposed by the New York State Department of Environmental Conservation and the US Army Corps of Engineers. Permits may be required for streambank disturbance.

Figure 2.2 Temporary Access Bridge





Figure 2.3
Temporary Access Culvert



### STANDARD AND SPECIFICATIONS FOR WINTER STABILIZATION



#### **Definition & Scope**

A temporary site specific, enhanced erosion and sediment control plan to manage runoff and sediment at the site during construction activities in the winter months to protect off-site water resources.

#### **Conditions Where Practice Applies**

This standard applies to all construction activities involved with ongoing land disturbance and exposure between November 15<sup>th</sup> to the following April 1<sup>st</sup>.

#### **Design Criteria**

- Prepare a snow management plan with adequate storage for snow and control of melt water, requiring cleared snow to be stored in a manner not affecting ongoing construction activities.
- Enlarge and stabilize access points to provide for snow management and stockpiling. Snow management activities must not destroy or degrade installed erosion and sediment control practices.
- 3. A minimum 25 foot buffer shall be maintained from all perimeter controls such as silt fence. Mark silt fence with tall stakes that are visible above the snow pack.
- 4. Edges of disturbed areas that drain to a waterbody within 100 feet will have 2 rows of silt fence, 5 feet apart, installed on the contour.
- Drainage structures must be kept open and free of snow and ice dams. All debris, ice dams, or debris from plowing operations, that restrict the flow of runoff and meltwater, shall be removed.
- 6. Sediment barriers must be installed at all appropriate

- perimeter and sensitive locations. Silt fence and other practices requiring earth disturbance must be installed before the ground freezes.
- 7. Soil stockpiles must be protected by the use of established vegetation, anchored straw mulch, rolled stabilization matting, or other durable covering. A barrier must be installed at least 15 feet from the toe of the stockpile to prevent soil migration and to capture loose soil.
- 8. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures should be initiated by the end of the next business day and completed within three (3) days. Rolled erosion control blankets must be used on all slopes 3 horizontal to 1 vertical or steeper.
- 9. If straw mulch alone is used for temporary stabilization, it shall be applied at double the standard rate of 2 tons per acre, making the application rate 4 tons per acre. Other manufactured mulches should be applied at double the manufacturer's recommended rate.
- 10. To ensure adequate stabilization of disturbed soil in advance of a melt event, areas of disturbed soil should be stabilized at the end of each work day unless:
  - a. work will resume within 24 hours in the same area and no precipitation is forecast or;
  - the work is in disturbed areas that collect and retain runoff, such as open utility trenches, foundation excavations, or water management areas.
- 11. Use stone paths to stabilize access perimeters of buildings under construction and areas where construction vehicle traffic is anticipated. Stone paths should be a minimum 10 feet in width but wider as necessary to accommodate equipment.

#### Maintenance

The site shall be inspected frequently to ensure that the erosion and sediment control plan is performing its winter stabilization function. If the site will not have earth disturbing activities ongoing during the "winter season", all bare exposed soil must be stabilized by established vegetation, straw or other acceptable mulch, matting, rock, or other approved material such as rolled erosion control products. Seeding of areas with mulch cover is preferred but seeding alone is not acceptable for proper stabilization.

Compliance inspections must be performed and reports filed properly in accordance with the SWPPP for all sites under a winter shutdown.

## STANDARD AND SPECIFICATIONS FOR CHECK DAM



#### **Definition & Scope**

Small barriers or dams constructed of stone, bagged sand or gravel, or other durable materials across a drainageway to reduce erosion in a drainage channel by reducing the velocity of flow in the channel.

#### **Conditions Where Practice Applies**

This practice is used as a **temporary** and, in some cases, a **permanent** measure to limit erosion by reducing velocities in open channels that are degrading or subject to erosion or where permanent stabilization is impractical due to short period of usefulness and time constraints of construction.

#### **Design Criteria**

**Drainage Area:** Maximum drainage area above the check dam shall not exceed two (2) acres.

**Height:** Not greater than 2 feet. Center shall be maintained 9 inches lower than abutments at natural ground elevation.

**Side Slopes:** Shall be 2:1 or flatter.

**Spacing:** The check dams shall be spaced as necessary in the channel so that the crest of the downstream dam is at the elevation of the toe of the upstream dam. This spacing is equal to the height of the check dam divided by the channel slope.

Therefore: 
$$S = \frac{h}{s}$$

Where: S = spacing interval (ft.)

h = height of check dam (ft.) s = channel slope (ft./ft.)

Example:

For a channel with and 2 ft. high stone they are spaced as  $S = \frac{2 \text{ ft}}{0.04 \frac{\text{ft}}{\text{A}}} = 50 \text{ ft}$  a 4% slope check dams, follows:

**For stone check dams:** Use a well graded stone matrix 2 to 9 inches in size (NYS – DOT Light Stone Fill meets these requirements).

The overflow of the check dams will be stabilized to resist erosion that might be caused by the check dam. See Figure 3.1 on page 3.3 for details.

Check dams should be anchored in the channel by a cutoff trench 1.5 ft. wide and 0.5 ft. deep and lined with filter fabric to prevent soil migration.


For filter sock or fiber roll check dams: The check dams will be anchored by staking the dam to the earth contact surface. The dam will extend to the top of the bank. The check dam will have a splash apron of NYS DOT #2 crushed stone extending a minimum 3 feet downstream from the dam and 1 foot up the sides of the channel. The compost and materials for a filter sock check dam shall meet the requirements shown in the standard for Compost Filter Sock on page 5.7.

#### Maintenance

The check dams should be inspected after each runoff event. Correct all damage immediately. If significant erosion has occurred between structures, a liner of stone or other suitable material should be installed in that portion of the channel or additional check dams added.

Remove sediment accumulated behind the dam as needed to allow channel to drain through the stone check dam and prevent large flows from carrying sediment over the dam.

Figure 3.1
Stone Check Dam Detail



## STANDARD AND SPECIFICATIONS FOR WATER BAR



#### **Definition & Scope**

A **permanent** or **temporary** ridge, ridge and channel, a structural channel, or flow deflector, constructed diagonally across a sloping road or utility right-of-way that is subject to erosion to limit the accumulation of erosive velocity of water by diverting surface runoff at pre-designed intervals.

#### **Conditions Where Practice Applies**

Where runoff protection is needed to prevent erosion from increased concentrated flow on narrow, steep access roads, driveways, and entrance ways to lot parcels as well as utility access right-of-ways generally up to 100 feet in width

#### **Design Criteria**

Design computations are not required.

- 1. The design height shall be minimum of 12 inches measured from channel bottom to ridge top.
- 2. The side slopes shall be 2:1 or flatter, a minimum of 4:1 where vehicles cross.
- 3. The base width of the ridge shall be six feet minimum.
- 4. The spacing of the water bars shall be as follows (Site spacing may need to be adjusted for field conditions to use the most suitable areas for water disposal):


Slope (%)	Spacing (ft.)
<5	125
5 TO 10	100
10 TO 20	75
20 TO 35	50
>35	25

- 5. The positive grade of the water bar shall not exceed 2%. A crossing angle of approximately 60 degrees is preferred.
- Once diverted, water must be conveyed to a stable system (i.e. vegetated swale or storm sewer system). Water bars should have stable, unrestricted outlets, either natural or constructed.

See Figure 3.22 on page 3.53 for details.



### Figure 3.22 Water Bar Detail



- 1. INSTALL THE WATER BAR AS SOON AS THE RIGHT OF WAY IS CLEARED AND GRADED.
- DISK OR STRIP THE SOD FROM THE BASE FOR THE CONSTRUCTED RIDGE BEFORE PLACING FILL.
- 3. TRACK THE RIDGE TO COMPACT IT TO THE DESIGN CROSS SECTION.
- 4. THE UNRESTRICTED DUTLET SHALL BE LOCATED ON AN UNDISTURBED AREA. FIELD SPACING WILL BE ADJUSTED TO USE THE MOST STABLE DUTLET AREAS. DUTLET PROTECTION WILL BE PROVIDED WHEN NATURAL AREAS ARE NOT ADEQUATE.
- VEHICLE CROSSING SHALL BE STABILIZED WITH GRAVEL. EXPOSED AREAS SHALL BE SEEDED AND MULCHED WITHIN 2 DAYS.
- PERIODICALLY INSPECT WATER BARS FOR EROSION DAMAGE AND SEDIMENT. CHECK OUTLET AREAS AND MAKE REPAIRS AS NEEDED TO RESTORE OPERATION.

ADAPTED FROM DETAILS PROVIDED BY USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE

WATER BARS

## STANDARD AND SPECIFICATIONS FOR ANCHORED STABILIZATION MATTING



#### **Definition and Scope**

A **temporary** or **permanent** protective covering placed on a prepared, seeded planting area that is anchored in place by staples or other means to aid in controlling erosion by absorbing rain splash energy and withstand overland flow as well as provide a microclimate to protect and promote seed establishment.

#### **Conditions Where Practice Applies**

Anchored stabilization mats are required for seeded earthen slopes steeper than 3 horizontal to 1 vertical; in vegetated channels where the velocity of the design flow exceeds the allowable velocity for vegetation alone (usually greater than 5 feet per second); on streambanks and shorelines where moving water is likely to erode newly seeded or planted areas; and in areas where wind prevents standard mulching with straw. This standard does not apply to slopes stabilized with sod, rock riprap or hard armor material.

#### **Design Criteria**

Slope Applications - Anchored stabilization mats for use on slopes are primarily used as mulch blankets where the mesh material is within the blanket or as a netting over previously placed mulch. These stabilization mats are NOT effective in preventing slope failures.

- 1. Required on all slopes steeper than 3:1
- 2. Matting will be designed for proper longevity need and strength based on intended use.
- All installation details and directions will be included on the site erosion and sediment control plan and will follow manufactures specifications.

<u>Channel Applications</u> - Anchored stabilization mats, for use in supporting vegetation in flow channels, are generally a non-degradable, three dimensional plastic structure which can be filled with soil prior to planting. This structure provides a medium for root growth where the matting and roots become intertwined forming a continuous anchor for the vegetated lining.

- Channel stabilization shall be based on the tractive force method.
- For maximum design shear stresses less than 2 pounds per square foot, a temporary or bio-degradable mat may be used.
- The design of the final matting shall be based on the mats ability to resist the tractive shear stress at bank full flow.
- 4. The installation details and procedures shall be included on the site erosion and sediment control plan and will follow manufacturers specifications.



#### **Construction Specifications**

- 1. Prepare soil before installing matting by smoothing the surface, removing debris and large stone, and applying lime, fertilizer and seed. Refer to manufacturers installation details.
- 2. Begin at the top of the slope by anchoring the mat in a 6" deep x 6" wide trench. Backfill and compact the trench after stapling.
- 3. In channels or swales, begin at the downslope end, anchoring the mat at the bottom and top ends of the blanket. When another roll is needed, the upslope roll

- should overlay the lower layer, shingle style, so that channel flows do not peel back the material.
- 4. Roll the mats down a slope with a minimum 4" overlap. Roll center mat in a channel in direction of water flow on bottom of the channel. Do not stretch blankets. Blankets shall have good continuous contact with the underlying soil throughout its entire length.
- 5. Place mats end over end (shingle style) with a 6" overlap, use a double row of staggered staples 4" apart to secure mats.
- 6. Full length edge of mats at top of side slopes must be anchored in 6" deep x 6" wide trench; backfill and compact the trench after stapling.
- 7. Mats on side slopes of a channel must be overlapped 4" over the center mat and stapled.
- 8. In high flow channel applications, a staple check slot is recommended at 30 to 40 foot intervals. Use a row of staples 4" apart over entire width of the channel. Place a second row 4" below the first row in a staggered pattern.
- 9. The terminal end of the mats must be anchored in a 6"x6" wide trench. Backfill and compact the trench after stapling.
- 10. Stapling and anchoring of blanket shall be done in accordance with the manufactures recommendations.

#### **Maintenance**

Blanketed areas shall be inspected weekly and after each runoff event until perennial vegetation is established to a minimum uniform 80% coverage throughout the blanketed area. Damaged or displaced blankets shall be restored or replaced within 2 calendar days.

## STANDARD AND SPECIFICATIONS FOR FERTILIZER APPLICATION



#### **Definition & Scope**

The **permanent** incorporation of fertilizer into the planting zone of the soil profile to provide nutrient amendments to the soil for vigorous support to plant and vegetation growth.

#### **Conditions Where Practice Applies**

This standard applies to all areas where permanent seeding, sodding, and plant establishment is required. All application of fertilizer shall be in accordance with Nutrient Runoff Law - ECL Article 17, Title 21. Phosphorus runoff poses a threat to water quality. Therefore, under New York Law, fertilizer containing phosphorus may only be applied to lawn or non-agricultural turf when:

- 1. A soil test indicates that additional phosphorus is needed for growth of that lawn or non-agricultural turf, or
- 2. The fertilizer is used for newly established lawn or non -agricultural turf during the first growing season.

For projects located within watersheds where enhanced phosphorus removal standards are required as part of its post-construction stormwater management plan, use of any fertilizer containing more than 0.67 percent phosphate  $(P_2O_5)$  content will be done only with a valid soil test demonstrating the need for that formulation.

#### **Design Criteria**

Fertilizer is sold with an analysis printed on the tag or bag shown as three numbers separated by a dash, such as 5-10-5. The first number is the percent of the total weight of the bag that is nitrogen (N), the second is the percent of

phosphate (phosphorus, P), and the third is the percent of potash (potassium, K). Other elements are sometimes included and are listed with these three basic components.

For example a 40 lb bag of 5-10-5 fertilizer contains 5% of 40 lbs of Nitrogen which equals 2 lbs. There is 10% of 40 lbs of phosphate (phosphorus) which equals 4 lbs, and there is 5% of potash (potassium), another 2 lbs., for a total of 8 lbs of active fertilizer in the 40 lb bag. The rest is filler to aid in spreading the material over the area to be treated.

Specify the design fertilizer mix and application rates based on the results of the soil tests.

#### **Specifications**

- 1. In no case shall fertilizer be applied between December 1 and April 1 annually.
- Fertilizer shall not be spread within 20 feet of a surface water.
- 3. Any fertilizer falling or spilled into impervious surface areas such as parking lots, roadways, and sidewalks should be immediately contained and legally applied or placed in an appropriate container.
- 4. Incorporate the fertilizer, and lime if specified, into the top 2-4 inches of the topsoil or soil profile.
- 5. When applying fertilizer by hydro seeding care should be taken to apply mix only to seed bed areas at an appropriate flow rate to prevent erosion and spraying onto impervious areas.



# STANDARD AND SPECIFICATIONS FOR FIBER ROLL



# **Definition & Scope**

A fiber roll is a coir (coconut fiber), straw, or excelsior roll encased in netting of jute, nylon, or burlap to dissipate energy along streambanks, channels, and bodies of water and to reduce sheet flow on slopes.

#### **Conditions Where Practice Applies**

Fiber rolls are used where the water surface levels are relatively constant. Artificially controlled streams for hydropower are not good candidates for this technique. The rolls provide a good medium for the introduction of herbaceous vegetation. Planting in the fiber roll is appropriate where the roll will remain continuously wet.

#### **Design Criteria**

- 1. The roll is placed in a shallow trench dug below baseflow or in a 4 inch trench on the slope contour and anchored by 2" x 2", 3-foot long posts driven on each side of the roll (see Figure 4.8).
- 2. The roll is contained by a 9-gauge non-galvanized wire placed over the roll from post to post. Braided nylon rope (1/8" thick) may be used.
- 3. The anchor posts shall be spaced laterally 4 feet on center on both sides of the roll and driven down to the top of the roll.
- 4. Soil is placed behind the roll and planted with suitable herbaceous or woody vegetation. If the roll will be continuously saturated, wetland plants may be planted into voids created in the upper surface of the roll.
- 5. Where water levels may fall below the bottom edge of the roll, a brush layer of willow should be installed so


- as to lay across the top edge of the roll.
- 6. Where fiber rolls are used to reduce sheet flow on slopes they should be at least 12" in diameter and spaced according to the straw bale dike standard for sediment control.

#### Maintenance

Due to the susceptibility of plant materials to the physical constraints of the site, climate conditions, and animal populations, it is necessary to inspect installations frequently. This is especially important during the first year or two of establishment. Plant materials missing or damaged should be replaced as soon as possible. Sloughs or breaks in drainage pattern should be reestablished for the site as quickly as possible to maintain stability.



Figure 4.8 Fiber Roll



# STANDARD AND SPECIFICATIONS FOR LANDGRADING



#### **Definition & Scope**

**Permanent** reshaping of the existing land surface by grading in accordance with an engineering topographic plan and specification to provide for erosion control and vegetative establishment on disturbed, reshaped areas.

### **Design Criteria**

The grading plan should be based upon the incorporation of building designs and street layouts that fit and utilize existing topography and desirable natural surrounding to avoid extreme grade modifications. Information submitted must provide sufficient topographic surveys and soil investigations to determine limitations that must be imposed on the grading operation related to slope stability, effect on adjacent properties and drainage patterns, measures for drainage and water removal, and vegetative treatment, etc.

Many municipalities and counties have regulations and design procedures already established for land grading and cut and fill slopes. Where these requirements exist, they shall be followed.

The plan must show existing and proposed contours of the area(s) to be graded. The plan shall also include practices for erosion control, slope stabilization, safe disposal of runoff water and drainage, such as waterways, lined ditches, reverse slope benches (include grade and cross section), grade stabilization structures, retaining walls, and surface and subsurface drains. The plan shall also include phasing of these practices. The following shall be incorporated into the plan:

 Provisions shall be made to safely convey surface runoff to storm drains, protected outlets, or to stable water courses to ensure that surface runoff will not

- damage slopes or other graded areas; see standards and specifications for Grassed Waterway, Diversion, or Grade Stabilization Structure.
- 2. Cut and fill slopes that are to be stabilized with grasses shall not be steeper than 2:1. When slopes exceed 2:1, special design and stabilization consideration are required and shall be adequately shown on the plans. (Note: Where the slope is to be mowed, the slope should be no steeper than 3:1, although 4:1 is preferred because of safety factors related to mowing steep slopes.)
- 3. Reverse slope benches or diversion shall be provided whenever the vertical interval (height) of any 2:1 slope exceeds 20 feet; for 3:1 slope it shall be increased to 30 feet and for 4:1 to 40 feet. Benches shall be located to divide the slope face as equally as possible and shall convey the water to a stable outlet. Soils, seeps, rock outcrops, etc., shall also be taken into consideration when designing benches.
  - A. Benches shall be a minimum of six feet wide to provide for ease of maintenance.
  - B. Benches shall be designed with a reverse slope of 6:1 or flatter to the toe of the upper slope and with a minimum of one foot in depth. Bench gradient to the outlet shall be between 2 percent and 3 percent, unless accompanied by appropriate design and computations.
  - C. The flow length within a bench shall not exceed 800 feet unless accompanied by appropriate design and computations; see Standard and Specifications for Diversion on page 3.9
- 4. Surface water shall be diverted from the face of all cut and/or fill slopes by the use of diversions, ditches and swales or conveyed downslope by the use of a designed structure, except where:
  - A. The face of the slope is or shall be stabilized and the face of all graded slopes shall be protected from surface runoff until they are stabilized.
  - B. The face of the slope shall not be subject to any concentrated flows of surface water such as from natural drainage ways, graded ditches, downspouts, etc.
  - C. The face of the slope will be protected by anchored stabilization matting, sod, gravel, riprap, or other stabilization method.

- 5. Cut slopes occurring in ripable rock shall be serrated as shown in Figure 4.9 on page 4.26. The serrations shall be made with conventional equipment as the excavation is made. Each step or serration shall be constructed on the contour and will have steps cut at nominal two-foot intervals with nominal three-foot horizontal shelves. These steps will vary depending on the slope ratio or the cut slope. The nominal slope line is 1 ½: 1. These steps will weather and act to hold moisture, lime, fertilizer, and seed thus producing a much quicker and longer-lived vegetative cover and better slope stabilization. Overland flow shall be diverted from the top of all serrated cut slopes and carried to a suitable outlet.
- Subsurface drainage shall be provided where necessary to intercept seepage that would otherwise adversely affect slope stability or create excessively wet site conditions.
- Slopes shall not be created so close to property lines as
  to endanger adjoining properties without adequately
  protecting such properties against sedimentation,
  erosion, slippage, settlement, subsidence, or other
  related damages.
- 8. Fill material shall be free of brush, rubbish, rocks, logs, stumps, building debris, and other objectionable material. It should be free of stones over two (2) inches in diameter where compacted by hand or mechanical tampers or over eight (8) inches in diameter where compacted by rollers or other equipment. Frozen material shall not be placed in the fill nor shall the fill material be placed on a frozen foundation.
- 9. Stockpiles, borrow areas, and spoil shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.
- All disturbed areas shall be stabilized structurally or vegetatively in compliance with the Permanent Construction Area Planting Standard on page 4.42.

## **Construction Specifications**

See Figures 4.9 and 4.10 for details.

- All graded or disturbed areas, including slopes, shall be protected during clearing and construction in accordance with the erosion and sediment control plan until they are adequately stabilized.
- 2. All erosion and sediment control practices and measures shall be constructed, applied and maintained in accordance with the erosion and sediment control plan and these standards.
- Topsoil required for the establishment of vegetation shall be stockpiled in amount necessary to complete finished grading of all exposed areas.

- 4. Areas to be filled shall be cleared, grubbed, and stripped of topsoil to remove trees, vegetation, roots, or other objectionable material.
- 5. Areas that are to be topsoiled shall be scarified to a minimum depth of four inches prior to placement of topsoil.
- 6. All fills shall be compacted as required to reduce erosion, slippage, settlement, subsidence, or other related problems. Fill intended to support buildings, structures, and conduits, etc., shall be compacted in accordance with local requirements or codes.
- 7. All fill shall be placed and compacted in layers not to exceed 9 inches in thickness.
- Except for approved landfills or nonstructural fills, fill
  material shall be free of frozen particles, brush, roots,
  sod, or other foreign objectionable materials that would
  interfere with, or prevent, construction of satisfactory
  fills.
- 9. Frozen material or soft, mucky or highly compressible materials shall not be incorporated into fill slopes or structural fills.
- 10. Fill shall not be placed on saturated or frozen surfaces.
- 11. All benches shall be kept free of sediment during all phases of development.
- 12. Seeps or springs encountered during construction shall be handled in accordance with the Standard and Specification for Subsurface Drain on page 3.48 or other approved methods.
- 13. All graded areas shall be permanently stabilized immediately following finished grading.
- 14. Stockpiles, borrow areas, and spoil areas shall be shown on the plans and shall be subject to the provisions of this Standard and Specifications.



Figure 4.9
Typical Section of Serrated Cut Slope





Figure 4.10 Landgrading



# Figure 4.11 Landgrading - Construction Specifications

# CONSTRUCTION SPECIFICATIONS

- ALL GRADED OR DISTURBED AREAS INCLUDING SLOPES SHALL BE PROTECTED DURING CLEARING AND CONSTRUCTION IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN UNTIL THEY ARE PERMANENTLY STABILIZED.
- ALL SEDIMENT CONTROL PRACTICES AND MEASURES SHALL BE CONSTRUCTED, APPLIED AND MAINTAINED IN ACCORDANCE WITH THE APPROVED EROSION AND SEDIMENT CONTROL PLAN.
- TOPSOIL REQUIRED FOR THE ESTABLISHMENT OF VEGETATION SHALL BE STOCKPILED IN AMOUNT NECESSARY TO COMPLETE FINISHED GRADING OF ALL EXPOSED AREAS.
- AREAS TO BE FILLED SHALL BE CLEARED, GRUBBED, AND STRIPPED OF TOPSOIL TO REMOVE TREES, VEGETATION, ROOTS OR OTHER OBJECTIONABLE MATERIAL.
- AREAS WHICH ARE TO BE TOPSOILED SHALL BE SCARIFIED TO A MINIMUM DEPTH OF FOUR INCHES PRIOR TO PLACEMENT OF TOPSOIL.
- 6. ALL FILLS SHALL BE COMPACTED AS REQUIRED TO REDUCE EROSION, SLIPPAGE, SETTLEMENT, SUBSIDENCE OR OTHER RELATED PROBLEMS. FILL INTENDED TO SUPPORT BUILDINGS, STRUCTURES AND CONDUITS, ETC. SHALL BE COMPACTED IN ACCORDANCE WITH LOCAL REQUIREMENTS OR CODES.
- ALL FILL SHALL BE PLACED AND COMPACTED IN LAYERS NOT TO EXCEED 9 INCHES IN THICKNESS.
- 8. EXCEPT FOR APPROVED LANDFILLS, FILL MATERIAL SHALL BE FREE OF FROZEN PARTICLES, BRUSH, RODTS, SOD, OR OTHER FOREIGN OR OTHER OBJECTIONABLE MATERIALS THAT WOULD INTERFERE WITH OR PREVENT CONSTRUCTION OF SATISFACTORY FILLS.
- FROZEN MATERIALS OR SOFT, MUCKY OR HIGHLY COMPRESSIBLE MATERIALS SHALL NOT BE INCORPORATED IN FILLS.
- FILL SHALL NOT BE PLACED ON SATURATED OR FROZEN SURFACES.
- ALL BENCHES SHALL BE KEPT FREE OF SEDIMENT DURING ALL PHASES OF DEVELOPMENT.
- SEEPS OR SPRINGS ENCOUNTERED DURING CONSTRUCTION SHALL BE HANDLED IN ACCORDANCE WITH THE STANDARD AND SPECIFICATION FOR SUBSURFACE DRAIN OR OTHER APPROVED METHOD.
- ALL GRADED AREAS SHALL BE PERMANENTLY STABILIZED IMMEDIATELY FOLLOWING FINISHED GRADING.
- STOCKPILES, BORROW AREAS AND SPOIL AREAS SHALL BE SHOWN ON THE PLANS AND SHALL BE SUBJECT TO THE PROVISIONS OF THIS STANDARD AND SPECIFICATION.

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE

LANDGRADING SPECIFICATIONS

# STANDARD AND SPECIFICATIONS FOR LIME APPLICATION



**Definition & Scope** 

**Permanent** incorporation of agricultural ground limestone within the top 2 to 6 inches of the soil profile to increase the soil pH from an acidic level to a neutral level to provide an active growth medium for vegetation.

#### **Conditions Where Practice Applies**

At all locations where a vigorous growth of vegetation is desired and the soil pH is less than 7.0 or neutral.

#### **Design Criteria**

Liming material sold in New York varies considerably in several ways. The mineral content (calcium and magnesium) of the limestone may be high or low and, the fineness or particle sizes vary between suppliers. Two types of limestone are sold. The most common is limestone high in calcium. Dolomitic limestone contains magnesium (Mg) and calcium (Ca). Limestone sold in NY varies from 0 to 20% Mg while the calcium content of lime varies from 14.7% to 51.5%. Particle size determines how rapidly the calcium and magnesium will react with the acid in the soil. The finer the particle sizes, the quicker the reaction.

When obtaining agricultural limestone, one should state on the specification that the amount should be adjusted to 100% effective neutralizing value (ENV). This is the way to compare materials as it adjusts for the reactive Ca and Mg and the particle size. The ENV is stated as the ratio needed to convert a limestone recommendation to 100% ENV. Thus, if the recommendation is 4 tons/acre of 100% ENV lime and the lime being used had an 80% ENV (1/ENV = 1.25), 4 times 1.25 or 5 tons/acre would be required.

The amount of limestone needed can be estimated by using the following table. A soil test is the only way to determine the soil pH. This table is very general, but it is useful for planning.

Ge	General lime guidelines (at 100% ENV)							
Initial Soil pH	Sands	Sandy Loams	Loam and Silt Loams	Silty Clay Loams				
4.5	2.5	6.0	9.5	13.0				
4.6-4.7	2.5	6.0	9.0	12.5				
4.8-4.9	2.5	5.5	8.5	12.0				
5.0-5.1	2.0	5.0	7.5	10.5				
5.2-5.3	1.5	4.0	6.5	8.5				
5.4-5.5	1.0	3.0	4.0	6.0				
5.6-5.7	1.0	2.0	3.0	4.5				
5.8-5.9	0.7	1.5	2.5	3.5				
6.0-6.1	0.6	1.5	2.0	3.0				
6.2-6.3	0.4	1.0	1.5	2.0				
6.4-6.5	0.3	0.7	1.0	1.5				
6.6-6.7	0.2	0.5	0.7	1.0				

Lime guidelines are in tons per acre and are based on a plow depth of 8.0 inches. Correct rate if plowing to a different depth.

Conversion for small areas:  $1 \text{ ton/acre} = 2,000 \# /43,560 \text{ ft}^2, 46 \# /1,000 \text{ ft}^2$ 

Note: Lime should not be applied within 50 feet of streams and wetlands.

# STANDARD AND SPECIFICATIONS FOR MULCHING



**Definition and Scope** 

Applying coarse plant residue or chips, or other suitable materials, to cover the soil surface to provide initial erosion control while a seeding or shrub planting is establishing. Mulch will conserve moisture and modify the surface soil temperature and reduce fluctuation of both. Mulch will prevent soil surface crusting and aid in weed control. Mulch can also be used alone for temporary stabilization in nongrowing months. Use of stone as a mulch could be more permanent and should not be limited to non-growing months.

### **Conditions Where Practice Applies**

On soils subject to erosion and on new seedings and shrub plantings. Mulch is useful on soils with low infiltration rates by retarding runoff.

#### **Criteria**

Site preparation prior to mulching requires the installation of necessary erosion control or water management practices and drainage systems.

Slope, grade and smooth the site to fit needs of selected mulch products.

Remove all undesirable stones and other debris to meet the needs of the anticipated land use and maintenance required.

Apply mulch after soil amendments and planting is accomplished or simultaneously if hydroseeding is used.

Select appropriate mulch material and application rate or material needs. Hay mulch shall not be used in wetlands or in areas of permanent seeding. Clean straw mulch is preferred alternative in wetland application. Determine local availability.

Select appropriate mulch anchoring material.

NOTE: The best combination for grass/legume establishment is straw (cereal grain) mulch applied at 2 ton/acre (90 lbs./1000sq.ft.) and anchored with wood fiber mulch (hydromulch) at 500-750 lbs./acre (11 -17 lbs./1000 sq. ft.). The wood fiber mulch must be applied through a hydroseeder immediately after mulching.



Table 4.2 Guide to Mulch Materials, Rates, and Uses

Mulch Material	Quality Standards	per 1000 Sq. Ft.	per Acre	Depth of Application	Remarks
Wood chips or shavings	Air-dried. Free of objectionable coarse material	500-900 lbs.	10-20 tons	2-7"	Used primarily around shrub and tree plantings and recreation trails to inhibit weed competition. Resistant to wind blowing. Decomposes slowly.
Wood fiber cellulose (partly digested wood fibers)	Made from natural wood usually with green dye and dispersing agent	50 lbs.	2,000 lbs.		Apply with hydromulcher. No tie down required. Less erosion control provided than 2 tons of hay or straw.
Gravel, Crushed Stone or Slag	Washed; Size 2B or 3A—1 1/2"	9 cu. yds.	405 cu. yds.	3"	Excellent mulch for short slopes and around plants and ornamentals. Use 2B where subject to traffic. (Approximately 2,000 lbs./cu. yd.). Frequently used over filter fabric for better weed control.
Hay or Straw	Air-dried; free of undesirable seeds & coarse materials	90-100 lbs. 2-3 bales	2 tons (100- 120 bales)	cover about 90% surface	Use small grain straw where mulch is maintained for more than three months. Subject to wind blowing unless anchored. Most commonly used mulching material. Provides the best micro-environment for germinating seeds.
Jute twisted yarn	Undyed, unbleached plain weave. Warp 78 ends/yd., Weft 41 ends/ yd. 60-90 lbs./roll	48" x 50 yds. or 48" x 75 yds.			Use without additional mulch. Tie down as per manufacturers specifications. Good for center line of concentrated water flow.
Excelsior wood fiber mats	Interlocking web of excelsior fibers with photodegradable plastic netting	4' x 112.5' or 8' x 112.5'.			Use without additional mulch. Excellent for seeding establishment. Anchor as per manufacturers specifications. Approximately 72 lbs./roll for excelsior with plastic on both sides. Use two sided plastic for centerline of waterways.
Straw or coconut fiber, or combination	Photodegradable plastic net on one or two sides	Most are 6.5 ft. x 3.5 ft.	81 rolls		Designed to tolerate higher velocity water flow, centerlines of waterways, 60 sq. yds. per roll.

# Table 4.3 Mulch Anchoring Guide

Anchoring Method or Material	Kind of Mulch to be Anchored	How to Apply
1. Peg and Twine	Hay or straw	After mulching, divide areas into blocks approximately 1 sq. yd. in size. Drive 4-6 pegs per block to within 2" to 3" of soil surface. Secure mulch to surface by stretching twine between pegs in criss-cross pattern on each block. Secure twine around each peg with 2 or more tight turns. Drive pegs flush with soil. Driving stakes into ground tightens the twine.
2. Mulch netting	Hay or straw	Staple the light-weight paper, jute, wood fiber, or plastic nettings to soil surface according to manufacturer's recommendations. Should be biodegradable. Most products are not suitable for foot traffic.
3. Wood cellulose fiber	Hay or straw	Apply with hydroseeder immediately after mulching. Use 500 lbs. wood fiber per acre. Some products contain an adhesive material ("tackifier"), possibly advantageous.
4. Mulch anchoring tool	Hay or straw	Apply mulch and pull a mulch anchoring tool (blunt, straight discs) over mulch as near to the contour as possible. Mulch material should be "tucked" into soil surface about 3".
5. Tackifier	Hay or straw	Mix and apply polymeric and gum tackifiers according to manufacturer's instructions. Avoid application during rain. A 24-hour curing period and a soil temperature higher than 45 <sup>0</sup> Fahrenheit are required.

# STANDARD AND SPECIFICATIONS FOR PERMANENT CONSTRUCTION AREA PLANTING



### **Definition & Scope**

Establishing **permanent** grasses with other forbs and/or shrubs to provide a minimum 80% perennial vegetative cover on areas disturbed by construction and critical areas to reduce erosion and sediment transport. Critical areas may include but are not limited to steep excavated cut or fill slopes as well as eroding or denuded natural slopes and areas subject to erosion.

### **Conditions Where Practice Applies**

This practice applies to all disturbed areas void of, or having insufficient, cover to prevent erosion and sediment transport. See additional standards for special situations such as sand dunes and sand and gravel pits.

#### Criteria

All water control measures will be installed as needed prior to final grading and seedbed preparation. Any severely compacted sections will require chiseling or disking to provide an adequate rooting zone, to a minimum depth of 12", see Soil Restoration Standard. The seedbed must be prepared to allow good soil to seed contact, with the soil not too soft and not too compact. Adequate soil moisture must be present to accomplish this. If surface is powder dry or sticky wet, postpone operations until moisture changes to a favorable condition. If seeding is accomplished within 24 hours of final grading, additional scarification is generally not needed, especially on ditch or stream banks. Remove all stones and other debris from the surface that are greater than 4 inches, or that will interfere with future mowing or maintenance.

Soil amendments should be incorporated into the upper 2 inches of soil when feasible. The soil should be tested to determine the amounts of amendments needed. Apply

ground agricultural limestone to attain a pH of 6.0 in the upper 2 inches of soil. If soil must be fertilized before results of a soil test can be obtained to determine fertilizer needs, apply commercial fertilizer at 600 lbs. per acre of 5-5 -10 or equivalent. If manure is used, apply a quantity to meet the nutrients of the above fertilizer. This requires an appropriate manure analysis prior to applying to the site. Do not use manure on sites to be planted with birdsfoot trefoil or in the path of concentrated water flow.

Seed mixtures may vary depending on location within the state and time of seeding. Generally, warm season grasses should only be seeded during early spring, April to May. These grasses are primarily used for vegetating excessively drained sands and gravels. See Standard and Specification for Sand and Gravel Mine Reclamation. Other grasses may be seeded any time of the year when the soil is not frozen and is workable. When legumes such as birdsfoot trefoil are included, spring seeding is preferred. See Table 4.4, "Permanent Construction Area Planting Mixture Recommendations" for additional seed mixtures.

General Seed Mix:	Variety	lbs./ acre	lbs/1000 sq. ft.
Red Clover <sup>1</sup> OR	Acclaim, Rally, Red Head II, Renegade	8 <sup>2</sup>	0.20
Common white clover <sup>1</sup>	Common	8	0.20
PLUS			
Creeping Red Fescue	Common	20	0.45
PLUS			
Smooth Bromegrass OR	Common	2	0.05
Ryegrass (perennial)	Pennfine/Linn	5	0.10

<sup>1</sup> add inoculant immediately prior to seeding

Pure Live Seed, or (PLS) refers to the amount of live seed in a lot of bulk seed. Information on the seed bag label includes the type of seed, supplier, test date, source of seed, purity, and germination. Purity is the percentage of pure seed. Germination is the percentage of pure seed that will produce normal plants when planted under favorable conditions.

<sup>&</sup>lt;sup>2</sup> Mix 4 lbs each of Empire and Pardee OR 4 lbs of Birdsfoot and 4 lbs white clover per acre. All seeding rates are given for Pure Live Seed (PLS)

To compute Pure Live Seed multiply the "germination percent" times the "purity" and divide that by 100 to get Pure Live Seed.

$$Pure Live Seed (PLS) = \frac{\% Germination \times \% Purity}{100}$$

For example, the PLS for a lot of Kentucky Blue grass with 75% purity and 96% germination would be calculated as follows:

$$\frac{(96)\times(75)}{100}$$
 = 72% Pure Live Seed

For 10lbs of PLS from this lot =

$$\frac{10}{0.72}$$
 = 13.9 lbs

Therefore, 13.9 lbs of seed is the actual weight needed to meet 10lbs PSL from this specific seed lot.

<u>Time of Seeding:</u> The optimum timing for the general seed mixture is early spring. Permanent seedings may be made any time of year if properly mulched and adequate moisture is provided. Late June through early August is not a good time to seed, but may facilitate covering the land without additional disturbance if construction is completed. Portions of the seeding may fail due to drought and heat. These areas may need reseeding in late summer/fall or the following spring.

<u>Method of seeding:</u> Broadcasting, drilling, cultipack type seeding, or hydroseeding are acceptable methods. Proper soil to seed contact is key to successful seedings.

<u>Mulching:</u> Mulching is essential to obtain a uniform stand of seeded plants. Optimum benefits of mulching new seedings are obtained with the use of small grain straw applied at a rate of 2 tons per acre, and anchored with a netting or tackifier. See the Standard and Specifications for Mulching for choices and requirements.

<u>Irrigation:</u> Watering may be essential to establish a new seeding when a drought condition occurs shortly after a new seeding emerges. Irrigation is a specialized practice and care must be taken not to exceed the application rate for the soil or subsoil. When disconnecting irrigation pipe, be sure pipes are drained in a safe manor, not creating an erosion concern.



80% Perennial Vegetative Cover



50% Perennial Vegetative Cover

Table 4.4
Permanent Construction Area Planting Mixture Recommendations

Seed Mixture	Variety	Rate in lbs./acre (PLS)	Rate in lbs./ 1, 000 ft <sup>2</sup>
Mix #1			
Creeping red fescue	Ensylva, Pennlawn, Boreal	10	.25
Perennial ryegrass	Pennfine, Linn	10	.25
*This mix is used extensively for sh	naded areas.		
Mix #2			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	20	.50
vide wildlife benefits. In areas whe	would be an excellent choice along the upland edge re erosion may be a problem, a companion seeding s. per acre (0.05 lbs. per 1000 sq. ft.).		
Mix #3			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	4	.10
Big bluestem	Niagara	4	.10
Little bluestem	Aldous or Camper	2	.05
Indiangrass	Rumsey	4	.10
Coastal panicgrass	Atlantic	2	.05
Sideoats grama	El Reno or Trailway	2	.05
Wildflower mix		.50	.01
	and and gravel plantings. It is very difficult to seed sting this seed is very difficult due to the fluffy nat		
Mix #4			
Switchgrass	Shelter, Pathfinder, Trailblazer, or Blackwell	10	.25
Coastal panicgrass	Atlantic	10	.25
*This mix is salt tolerant, a good ch	oice along the upland edge of tidal areas and roads	ides.	
Mix #5			
Saltmeadow cordgrass (Spartina pa planted by vegetative stem division	tens)—This grass is used for tidal shoreline protects.	ion and tidal marsh	restoration. It is
'Cape' American beachgrass can be	planted for sand dune stabilization above the saltm	neadow cordgrass zo	ne.
Mix #6			
Creeping red fescue	Ensylva, Pennlawn, Boreal	20	.45
Chewings Fescue	Common	20	.45
Perennial ryegrass	Pennfine, Linn	5	.10
Red Clover	Common	10	.45
*General purpose erosion control m	ix. Not to be used for a turf planting or play groun	nds.	

#### **WETLAND SEED MIX:**

#### FACW WETLAND MEADOW MIX (ERNMX-122):

- 1. MIXCOMPOSITION:
  - 21.0% CAREX VULPINOIDEA, PA ECOTYPE (FOX SEDGE, PA ECOTYPE)
  - 20.0% ELYMUS VIRGINICUS, PA ECOTYPE (VIRGINIA WILDRYE, PA ECOTYPE)
  - 16.0% CAREX LURIDA, PA ECOTYPE (LURID SEDGE, PA ECOTYPE)
  - 12.0% CAREX LUPULINA, PA ECOTYPE (HOP SEDGE, PA ECOTYPE)
  - 12.0% CAREX SCOPARIA, PA ECOTYPE (BLUNT BROOM SEDGE, PA ECOTYPE)
  - 3.0% VERBENA HASTATA, PA ECOTYPE (BLUE VERVAIN, PA ECOTYPE)
  - 2.4% ASCLEPIAS INCARNATA, PA ECOTYPE (SWAMP MILKWEED, PA ECOTYPE)
  - 2.0% JUNCUS EFFUSUS (SOFTRUSH)
  - 2.0% ZIZIAAUREA, PA ECOTYPE (GOLDEN ALEXANDERS, PA ECOTYPE)
  - 1.6% ASTERNOVAE-ANGLIAE, PA ECOTYPE (NEW ENGLAND ASTER, PA ECOTYPE)
  - 1.3% CAREXSTIPATA, PA ECOTYPE (AWL SEDGE, PA ECOTYPE)
  - 1.0% BIDENSCERNUA, PA ECOTYPE (NODDING BUR MARIGOLD, PA ECOTYPE)
  - 1.0% JUNCUSTENUIS, PA ECOTYPE (PATH RUSH, PA ECOTYPE)
  - 0.8% SOLIDAGORUGOSA, PA ECOTYPE (WRINKLELEAF GOLDENROD, PA ECOTYPE)
  - 0.6% VERBENAURTICIFOLIA, PA ECOTYPE (WHITE VERVAIN, PA ECOTYPE)
  - 0.5% CAREXCRINITA, PA ECOTYPE (FRINGED SEDGE, PA ECOTYPE)
  - 0.5% EUPATORIUMPERFOLIATUM, PA ECOTYPE (BONESET, PA ECOTYPE)
  - 0.5% HELENIUMAUTUMNALE, PA ECOTYPE (COMMON SNEEZEWEED, PA ECOTYPE)
  - 0.5% MIMULUSRINGENS, PA ECOTYPE (SQUARESTEMMEDMONKEYFLOWER, PA ECOTYPE)
  - 0.3% LOBELIA SIPHILITICA, PA ECOTYPE (GREAT BLUE LOBELIA, PA ECOTYPE)
  - 0.3% SCIRPUS CYPERINUS, PA ECOTYPE (WOOLGRASS, PA ECOTYPE)
  - 0.2% ALISMA SUBCORDATUM, PA ECOTYPE (MUD PLANTAIN, PA ECOTYPE)
  - 0.2% ASTER PUNICEUS, PA ECOTYPE (PURPLESTEM ASTER, PA ECOTYPE)
  - 0.2% ASTER UMBELLATUS, PA ECOTYPE (FLAT TOPPED WHITE ASTER, PA ECOTYPE)
  - 0.1% PENTHORUM SEDOIDES, PA ECOTYPE (DITCH STONECROP, PA ECOTYPE)
- 2. APPLIED AT A RATE OF APPROXIMATELY 20 LBS/ACRE, ALONG WITH THE COVER CROP.
- 3. COVER CROP SHOULD BE APPLIED AT A RATE OF 60-80 LBS/ACRE. COVER CROP TO BE AN ANNUAL RYE. COVER CROP BASED ON SEASON OF RESTORATION AN ANNUAL RYE THROUGH SPRING AND SUMMER AND WINTER RYE FOR LATE FALL.

ALL SEED MIXES WILL BE FREE OF INVASIVE SPECIES.

# STANDARD AND SPECIFICATIONS FOR SOIL RESTORATION



## **Definition & Scope**

The decompaction of areas of a development site or construction project where soils have been disturbed to recover the original properties and porosity of the soil; thus providing a sustainable growth medium for vegetation, reduction of runoff and filtering of pollutants from stormwater runoff.

### **Conditions Where Practice Applies**

Soil restoration is to be applied to areas whose heavy construction traffic is done and final stabilization is to begin. This is generally applied in the cleanup, site restoration, and landscaping phase of construction followed by the permanent establishment of an appropriate ground cover to maintain the soil structure. Soil restoration measures should be applied over and adjacent to any runoff reduction practices to achieve design performance.



#### **Design Criteria**

1. Soil restoration areas will be designated on the plan views of areas to be disturbed.

2. Soil restoration will be completed in accordance with Table 4.6 on page 4.53.

#### **Specification for Full Soil Restoration**

During periods of relatively low to moderate subsoil moisture, the disturbed subsoils are returned to rough grade and the following Soil Restoration steps applied:

Apply 3 inches of compost over subsoil. The compost shall be well decomposed (matured at least 3 months), weed-free, organic matter. It shall be aerobically composted, possess no objectionable odors, and contain less than 1%, by dry weight, of man-made foreign matter. The physical parameters of the compost shall meet the standards listed in Table 5.2 - Compost Standards Table, except for "Particle Size" 100% will pass the 1/2" sieve. Note: All biosolids compost produced in New York State (or approved for importation) must meet NYS DEC's 6 NYCRR Part **360 (Solid Waste Management Facilities)** requirements. The Part 360 requirements are equal to or more stringent than 40 CFR Part 503 which ensure safe standards for pathogen reduction and heavy metals content.



- 2. Till compost into subsoil to a depth of at least 12 inches using a cat-mounted ripper, tractor mounted disc, or tiller, to mix and circulate air and compost into the subsoil.
- 3. Rock-pick until uplifted stone/rock materials of four inches and larger size are cleaned off the site.
- 4. Apply topsoil to a depth of 6 inches.
- 5. Vegetate as required by the seeding plan. Use appropriate ground cover with deep roots to maintain the soil structure.
- 5. Topsoil may be manufactured as a mixture or a mineral component and organic material such as compost.

At the end of the project an inspector should be able to push a 3/8" metal bar 12 inches into the soil just with body weight. This should not be performed within the drip line of any existing trees or over utility installations that are within 24 inches of the surface.

# **Maintenance**

Keep the site free of vehicular and foot traffic or other weight loads. Consider pedestrian footpaths.

Table 4.6 Soil Restoration Requirements

Type of Soil Disturbance	Soil Restoration	on Requirement	Comments/Examples
No soil disturbance	Restoration not per	mitted	Preservation of Natural Features
Minimal soil disturbance	Restoration not required		Clearing and grubbing
A manage the second second and a second	HSG A&B	HSG C&D	Danta et aus frances au sin a santan
Areas where topsoil is stripped only - no change in grade	Apply 6 inches of topsoil	Aerate* and apply 6 inches of topsoil	Protect area from any ongoing construction activities.
	HSG A&B HSG C&D  Aerate* and apply 6 inches of topsoil Restoration**		
Areas of cut or fill			
Heavy traffic areas on site (especially in a zone 5-25 feet around buildings but not within a 5 foot perimeter around foundation walls)	Apply full Soil Restoration (decompaction and compost enhancement)		
Areas where Runoff Reduction and/or Infiltration practices are applied	Restoration not required, but may be applied to enhance the reduction specified for appropriate practices.		Keep construction equipment from crossing these areas. To protect newly installed practice from any ongoing construction activities construct a single phase operation fence area
Redevelopment projects	Soil Restoration is required on redevel- opment projects in areas where existing impervious area will be converted to pervious area.		

<sup>\*</sup> Aeration includes the use of machines such as tractor-drawn implements with coulters making a narrow slit in the soil, a roller with many spikes making indentations in the soil, or prongs which function like a mini-subsoiler.

\*\* Per "Deep Ripping and De-compaction, DEC 2008".

# STANDARD AND SPECIFICATIONS FOR SURFACE ROUGHENING



## **Definition & Scope**

Roughening a bare soil surface whether through creating horizontal grooves across a slope, stair-stepping, or tracking with construction equipment to aid the establishment of vegetative cover from seed, to reduce runoff velocity and increase infiltration, and to reduce erosion and provide for trapping of sediment.

#### **Conditions Where Practice Applies**

All construction slopes require surface roughening to facilitate stabilization with vegetation, particularly slopes steeper than 3:1.

#### **Design Criteria**

There are many different methods to achieve a roughened soil surface on a slope. No specific design criteria is required. However, the selection of the appropriate method depends on the type of slope. Methods include tracking, grooving, and stair-stepping. Steepness, mowing requirements, and/or a cut or fill slope operation are all factors considered in choosing a roughening method.

#### **Construction Specifications**

- 1. Cut Slope, No mowing.
  - A. Stair-step grade or groove cut slopes with a gradient steeper than 3:1 (Figure 4.18).
  - B. Use stair-step grading on any erodible material soft enough to be ripped with a bulldozer. Slopes of soft rock with some soil are particularly suited to stair-step grading.

- C. Make the vertical cut distance less than the horizontal distance, and slightly slope the horizontal position of the "step" to the vertical wall.
- D. Do not make vertical cuts more than 2 feet in soft materials or 3 feet in rocky materials.

Grooving uses machinery to create a series of ridges and depressions that run perpendicular to the slope following the contour. Groove using any appropriate implement that can be safely operated on the slope, such as disks, tillers, spring harrows, or the teeth of a front-end loader bucket. Do not make the grooves less than 3 inches deep or more than 15 inches apart.

#### 2. Fill Slope, No mowing


- A. Place fill to create slopes with a gradient no steeper than 2:1 in lifts 9 inches or less and properly compacted. Ensure the face of the slope consists of loose, uncompacted fill 4 to 6 inches deep. Use grooving as described above to roughen the slope, if necessary.
- B. Do not back blade or scrape the final slope face.

#### 3. Cuts/Fills, Mowed Maintenance

- A. Make mowed slopes no steeper than 3:1.
- B. Roughen these areas to shallow grooves by normal tilling, disking, harrowing, or use of cultipacker-seeder. Make the final pass of such tillage equipment on the contour.
- C. Make grooves at least 1 inch deep and a maximum of 10 inches apart.
- D. Excessive roughness is undesirable where mowing is planned.

Tracking should be used primarily in sandy soils to avoid undue compaction of the soil surface. Tracking is generally not as effective as the other roughening methods described. (It has been used as a method to track down mulch.) Operate tracked machinery up and down the slope to leave horizontal depressions in the soil. Do not back-blade during the final grading operation.

Figure 4.18 Surface Roughening



# STANDARD AND SPECIFICATIONS FOR TEMPORARY CONSTRUCTION AREA SEEDING



#### **Definition & Scope**

Providing temporary erosion control protection to disturbed areas and/or localized critical areas for an interim period by covering all bare ground that exists as a result of construction activities or a natural event. Critical areas may include but are not limited to steep excavated cut or fill slopes and any disturbed, denuded natural slopes subject to erosion.

### **Conditions Where Practice Applies**

Temporary seedings may be necessary on construction sites to protect an area, or section, where final grading is complete, when preparing for winter work shutdown, or to provide cover when permanent seedings are likely to fail due to mid-summer heat and drought. The intent is to provide temporary protective cover during temporary shutdown of construction and/or while waiting for optimal planting time.

#### **Criteria**

Water management practices must be installed as appropriate for site conditions. The area must be rough graded and slopes physically stable. Large debris and rocks are usually removed. Seedbed must be seeded within 24 hours of disturbance or scarification of the soil surface will be necessary prior to seeding.

Fertilizer or lime are not typically used for temporary seedings.

IF: Spring or summer or early fall, then seed the area with ryegrass (annual or perennial) at 30 lbs. per acre (Approximately 0.7 lb./1000 sq. ft. or use 1 lb./1000 sq. ft.).

IF: Late fall or early winter, then seed Certified 'Aroostook' winter rye (cereal rye) at 100 lbs. per acre (2.5 lbs./1000 sq. ft.).

Any seeding method may be used that will provide uniform application of seed to the area and result in relatively good soil to seed contact.

Mulch the area with hay or straw at 2 tons/acre (approx. 90 lbs./1000 sq. ft. or 2 bales). Quality of hay or straw mulch allowable will be determined based on long term use and visual concerns. Mulch anchoring will be required where wind or areas of concentrated water are of concern. Wood fiber hydromulch or other sprayable products approved for erosion control (nylon web or mesh) may be used if applied according to manufacturers' specification. Caution is advised when using nylon or other synthetic products. They may be difficult to remove prior to final seeding and can be a hazard to young wildlife species.

# STANDARD AND SPECIFICATIONS FOR TOPSOILING



#### **Definition & Scope**

Spreading a specified quality and quantity of topsoil materials on graded or constructed subsoil areas to provide acceptable plant cover growing conditions, thereby reducing erosion; to reduce irrigation water needs; and to reduce the need for nitrogen fertilizer application.

# **Conditions Where Practice Applies**

Topsoil is applied to subsoils that are droughty (low available moisture for plants), stony, slowly permeable, salty or extremely acid. It is also used to backfill around shrub and tree transplants. This standard does not apply to wetland soils.

#### **Design Criteria**

- 1. Preserve existing topsoil in place where possible, thereby reducing the need for added topsoil.
- 2. Conserve by stockpiling topsoil and friable fine textured subsoils that must be stripped from the excavated site and applied after final grading where vegetation will be established. Topsoil stockpiles must be stabilized. Stockpile surfaces can be stabilized by vegetation, geotextile or plastic covers. This can be aided by orientating the stockpile lengthwise into prevailing winds.
- Refer to USDA Natural Resource Conservation Service soil surveys or soil interpretation record sheets for further soil texture information for selecting appropriate design topsoil depths.

#### **Site Preparation**

- As needed, install erosion and sediment control practices such as diversions, channels, sediment traps, and stabilizing measures, or maintain if already installed.
- 2. Complete rough grading and final grade, allowing for depth of topsoil to be added.
- Scarify all compact, slowly permeable, medium and fine textured subsoil areas. Scarify at approximately right angles to the slope direction in soil areas that are steeper than 5 percent. Areas that have been overly compacted shall be decompacted in accordance with the Soil Restoration Standard.
- 4. Remove refuse, woody plant parts, stones over 3 inches in diameter, and other litter.

#### **Topsoil Materials**

- 1. Topsoil shall have at least 6 percent by weight of fine textured stable organic material, and no greater than 20 percent. Muck soil shall not be considered topsoil.
- 2. Topsoil shall have not less than 20 percent fine textured material (passing the NO. 200 sieve) and not more than 15 percent clay.
- 3. Topsoil treated with soil sterilants or herbicides shall be so identified to the purchaser.
- 4. Topsoil shall be relatively free of stones over 1 1/2 inches in diameter, trash, noxious weeds such as nut sedge and quackgrass, and will have less than 10 percent gravel.
- 5. Topsoil containing soluble salts greater than 500 parts per million shall not be used.
- 6. Topsoil may be manufactured as a mixture of a mineral component and organic material such as compost.

#### **Application and Grading**

- 1. Topsoil shall be distributed to a uniform depth over the area. It shall not be placed when it is partly frozen, muddy, or on frozen slopes or over ice, snow, or standing water puddles.
- 2. Topsoil placed and graded on slopes steeper than 5 percent shall be promptly fertilized, seeded, mulched, and stabilized by "tracking" with suitable equipment.
- 3. Apply topsoil in the amounts shown in Table 4.7 below:

<b>Table 4.7</b> -	Topsoil Application D	epth
Site Conditions	Intended Use	Minimum Topsoil Depth
1. Deep sand or	Mowed lawn	6 in.
loamy sand	Tall legumes, unmowed	2 in.
	Tall grass, unmowed	1 in.
2. Deep sandy	Mowed lawn	5 in.
loam	Tall legumes, unmowed	2 in.
	Tall grass, unmowed	none
3. Six inches or	Mowed lawn	4 in.
more: silt loam, clay loam, loam,	Tall legumes, unmowed	1 in.
or silt	Tall grass, unmowed	1 in.

# STANDARD AND SPECIFICATIONS FOR COFFERDAM STRUCTURES



## **Definition & Scope**

A **temporary** barrier placed at a worksite to prevent water from flooding the work area so that construction can take place without discharging sediment into the water resource.

### **Condition Where Practice Applies**

Temporary coffer dams are used to separate streams, rivers, lakes, and other sources of surface water from adjacent locations where soil disturbances are undertaken to complete construction. These barriers can be constructed of manufactured components such as geotextile/plastic tubes filled with water, portable dams formed by metal framing with a geo-membrane, or conventionally constructed earth and stone dike systems.

## **Design Criteria**

The maximum height for this application is 10 feet. No construction activity shall commence in the area of the cofferdam until it is completed and stabilized.

#### **Water Filled Structures**

- 1. These structures shall be sized and installed according to the manufacturers recommendations.
- Adequate freeboard must be provided to prevent flotation during high water events and periods of below freezing temperatures.
- 3. The foundation shall be prepared to provide full bottom contact prior to filling.
- 4. An interior dewatering system shall be designed within

the work area to manage seepage.

5. The ends of the water structures shall be anchored on the stream banks or shorelines at an elevation at least above the top of the structure.

#### **Structural Component Dams**

- These structures shall be sized and installed in accordance with the manufacturers recommendations.
- The foundation area for the placement of the structural steel framing and the impervious fabric membrane shall be as directed by the manufacturer or by qualified personnel.
- 3. Dewatering the interior of the coffer dam will be done in a manner that does not disturb the foundation area of the structural frame.
- 4. A minimum of 2 feet of freeboard shall be provided above the expected high water elevation.

#### **Earthen Coffer Dams**

- The earthen coffer dam shall be constructed of fill material that will preclude the transmission of water through the dam, or contain an impermeable core.
- 2. The minimum top width shall be 8 feet with 2:1 side slopes, and compacted in 9 inch lifts with a minimum of 4 passes of construction equipment.
- 3. The outside slope shall be covered with a 1 foot layer of rock riprap over a graded stone bedding or geotextile to prevent erosion of soil material into water. An alternative method is to cover the outside slope with an anchored plastic cover with a minimum thickness of 20 mil.
- Interior work will be conducted in a manner that will not disturb or undermine the earthen coffer dam or its foundation.

## **Inspection and Maintenance**

- 1. All cofferdams will be inspected daily to assure proper performance and stability as vibration from construction equipment can cause disturbance of the structures.
- 2. Particular attention should be given to the foundation support system at perimeter of structural component dams. Any undermined or settled areas shall be restored immediately.

- 3. Any holes, leaks, or torn areas in the geo-membranes or fabric shall be repaired immediately.
- 4. Any shifting, movement, or settling of the coffer dam shall be addressed immediately to protect workers in the construction area.
- 5. Inspect the interior dewatering system and ensure that the system is discharging clean water, or is being pumped to appropriate sediment control facility prior to returning to the water resource.
- 6. Repair or replace any loss of rock riprap or fill that may occur and assure the top of the coffer dam is level without any low spots due to settling.
- 7. Upon completion of the construction work, remove all excess material, accumulated sediment and debris from the work area, and remove the cofferdam in accordance with the site stabilization plan.

# STANDARD AND SPECIFICATIONS FOR COMPOST FILTER SOCK



#### **Definition & Scope**

A **temporary** sediment control practice composed of a degradable geotextile mesh tube filled with compost filter media to filter sediment and other pollutants associated with construction activity to prevent their migration offsite.

#### **Condition Where Practice Applies**

Compost filter socks can be used in many construction site applications where erosion will occur in the form of sheet erosion and there is no concentration of water flowing to the sock. In areas with steep slopes and/or rocky terrain, soil conditions must be such that good continuous contact between the sock and the soil is maintained throughout its length. For use on impervious surfaces such as road pavement or parking areas, proper anchorage must be provided to prevent shifting of the sock or separation of the contact between the sock and the pavement. Compost filter socks are utilized both at the site perimeter as well as within the construction areas. These socks may be filled after placement by blowing compost into the tube pneumatically, or filled at a staging location and moved into its designed location.

#### **Design Criteria**

- 1. Compost filter socks will be placed on the contour with both terminal ends of the sock extended 8 feet upslope at a 45 degree angle to prevent bypass flow.
- 2. Diameters designed for use shall be 12" 32" except

- that 8" diameter socks may be used for residential lots to control areas less than 0.25 acres.
- 3. The flat dimension of the sock shall be at least 1.5 times the nominal diameter.
- 4. The **Maximum Slope Length** (in feet) above a compost filter sock shall not exceed the following limits:

Die (in )							
Dia. (in.)	2	5	10	20	25	33	50
8	225*	200	100	50	20		_
12	250	225	125	65	50	40	25
18	275	250	150	70	55	45	30
24	350	275	200	130	100	60	35
32	450	325	275	150	120	75	50





- The compost infill shall be well decomposed (matured at least 3 months), weed-free, organic matter. It shall be aerobically composted, possess no objectionable odors, and contain less than 1%, by dry weight, of manmade foreign matter. The physical parameters of the compost shall meet the standards listed in Table 5.2 -Compost Standards Table. Note: All biosolids compost produced in New York State (or approved for importation) must meet NYS DEC's 6 NYCRR Part 360 (Solid Waste Management Facilities) requirements. The Part 360 requirements are equal to or more stringent than 40 CFR Part 503 which ensure safe standards for pathogen reduction and heavy metals content. When using compost filter socks adjacent to surface water, the compost should have a low nutrient value.
- 5. The compost filter sock fabric material shall meet the

- 7. Compost filter socks shall be anchored in earth with 2" x 2" wooden stakes driven 12" into the soil on 10 foot centers on the centerline of the sock. On uneven terrain, effective ground contact can be enhanced by the placement of a fillet of filter media on the disturbed area side of the compost sock.
- 8. All specific construction details and material specifications shall appear on the erosion and sediment control constructions drawings when compost filter socks are included in the plan.

### Maintenance

- 1. Traffic shall not be permitted to cross filter socks.
- 2. Accumulated sediment shall be removed when it reaches half the above ground height of the sock and disposed of in accordance with the plan.

- 3. Socks shall be inspected weekly and after each runoff event. Damaged socks shall be repaired in the manner required by the manufacturer or replaced within 24 hours of inspection notification.
- 4. Biodegradable filter socks shall be replaced after 6 months; photodegradable filter socks after 1 year. Polypropylene socks shall be replaced according to the manufacturer's recommendations.
- 5. Upon stabilization of the area contributory to the sock, stakes shall be removed. The sock may be left in place and vegetated or removed in accordance with the stabilization plan. For removal the mesh can be cut and the compost spread as an additional mulch to act as a soil supplement.


**Table 5.1 - Compost Sock Fabric Minimum Specifications Table** 

Material Type	3 mil HDPE	5 mil HDPE	5 mil HDPE	Multi-Filament Polypropylene (MFPP)	Heavy Duty Multi- Filament Polypropylene (HDMFPP)
Material Character- istics	Photodegrada- ble	Photodegrada- ble	Biodegradable	Photodegrada- ble	Photodegradable
Sock Diameters	12" 18"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"
Mesh Opening	3/8"	3/8"	3/8"	3/8"	1/8"
Tensile Strength		26 psi	26 psi	44 psi	202 psi
Ultraviolet Stability % Original Strength (ASTM G-155)	23% at 1000 hr.	23% at 1000 hr.		100% at 1000 hr.	100% at 1000 hr.
Minimum Functional Longevity	6 months	9 months	6 months	1 year	2 years

**Table 5.2 - Compost Standards Table** 

Organic matter content	25% - 100% (dry weight)
Organic portion	Fibrous and elongated
рН	6.0 - 8.0
Moisture content	30% - 60%
Particle size	100% passing a 1" screen and 10 - 50% passing a 3/8" screen
Soluble salt concentration	5.0 dS/m (mmhos/cm) maximum

Figure 5.2 Compost Filter Sock



# STANDARD AND SPECIFICATIONS FOR GEOTEXTILE FILTER BAG



## **Definition & Scope**

A **temporary** portable device through which sediment laden water is pumped to trap and retain sediment prior to its discharge to drainageways or off-site.

#### **Condition Where Practice Applies**

On sites where space is limited such as urban construction or linear projects (e.g. roads and utility work) where rightsof-way are limited and larger de-silting practices are impractical.

#### **Design Criteria**

 Location - The portable filter bag should be located to minimize interference with construction activities and pedestrian traffic. It should also be placed in a location that is vegetated, relatively level, and provides for ease of access by heavy equipment, cleanout, disposal of trapped sediment, and proper release of filtered water.

The filter bag shall also be placed at least 50 feet from all wetlands, streams or other surface waters.

2. Size - Geotextile filter bag shall be sized in accordance with the manufacturers recommendations based on the pump discharge rate.

### **Materials and Installation**

The geotextile material will have the following attributes:

Minimum Grab Tensile Strength	200 lbs.
Minimum Grab Tensile Elongation	50 %
Minimum Trapezoid Tear Strength	80 lbs.
Mullen Burst Strength	380 psi
Minimum Puncture Strength	130 lbs
Apparent Opening Size	40 - 80 US sieve
Minimum UV Resistance	70%
Minimum Flow Thru Rate	70 gpm/sq ft

- 2. The bag shall be sewn with a double needle machine using high strength thread, double stitched "Joe" type capable of minimum roll strength of 100 lbs/inch (ASTM D4884).
- 3. The geotextile filter bag shall have an opening large enough to accommodate a 4 inch diameter discharge hose with an attached strap to tie off the bag to the hose to prevent back flow.
- 4. The geotextile shall be placed on a gravel bed 2 inches thick, a straw mat 4 inches thick, or a vegetated filter strip to allow water to flow out of the bag in all directions.

#### Maintenance

- 1. The geotextile filter bag is considered full when remaining bag flow area has been reduced by 75%. At this point, it should be replaced with a new bag.
- Disposal may be accomplished by removing the bag to an appropriate designated upland area, cut open, remove the geotextile for disposal, and spread sediment contents and seeded and mulched according to the vegetative plan.

# STANDARD AND SPECIFICATIONS FOR SEDIMENT TANK - PORTABLE



## **Definition & Scope**

A sediment tank is a compartmented tank or vessel container to which sediment laden water is pumped to trap and retain the sediment prior to releasing the water to drainageways, and rights-of-way below the sediment tank site.

### **Conditions Where Practice Applies**

A sediment tank is to be used on sites where excavations are deep, and space is limited, such as urban construction, where direct discharge of sediment laden water to stream and storm drainage systems is to be avoided.

#### **Design Criteria**

#### Location


The sediment tank shall be located for ease of clean-out and disposal of the trapped sediment, and to minimize the interference with construction activities and pedestrian traffic.

#### **Tank Size**

The following formula should be used in determining the storage volume of the sediment tank; pump discharge (G.P.M.)  $\times$  16 = Cubic Foot Storage.

An example of a typical sediment tank is shown on Figure 5.24 on page 5.45. Other container designs can be used if the storage volume is adequate and approval is obtained from the local approving agency. Commercially manufactured tanks are also available.

Figure 5.24
Portable Sediment Tank



# STANDARD AND SPECIFICATIONS FOR SILT FENCE



## **Definition & Scope**

A **temporary** barrier of geotextile fabric installed on the contours across a slope used to intercept sediment laden runoff from small drainage areas of disturbed soil by temporarily ponding the sediment laden runoff allowing settling to occur. The maximum period of use is limited by the ultraviolet stability of the fabric (approximately one year).

## **Conditions Where Practice Applies**

A silt fence may be used subject to the following conditions:

- Maximum allowable slope length and fence length will not exceed the limits shown in the Design Criteria for the specific type of silt fence used; and
- Maximum ponding depth of 1.5 feet behind the fence; and
- 3. Erosion would occur in the form of sheet erosion; and
- 4. There is no concentration of water flowing to the barrier; and
- 5. Soil conditions allow for proper keying of fabric, or other anchorage, to prevent blowouts.

#### **Design Criteria**

- 1. Design computations are not required for installations of 1 month or less. Longer installation periods should be designed for expected runoff.
- 2. All silt fences shall be placed as close to the disturbed area as possible, but at least 10 feet from the toe of a slope steeper than 3H:1V, to allow for maintenance and

- roll down. The area beyond the fence must be undisturbed or stabilized.
- 3. The type of silt fence specified for each location on the plan shall not exceed the maximum slope length and maximum fence length requirements shown in the following table:

		Slope Ler	Slope Length/Fence Length (ft.)				
Slope	Steepness	Standard	Reinforced	Super			
<2%	< 50:1	300/1500	N/A	N/A			
2-10%	50:1 to 10:1	125/1000	250/2000	300/2500			
10-20%	10:1 to 5:1	100/750	150/1000	200/1000			
20-33%	5:1 to 3:1	60/500	80/750	100/1000			
33-50%	3:1 to 2:1	40/250	70/350	100/500			
>50%	> 2:1	20/125	30/175	50/250			

**Standard Silt Fence (SF)** is fabric rolls stapled to wooden stakes driven 16 inches in the ground.

**Reinforced Silt Fence (RSF)** is fabric placed against welded wire fabric with anchored steel posts driven 16 inches in the ground.

**Super Silt Fence (SSF)** is fabric placed against chain link fence as support backing with posts driven 3 feet in the ground.

4. Silt fence shall be removed as soon as the disturbed area has achieved final stabilization.

The silt fence shall be installed in accordance with the appropriate details. Where ends of filter cloth come together, they shall be overlapped, folded and stapled to prevent sediment bypass. Butt joints are not acceptable. A detail of the silt fence shall be shown on the plan. See Figure 5.30 on page 5.56 for Reinforced Silt Fence as an example of details to be provided.

## **Criteria for Silt Fence Materials**

 Silt Fence Fabric: The fabric shall meet the following specifications unless otherwise approved by the appropriate erosion and sediment control plan approval authority. Such approval shall not constitute statewide acceptance.

Fabric Properties	Minimum Acceptable Value	Test Method
Grab Tensile Strength (lbs)	110	ASTM D 4632
Elongation at Failure (%)	20	ASTM D 4632
Mullen Burst Strength (PSI)	300	ASTM D 3786
Puncture Strength (lbs)	60	ASTM D 4833
Minimum Trapezoidal Tear Strength (lbs)	50	ASTM D 4533
Flow Through Rate (gal/min/sf)	25	ASTM D 4491
Equivalent Opening Size	40-80	US Std Sieve ASTM D 4751
Minimum UV Residual (%)	70	ASTM D 4355

- 2. Fence Posts (for fabricated units): The length shall be a minimum of 36 inches long. Wood posts will be of sound quality hardwood with a minimum cross sectional area of 3.5 square inches. Steel posts will be standard T and U section weighing not less than 1.00 pound per linear foot. Posts for super silt fence shall be standard chain link fence posts.
- 3. Wire Fence for reinforced silt fence: Wire fencing shall be a minimum 14 gage with a maximum 6 in. mesh opening, or as approved.
- 4. Prefabricated silt fence is acceptable as long as all material specifications are met.


#### Reinforced Silt Fence



#### Super Silt Fence



# Figure 5.30 Reinforced Silt Fence



# STANDARD AND SPECIFICATIONS FOR STRAW BALE DIKE



quarter of an acre per 100 feet of dike and the length of slope above the dike shall be less than 100 feet.

#### **Design Criteria**

The above table is adequate, in general, for a one-inch rainfall event. Larger storms could cause failure of this practice. Use of this practice in sensitive areas for longer than one month should be specifically designed to store expected runoff. All bales shall be placed on the contour with cut edge of bale adhering to the ground. See Figure 5.34 on page 5.64 for details.

## **Definition & Scope**

A **temporary** barrier of straw, or similar material, used to intercept sediment laden runoff from small drainage areas of disturbed soil to reduce runoff velocity and effect deposition of the transported sediment load. Straw bale dikes have an estimated design life of three (3) months.

## **Condition Where Practice Applies**

The straw bale dike is used where:


- 1. No other practice is feasible.
- 2. There is no concentration of water in a channel or other drainageway above the barrier.
- 3. Erosion would occur in the form of sheet erosion.
- 4. Length of slope above the straw bale dike does not exceed the following limits with the bale placed 10 feet from the toe of the slope:

Constructed Slope	Percent Slope	Slope Length (ft.)
2:1	50	25
3:1	33	50
4:1	25	75

Where slope gradient changes through the drainage area, steepness refers to the steepest slope section contributing to the straw bale dike.

The practice may also be used for a single family lot if the slope is less than 15 percent. The contributing drainage areas in this instance shall be less than one

# Figure 5.34 Straw Bale Dike



# CONSTRUCTION SPECIFICATIONS

- 1. BALES SHALL BE PLACED AT THE TOE OF A SLOPE OR ON THE CONTOUR AND IN A ROW WITH ENDS TIGHTLY ABUTTING THE ADJACENT BALES.
- 2. EACH BALE SHALL BE EMBEDDED IN THE SOIL A MINIMUM OF (4) INCHES, AND PLACED SO THE BINDINGS ARE HORIZONTAL.

ANCHORING DETAIL NOT TO SCALE

- 3. BALES SHALL BE SECURELY ANCHORED IN PLACE BY EITHER TWO STAKES OR RE-BARS DRIVEN THROUGH THE BALE. THE FIRST STAKE IN EACH BALE SHALL BE DRIVEN TOWARD THE PREVIOUSLY LAID BALE AT AN ANGLE TO FORCE THE BALES TOGETHER. STAKES SHALL BE DRIVEN FLUSH WITH THE BALE.
- INSPECTION SHALL BE FREQUENT AND REPAIR REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.
- 5. BALES SHALL BE REMOVED WHEN THEY HAVE SERVED THEIR USEFULLNESS SO AS NOT TO BLOCK OR IMPEDE STORM FLOW OR DRAINAGE.

ADAPTED FROM DETAILS PROVIDED BY: USDA - NRCS, NEW YORK STATE DEPARTMENT OF TRANSPORTATION, NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION, NEW YORK STATE SOIL & WATER CONSERVATION COMMITTEE

STRAW BALE DIKE

# STANDARD AND SPECIFICATIONS FOR TURBIDITY CURTAIN



#### **Definition & Scope**

A **temporary** flexible, impenetrable barrier used to trap sediment in water bodies. This curtain is weighted at the bottom to achieve closure while supported at the top through a flotation system and used to prevent the migration of silt from a work site in a water environment into the larger body of water. Top bar float has to support weight of curtain material. Bottom anchor has to be flexible so that it will lie along the contour of the water body bottom.

#### **Condition Where Practice Applies**

A turbidity curtain is generally used when construction activity occurs within a waterbody or along its shoreline and is of short duration, generally less than one month. Curtains are used in calm water surfaces and not in areas of flowing water. **Turbidity curtains are not to be used across flowing watercourses.** 

#### **Design Criteria**

The turbidity curtain shall be located beyond the lateral limits of the construction site and firmly anchored in place. The alignment should be set as close to the work area as possible but not so close as to be disturbed by applicable construction equipment. The height of the curtain shall be 20 percent greater than the depth of the water to allow for water level fluctuations. The area that the turbidity curtain protects shall not contain large culverts or drainage areas that if flows occur behind the curtain would cause a breach or lost contact at the bottom surface.

If water depths at the design alignment are minimal, the toe can be anchored in place by staking.

See Figure 5.35 on page 5.66.


### **Construction Specifications**

The area of proposed installation of the curtain shall be inspected for obstacles and impediments that could damage the curtain or impair its effectiveness to retain sediment. All materials shall be removed so they cannot enter the waterbody. Shallow installations can be made by securing the curtain by staking rather than using a flotation system. Supplemental anchors of the turbidity curtain toe shall be used, as needed, depending on water surface disturbances such as boats and wave action by winds.

### **Maintenance**

The turbidity curtain shall be inspected daily and repaired or replaced immediately. It is not normally necessary to remove sediment deposited behind the curtain; but, when necessary, removal is usually done by hand prior to removal of the barrier. All removed silt is stabilized away from the waterbody. The barrier shall be removed by carefully pulling it toward the construction site to minimize the release of attached sediment. Any floating construction or natural debris shall be immediately removed to prevent damage to the curtain. If the curtain is oriented in a manner that faces the prevailing winds, frequent checks of the anchorage shall be made.

Figure 5.35
Turbidity Curtain





# Appendix H - Spill Cleanup and Reporting Guidance

- NYSDEC Technical Field Guidance: Spill Reporting and Initial Notification Requirements - - NYSDEC CP-51: Soil Cleanup Guidance -



# Appendix H – NYSDEC Technical Field Guidance: Spill Reporting and Initial Notification Requirements

# TECHNICAL FIELD GUIDANCE

SPILL REPORTING AND INITIAL NOTIFICATION REQUIREMENTS

# **Spill Reporting and Initial Notification Requirements**

#### **GUIDANCE SUMMARY AT-A-GLANCE**

- Reporting spills is a crucial first step in the response process.
- You should understand the spill reporting requirements to be able to inform the spillers of their responsibilities.
- Several different state, local, and federal laws and regulations require spillers to report petroleum and hazardous materials spills.
- The state and federal reporting requirements are summarized in Exhibit 1.1-1.
- Petroleum spills must be reported to DEC unless they meet <u>all</u> of the following criteria:
  - The spill is known to be less than 5 gallons; and
  - The spill is contained and under the control of the spiller; and
  - The spill has not and will not reach the State's water or any land; and
  - The spill is cleaned up within 2 hours of discovery.

All reportable petroleum spills and most hazardous materials spills must be reported to DEC hotline (1-800-457-7362) within New York State; and (1-518 457-7362) from outside New York State. For spills not deemed reportable, it is strongly recommended that the facts concerning the incident be documented by the spiller and a record maintained for one year.

- Inform the spiller to report the spill to other federal or local authorities, if required.
- Report yourself those spills for which you are unable to locate the responsible spiller.
- Make note of other agencies' emergency response telephone numbers in case you require their on-scene assistance, or if the response is their responsibility and not BSPR's.

#### 1.1.1 Notification Requirements for Oil Spills and Hazardous Material Spills

Spillers are required under state law and under certain local and federal laws to report spills. These various requirements, summarized in Exhibit 1.1-1, often overlap; that is, a particular spill might be required to be reported under several laws or regulations and to several authorities. Under state law, all petroleum and most hazardous material spills must be reported to DEC Hotline (1-800-457-7362), within New York State, and to 1-518-457-7362 from outside New York State. Prompt reporting by spillers allows for a quick response, which may reduce the likelihood of any adverse impact to human health and the environment. Yo will often have to inform spillers of there responsibilities.

Although the spiller is responsible for reporting spills, other persons with knowledge of a spill, leak, or discharge is required to report the incident (see Appendices A and B). You will often have to inform spillers of their responsibilities. You may also have to report spills yourself in situations where the spiller is not known or cannot be located. However, it is the legal responsibility of the spiller to report spills to both state and other authorities.

BSPR personnel also are responsible for notifying other response agencies when the expertise or assistance of other agencies is needed. For example, the local fire department should be notified of spills that pose a potential explosion and/or fire hazard. If such a hazard is detected and the fire department has not been notified, call for their assistance immediately. Fire departments are trained and equipped to respond to these situations; you should not proceed with your response until the fire/safety hazard is eliminated. For more information on interagency coordination in emergency situations see Part 1, Section 3, Emergency Response.

Another important responsibility is notifying health department officials when a drinking water supply is found to be contaminated as a result of a spill. It will be the health department's responsibility to advise you on the health risk associated with any contamination.

Exhibits 1.1-1 and 1.1-2 list the state and federal requirements to report petroleum and hazardous substance spills, respectively. The charts describe the type of material covered, the applicable act or regulation, the agency that must be notified, what must be reported, and the person responsible for reporting. New York state also has a emergency notification network for spill situations (e.g., major chemical releases) that escalate beyond the capabilities of local and regional response agencies/authorities to provide adequate response. The New York State Emergency Management Office (SEMO) coordinates emergency response activities among local, state, and federal government organizations in these cases.

Exhibit 1.1-1
State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum from any source	Navigation Law Article 12; 17 NYCRR 32.3 and 32.4	DEC Hotline 1-800-457-7362	<ol> <li>The notification of a discharge must be immediate, but in no case later than two hours after discharge.</li> <li>Name of person making report and his relationship to any person which might be responsible for causing the discharge.</li> <li>Time and date of discharge.</li> <li>Probable source of discharge.</li> <li>The location of the discharge, both geographic and with respect to bodies of water.</li> <li>Type of petroleum discharges.</li> <li>Possible health or fire hazards resulting from the discharge.</li> <li>Amount of petroleum discharged.</li> <li>All actions that are being taken to clean up and remove the discharge.</li> <li>The personnel presently on the scene.</li> <li>Other government agencies that have been or will be notified.</li> </ol>	Any person causing discharge of petroleum. Owner or person in actual or constructive control must notify DEC unless that person has adequate assurance that such notice has already been given.
All aboveground petroleum and underground storage facilities with a combined storage capacity of over 1100 gallons.	ECL §17-1007; 6 NYCRR §613.8	DEC Hotline 1-800-457-7362	<ol> <li>Report spill incident within two hours of discovery.</li> <li>Also when results of any inventory, record, test, or inspection shows a facility is leaking, that fact must be reported within two hours of discovery.</li> </ol>	Any person with knowledge of a spill, leak, or discharge.
Petroleum contaminated with PCB.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597	DEC Hotline 1-800- 457-7362	Releases of a reportable quantity of PCB oil.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges (continued)

			(	
Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any liquid (petroleum included) that if released would be likely to pollute lands or waters of the state.	ECL §17-1743	DEC Hotline 1-800-457-7362	Immediate notification that a spill, release, or discharge of any amount has occurred. Owner or person in actual or constructive possession or control of more than 1,100 gallons of the liquid.	
Petroleum Discharge in violation of §311(b)(3) of the Clean Water Act	40 CFR §110.10 (Clean Water Act)	<ol> <li>National Response Center (NRC) 1-800-424-8802.</li> <li>If not possible to notify NRC, notify Coast Guard or predesignated on-scene coordinator.</li> <li>If not possible to notify either 1 or 2, reports may be made immediately to nearest Coast Guard units, provided NRC notified as soon as possible.</li> </ol>	Immediate notification as soon as there is knowledge of an oil discharge that violates water quality standards or causes sheen on navigable waters. Procedures for notice are set forth in 33 CFR Part 153, Subpart B, and in the National Oil and Hazardous Substances Pollution Contingency Plan, 40 CFR Part 300, Subpart E.	Person in charge of vessel or on-shore o off-shore facility.
Petroleum, petroleum by-products or other dangerous liquid commodities that may create a hazardous or toxic condition spilled into navigable waters.	33 CFR 126.29 (Ports and Waters Safety Act)	Captain of the Port or District Commander	As soon as discharge occurs, owner or master of vessel must immediately report that a discharge has occurred.	Owner or master of vessel or owner or operator of the facility at which the discharge occurred.

Exhibit 1.1-1

State and Federal Reporting Requirements for Petroleum Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Petroleum or hazardous substance from a vessel, onshore or off-shore facility in violation of §311(b)(3) of the Clean Water Act.	33 CFR 153.203 (Clean Water Act)	<ol> <li>NRC U.S. Coast Guard, 2100         Second Street, SW,         Washington, DC 20593; 1-800-424-8802.</li> <li>Where direct reporting not practicable, reports may be made to the Coast Guard (District Offices), the 3rd and 9th district of the EPA regional office at 26 Federal Plaza, NY, NY 10278; 1-201-548-8730.</li> <li>Where none of the above is possible, may contact nearest Coast Guard unit, provided NRC notified as soon as possible.</li> </ol>	Any discharger shall immediately notify the NRC of such discharge.	Person in charge of vessel or facility

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Any hazardous substance pursuant to Article 37. Does not include petroleum.	Chemical Bulk Storage Act 6 NYCRR Parts 595, 596, 597; ECL 40- 0113(d)	DEC Hotline 1-800-457-7362	Releases of a reportable quantity of a hazardous substance.	Owner or person in actual or constructive possession or control of the substance, or a person in contractual relationship, who inspects, tests, or repairs for owner.
Hazardous materials or substances as defined in 49 CFR §171.8 that are transported. (See federal reporting requirements.)	Transportation Law 14(f); 17 NYCRR 507.4(b)	Local fire department or police department or local municipality	<ol> <li>Immediate notification must be given of incident in which any of the following occurs as a direct result of a spill of hazardous materials:</li> <li>Person is killed.</li> <li>Person receives injuries requiring hospitalization.</li> <li>Estimated damage to carrier or other property exceeds \$50,000.</li> <li>Fire, breakage, spillage, or suspected contamination due to radioactive materials.</li> <li>Fire, breakage, spillage, or suspected contamination involving etiologic agents.</li> <li>Situation is such that, in the judgment of the carrier, a continuing danger to life or property exists at the scene of the incident.</li> </ol>	All persons and carriers engaged in the transportation of hazardous materials.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

(continueu)						
Materials Covered	Act or Regulation	Agency to Notify	W	hat Must Be Reported and When		Who Must Report
Hazardous materials (wastes included) that are transported, whose carrier is involved in an	Department of Transportation Regulations 49 CFR 171.15; 17 NYCRR Part 924;	<ol> <li>U.S.         Department of Transportation 1-800-424-8802     </li> <li>DEC Hotline 1-200-457-7000</li> </ol>	the eshou	ce should be given by telephone at earliest practicable moment and alld include:  Name of reporter.	haz acc follo	ch carrier that transports ardous materials involves in an ident that causes any of the owing as a direct result:
accident.	17 NYCRR Part 507	800-457-7362 3. Rail Carrier On-Duty 518- 457-1046 Off-Duty 518-	<ol> <li>3.</li> </ol>	Name and address of carrier represented by reporter. Phone number where reporter can be contacted. Date, time, and location of	1. 2. 3.	A person is killed A person receives injuries requiring hospitalization Estimated damage to carrier
		457-6164 4. Notify local	4. 5.	incident. The extent of injuries, if any.	4.	or other property exceeds \$50,000 Fire, breakage, spillage,
		police or fire department.	6.	Classification, name and quantity of hazardous materials	E	suspected or otherwise involving radioactive material.
			7.	involved, if available.  Type of incident and nature of hazardous material involved and	5.	Fire, breakage, spillage, suspected contamination involving etiologic agents.
			0	whether a continuing danger to life exists at scene.	6.	Situation is such that carrier thinks it should be reported in
			8.	Each carrier making this report must also make the report required by §171.16.		accordance with paragraph b.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

(continued)				
Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Reportable quantity of a hazardous substance into navigable waters or adjoining shorelines. Substances are listed in 40 CFR 302.4.	Department of Transportation Regulations 49 CFR §171.16 as authorized by the Hazardous Materials Transportation Act	U.S. Coast Guard National Response Center (NRC), 1- 800-424-8802 or 1- 202-267-2675	As soon as person in charge becomes aware of a spill incident, he must notify NRC and provide the following information:  1. The information required by 49 CFR §171.15 (see above).  2. Name of shipper of hazardous substance.  3. Quantity of hazardous substance discharged, if known.  4. If person in charge is incapacitated, carrier shall make the notification.  5. Estimate of quantity of hazardous substance removed from the scene and the manner of disposition of any unremoved hazardous substance shall be entered in Part (H) of the report required by 49 CFR 171.16 (see above).	Person in charge of aircraft, vessel, transport vehicle, or facility. Must inform NRC directly, or indirectly through carrier.
Reportable quantity of a hazardous substance from ressel, on-shore or off-shore facility. Substances and equirements specified in 40 CFR §117.3.	40 CFR §117.21 as authorized under the FWPCA	NRC 1-800-424- 8802. If not practicable report may be made to the Coast Guard (3rd or 9th Districts) District Offices or to EPA, designated On-Scene Coordinator, Region II, 26 Federal Plaza, NY, NY 10278; 1- 201-548-8730	Immediate notification is required.	Person in charge of vessel, or on- shore or off-shore facility

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and Whe	en Who Must Report
Facilities where a nazardous chemical s produced, used, or stored, and there is a	40 CFR 355.40 (SARA)	Community emergency coordinator for the local emergency	Immediately notify agencies at left and provide the following information when available:	Owner or operator of facility
reportable quantity of any extremely hazardous substance as set out in Appendix A to 40 CFR 355 or a CERCLA hazardous substance as specified in 40 CFR 302.4. (This section does not apply to a release that does not go beyond the facility, that emanates from a facility that is federally permitted, is continuous as defined under §103(f) of CERCLA or to any release exempt from CERCLA §103(a) reporting under §101(22) of CERCLA.)	CERCLA Hazardous Substances are subject to release reporting requirements of CERCLA §103, codified at 40 CFR Part 302, in addition to being subject to the requirements of this Part.	planning committee of any area likely to be affected and the State Emergency Response Commission of any state likely to be affected by the release. If there is no local emergency planning commission notification shall be made to relevant local emergency response personnel.	<ol> <li>Chemical name or identity of any substance involved in the release.</li> <li>Indication of whether the substance is an extremely hazardous substance.</li> <li>An estimate of the quantity released.</li> <li>Time and duration of release.</li> <li>Medium or media into which the release occurred.</li> <li>Known health risks associated with emergency and where appropriate advice regarding medical attention for those exposed.</li> <li>Proper precautions/actions that should be taken, including evacuation.</li> <li>Names and telephone numbers of person to be contacted for further information.</li> <li>As soon as practicable after release, followup notification by providing the</li> </ol>	t
			following information:  1. Actions taken to respond to an contain the release. 2. Health risks. 3. Advice on medical attention for exposed individuals.	

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Hazardous liquids transported in pipelines, a release of which results in any circumstances as set out in 195.50(a) through (f). Also any incident that results in circumstances listed in 195.52(g).	49 CFR 195.50, 195.52 and 195.54 (Hazardous Liquid Pipeline Safety Act).	NRC, 1-800-424- 8802	Notice must be given at the earliest practicable moment and the following information provided:  1. Name and address of the operator. 2. Name and telephone number of the reporter. 3. Location of the failure. 4. The time of the failure. 5. The fatalities and personal injuries, if any. 6. All other significant facts known by the operator that are relevant to the cause of the failure or extent of the damages.	Operator of system.
Hazardous wastes in transport	40 CFR §263.30(a) (RCRA)	<ol> <li>Local authorities</li> <li>If required by 49 CFR 171.15, notify the NRC at 1-800-424- 8802 or 1-202- 426-2675</li> <li>Report in writing to Director of Hazardous Materials Regulations, Materials Transportation Bureau, Department of Transportation, Washington, DC 20590</li> </ol>	Notification must be immediate.  For discharge of hazardous waste by air, rail, highway, or water, the transporter must:  1. Give notice as in 49 CFR 161.15 (if applicable).  2. Report in writing as in 49 CFR 171.16.  Wastes transporter (bulk shipment) must give same notice as required by 33 CFR 153.20.	Transporter by air, rail, highway, or water.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

<b>Materials Covered</b>	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Vinyl Chloride from any manual vent valve, or polyvinyl chloride plants	Clean Air Act 40 CFR 61.64	Administrator of EPA	Within 10 days of any discharge from any manual vent valve, report must be made, in writing, and the following information provided:	Owner or operator of plant.
			<ol> <li>Source, nature and cause of the discharge</li> <li>Date and time of the discharge</li> <li>Approximate total vinyl chloride loss during discharge</li> <li>Method used for determining loss</li> <li>Action taken to prevent the discharge</li> <li>Measures adopted to prevent future discharges.</li> </ol>	
Radioactive Materials	6 NYCRR §380.7	Commissioner of DEC	<ol> <li>Notify immediately by telephone when concentration, averaged over a 24-hour period, exceeds or threatens to exceed 5000 times the limits set forth in Schedule 2 of 380.9 (in uncontrolled areas).</li> <li>Notify within 24 hours by telephone when concentration, averaged over 24- hour period, exceeds or threatens to exceed 500 times the limits set forth in Schedule 2 above (in uncontrolled areas).</li> <li>Report within 30 days the concentration and quantity of radioactive material involved, the cause of the discharge, and corrective steps taken or planned to ensure no recurrence of the discharge.</li> </ol>	Operator of the radiation installation.

Exhibit 1.1-2
State and Federal Reporting Requirements for Hazardous Substance Spills, Leaks, and Discharges (continued)

Materials Covered	Act or Regulation	Agency to Notify	What Must Be Reported and When	Who Must Report
Low Level radioactive wastes in transport. Any suspected or actual uncontrolled releases.	6 NYCRR 381.16 ECL §27-0305 Waste Transporter Permits	DEC and Department of Health	Immediate notification.	Transporter

# TECHNICAL FIELD GUIDANCE

# SPILL REPORTING AND INITIAL NOTIFICATION ENFORCEMENT OF SPILLER RESPONSIBILITY

## Spill Reporting and Initial Notification -Enforcement of Spiller Responsibility

#### **GUIDANCE SUMMARY-AT-A-GLANCE**

- # Use the "Notification Procedures Checklist" (Exhibit 1.1-3) to document conversations with the responsible party or potentially responsible party (PRP/RP) concerning his or her clean-up responsibilities.
- # The steps to follow when you inform the PRP/RP of his or her legal responsibility are:
  - -- Give your name and identify yourself as a DEC employee;
  - -- Inform them that they have been identified as the party responsible for the spill;
  - -- Inform PRP/Rps of their liability for all clean-up and removal costs. (If necessary, cite Section 181 of the Navigation Law);
  - -- Ask PRP/Rps "point blank" if they will accept responsibility for the cleanup; and
  - -- If the PRP/RP does not accept responsibility, or does not admit to being the PRP/RP, inform him or her that DEC will conduct the cleanup and send the bill to whoever is the PRP/RP. Also inform them that a DEC-conducted cleanup could be more costly than a PRP/RP-conducted cleanup, and that the PRP/RP could face interest charges and penalties for refusing to clean up the spill.
- # If the PRP/RP accepts responsibility for the cleanup:
  - (1) Send the PRP/RP a "Spiller Responsibility Letter" (Exhibit 1.1-5) and an "Acceptance of Financial Responsibility Form" (Exhibit 1.1-6) and
  - (2) Send the PRP/RP an "Option Letter," which should outline the options available to the PRP/RP to clean up the spill. See Exhibit 1.1-4 for a summary of how and when to use these forms and what they may include.

### 1.1.2 Spill Reporting and Initial Notification - Enforcement of Spiller Responsibility

This section provides guidance on those steps you take to inform responsible parties or potentially responsible parties (PRP/Rps) or spillers of their responsibility under state law for cleaning up spills. This guidance applies to all contacts (by phone, by mail, or in person) you have with Rps throughout the response process concerning their fulfillment of this legal responsibility. The possible consequences of an RP's refusal or inability to conduct the spill response are also discussed.

#### 1. State Law and Policy

Under Article 12 of the Navigation Law and Article 71 of the Environmental Conservation law (ECL), those parties responsible for a petroleum release are liable for all costs associated with cleaning up the spill as well as third party damages (see Introduction-A for more information). Section 181 of the Navigation Law states:

Any person who has discharged petroleum shall be strictly liable, without regard to fault, for all cleanup and removal costs and all direct damages, no matter by whom sustained as defined in this section.

There are two ways by which PRP/RPs can pay for the costs associated with cleanups. First, the PRP/RP can reimburse the state for site investigation, clean-up, and remediation costs incurred by the State Oil Spill Fund or federal Leaking Underground Storage Tank (LUST) Trust Fund. Second, the PRP/RP can assume full responsibility for the cleanup from the beginning and bear all costs throughout the clean-up process. It is DEC's policy to make every effort to have PRP/RPs pay for cleanups from the outset.<sup>1</sup>

To achieve PRP/RP-directed and PRP/RP-financed cleanups, your responsibilities are to: (1) identify the PRP/RP(s), (2) inform them of their legal responsibilities for the spill, and (3) ensure that they carry out these responsibilities. All investigations of spills and PRP/RPs should be pursued vigorously and without prejudice. Use to your advantage the argument that having the PRP/RP assume responsibility for clean-up costs benefits both DEC and the spiller. It saves DEC the expense of cost-recovery procedures. It also allows the PRP/RP to be more involved in clean-up decisions (e.g., choosing their clean-up contractors) and, more significantly, it usually results in lower clean-up costs. Because the PRP/RP is responsible for all indirect costs incurred if DEC conducts the cleanup, the spiller will pay for the DEC contractor's clean-up work, as well as the supervision costs incurred by DEC, any third-party claims associated with the spill, and any punitive fines levied.

<sup>&</sup>lt;sup>1</sup> Spillers are not only responsible for assuming the costs of a cleanup, but also can be subject to a \$25,000 per day fine for not paying the clean-up costs (among other violations). The Navigation Law provides for these penalties in Section 192, which states:

Any person who knowingly gives or causes to be given any false information as a part of, or in response to, any claim made pursuant to this article for cleanup and removal costs, direct or indirect damages resulting from a discharge, or who otherwise violates any of the provisions of this article or any rule promulgated thereunder or who fails to comply with any duty created by this article shall be liable to a penalty of not more than twenty-five thousand dollars for each offense in court of competent jurisdiction. If the violation is of a continuing nature each day during which it continues shall constitute an additional, separate, and distinct offense. (emphasis added)

### 2. Notification Process

Part 1, Section 4, of this manual discusses the process of identifying the PRP/RP as part of the spill investigation for a particular site. Once you identify the PRP/RP, follow the guidance provided below for informing the PRP/RP of his or her responsibilities for spill cleanup. If you are uncertain about who the PRP/RP is, apply the procedures outlined below with all suspected RPs until the responsible party or parties are identified.

#### a. Informing RPs of Their Responsibility at the Spill Scene

It is important to inform PRP/RPs of their legal responsibility to clean up a spill as soon as possible. When you arrive at a spill site, you should immediately inform the representative of any PRP/RP of their liability under the Navigation Law and the Environmental Conservation Law. In doing so, follow the steps covered in the "Notification Procedures Checklist" (Exhibit 1.1-3).

Document completion of the notification steps, and identify your contact(s).

Although you should be firm and direct in informing the PRP/RP of their responsibility, you should make every attempt to avoid an adversarial relationship with the RP. The full cooperation of the PRP/RP will result in a more efficient and effective cleanup.

### b. Informing Spillers of Their Responsibility in Writing

You should send three different letters to the PRP/RP to inform them of their responsibility (see Exhibit 1.1-4, "Notification Forms Summary"). If a site response was initiated and you are able to confirm the spill visually, the "Spiller Responsibility Letter" (Exhibit 1.1-5) along with an "Acceptance of Financial Responsibility Form" (Exhibit 1.1-6) should be sent as soon as possible. In addition, an "Option Letter" that informs the PRP/RP of their possible options for addressing a spill should be sent. These letters should be kept as part of the Corrective Action Plan (CAP) (see Part 1, Section 5, "Corrective Action Plans.")

# Exhibit 1.1-3 Notification Procedures Checklist

Completed		Step	Date	Contact(s)
	1.	Give your name and identify yourself as a DEC employee.		
	2.	Inform the PRP/RP that he/she has been identified as the party responsible for the spill.		
	3.	Inform PRP/RPs of their responsibility to pay for all clean-up costs. (As necessary, cite Section 181 of the Navigation Law or Article 71 of the ECL.)		
	4.	Ask PRP/RPs "point blank" if they will accept responsibility for the cleanup.		
	Resp	onse:		
	5.	If the PRP/RP does not accept responsibility, or does not admit to being the spiller, inform him/her that DEC will conduct the cleanup and send the bill to whoever is the spiller.		
	6.	If the PRP/RP does not accept responsibility also inform him or her that a DEC-conducted cleanup could be more costly than a spiller-conducted cleanup, and that the spiller could face interest charges and a fine for refusing to pay for the billed clean-up costs.		

### Exhibit 1-A-4

# Notification Forms Summary (Send Forms by Certified Mail)

Notification Form	When and How to Use	Information to be Included
Spiller Responsibility Letter	Send by certified mail to PRP/RP for confirmed spill.	<ul> <li># Spill location;</li> <li># Spiller's responsibility under the Navigation Law;</li> <li># Penalties that can be levied if the</li> </ul>
		<ul> <li># Tendities that earlie levice if the spiller does not cooperate; and</li> <li># Deadline for spiller to begin containment and removal of the spill.</li> </ul>
Acceptance of Spiller Responsibility Form	Send by certified mail to PRP/RP for confirmed spill.	# Request for spiller's signature acknowledging his or her acceptance o responsibility for the spill cleanup.
Option Letter	Send by certified mail to PRP/RP for confirmed or suspected release (e.g., failed tightness test).	# Spill number;  # Date spill was discovered or reported;  # Exact location of the spill;  # Authority of Article 12 of the Navigation Act; and  # Penalties for noncompliance.

### Spiller Responsibility Letter

Spiner Responsibility Letter			
[Data]			
[Date]			
[Addressee] [Address]			
Dear [ ]:			
This is to inform you that as a result of investigation by our Department, we consider you responsible for Petroleum Spill			
Number, dated, at Under Article 12 of the Navigation Law,			
Section 192, any person who discharges petroleum without a permit and fails to promptly clean up such prohibited			
discharge may be subject to a penalty of up to \$25,000 a day.			
Containment and removal of this spill must be initiated within hours.			
Your failure to initiate timely spill cleanup and removal, in addition to the penalty stated above, will result in your being			
billed for all actual costs incurred by New York State as set forth in Section 181 of the Navigation Law. These costs			
include cleanup and removal, all direct and indirect damages, including damages incurred by third parties.			
Sincerely,			
Regional Spill Engineer Region			

# Exhibit 1.1-6 Acceptance of Spiller Responsibility Letter

	[Date]	SPILL#_
	ACCEPTANCE OF FINANCIAL RESPONSIBILITY	
(Name of Company and Po	, hereby assumes responsibility for containment and erson)	
cleanup of	discharged from	
(Substance)	(Source)	
on, and recognizes the (Date)	nat the determination of the adequacy and propriety of	
the containment and cleanup of	operation continues to rest with the New York State	
Department of Environmental	Conservation On-Scene Coordinator.	
(Authorized Signature and Title	e)	
(Name and Title Printed)		
(Address of Company)		
(Date and Time)		

(Witness)

The "Spiller Responsibility Letter" informs spillers of their responsibility under the Navigation Law and explains the penalties that can be levied if the spiller does not cooperate. It should be sent to the spiller or suspected spiller as soon as a petroleum spill has been confirmed. The letter notifies the spiller that he or she is required to initiate containment and removal of the spill within a period of time you specify.

There are at least three factors you should consider when specifying a deadline in this letter:

- # The size and nature of the spill;
- # The proximity of the spill to, or its possible effects on, water supplies (surface or ground water), nearby homes and other structures, and/or sensitive environmental areas; and The possible environmental, safety, and/or human health effects of delaying containment and removal.

The "Acceptance of Spiller Responsibility Form" requires the spiller's signature acknowledging his or her responsibility for containment and cleanup of the spill. This form and the "Spiller Responsibility Letter" should be sent by certified mail.

The "Option Letter" outlines the possible options available to the PRP/RP for cleanup of the spill. The contents of this letter can vary somewhat depending on how the release was discovered (e.g., through a complaint or a failed tightness test), the extent and type of spill, and the policies and procedures of your regional office. There is, however, some information that should appear in every "Option Letter." All "Option Letters" should contain the following: spill number, date the spill was discovered, and exact location of the spill. In addition, the letter should cite the response authority provided DEC by Article 12 of the Navigation Act and describe the penalties for noncompliance.

Each "Option Letter" should outline clearly the options open to the PRP/RP to address the spill and the information you wish submitted, and may also specify certain deadlines for taking action. However, it is up to you to determine the particular options, information requirements, and dates you include in the letter. Depending on the circumstances, you may list in your letter one or several options from which the PRP/RP can choose. For example, when an UST fails an initial tank test the following options could be included:

- # Conduct separate integrity tests on the piping and the tanks in order to verify the release source within the tank system.
- # Remove the "non-tight" tank and either remove and dispose of all contaminated soils, or install monitoring wells.

- # Install monitoring wells and abandon the "non-tight" tank in-place.
  - # Remove the tank within 30 days, according to the requirements for tank removal (outline these requirements in the letter).

The "Option Letter" should always be sent by certified mail. In addition, you should have the PRP/RP inform you as soon as possible about the option(s) he or she has chosen.

Several examples of possible "Option Letters" are included as Exhibits 1.1-7 through 1.1-12. These are provided as examples only; you should use "Option Letters" developed by your own office, or develop your own.

Exhibit 1.1-7 is a sample option letter to an PRP/RP for removal of contaminated soil from an UST release. Note that this option letter includes: (a) specific requirements for removal of the contaminated soil; (b) dates for when the removal must be completed, and (c) requirements for the PRP/RP to forward to DEC copies of the landfill disposal receipt and ample test results. The additional sample option letters apply to the following situations: when an UST has failed an initial tightness test (Exhibit 1.1-8), when an UST fails an isolation tank test (Exhibit 1.1-9), when an UST fails a Petro-tite Systems Test (Exhibit 1.1-10), and ground-water contamination cleanup (Exhibit 1.1-11).

### 3. Dealing with Uncooperative Spillers

There are generally two ways in which an PRP/RP may fail to fulfill his or her legal responsibilities for spill cleanup: (1) a PRP/RP may refuse from the beginning to accept responsibility, or (2) an PRP/RP may fail to conduct a cleanup in the manner, or in as timely a fashion, as agreed upon with the DEC. If a PRP/RP refuses to cooperate from the outset, try again to change the RP's mind. Send additional notices of spiller responsibility (Exhibit 1.1-12) and/or initiate phone conversations with PRP/RPs to inform them again of the consequences of not cooperating (i.e., higher clean-up costs and possible penalties). If a party claims not to be the PRP/RP, you should inform them of your reasons for believing they are the PRP/RP under the Navigation Law.

If a PRP/RP agrees to conduct and pay for the cleanup and then does not proceed in the manner agreed upon or as quickly as agreed upon, you should inform the PRP/RP immediately that you are dissatisfied with the progress of the cleanup and that DEC is considering taking it over. There are no hard-and-fast rules for deciding when you should take over a cleanup. If possible, you should always work toward having the PRP/RP continue the cleanup in the agreed-upon manner. Attempt to determine why the cleanup is not proceeding as planned and consider means of helping the PRP/RP-directed cleanup get back on track.

Sample Option Letter: Soil Cleanup Spill

Very truly yours,

at 847-4590. Your cooperation will be appreciated.

Senior Sanitary Engineer

# Sample Option Letter: Initial Tank Failure

[Addressee]		[Date]			
[Address]					
Dear [ ]:					
This Departi	ment i	received notification onthat (a)			
		(day) (date) (year)			
(gallons) (prod	luct st	tank(s) failed its (their) tank test performed by cored)			
		On, Mrof this Department			
		(date) (name) that one of the following options must be done concerning this tank.			
discussed Willi		person)			
OPTION 1:	1.	The tank is to be immediately isolated from the piping and is to be retested. If the tank tests tight, it may remain in service.			
	2.	The lines are to be repaired, if necessary, and retested by a state-approved method. Exposed piping may be air tested.			
	3.	A copy of any test results are to be sent to this office.			
OPTION 2:	If th	If the tank fails the retest, or if you decide not to retest, the following must now be done:			
	1.	All product must be immediately removed from the tank.			
	2.	The tank itself must be removed within thirty days. A Petroleum Bulk Storage form must be submitted to this Department prior to tank removal.			
	3.	The interior surface of the tank must be cleaned, and all sludge and residue generated by this process must be properly disposed. The tank must be cut open to allow for this work and to ensure proper ventilation of the tank interior.			
	4.	All safety precautions regarding the opening, cleaning and entering of the tank must be followed. The interior atmosphere of the tank may be explosive and proper procedures must be followed.			
	5.	Once the tank has been cleaned out, it may be disposed as scrap.			
this tank is rem	oved	t be notified when you have a firm date for retesting or removal. Please note, we must be present when to determine if any groundwater or soil contamination exists. If groundwater or soil contamination is lial work will be required.			
If you have	any q	uestions, please contact at 847-4590. Your cooperation will be appreciated.			
		Sincerely,			

# Sample Option Letter: Retest Failure, Tank Removal

	[Date]					
[Addre [Addre						
Dear [	]:					
On_	, a					
	mentioned address failed a system tank test. On, this tank failed an isolation tank test. (day) (date) (year)					
Since  1.	the tank failed the retest, the following must now be done:  All product must be immediately removed from the tank.					
2.	The tank itself must be removed within thirty days. A Petroleum Bulk Storage form (enclosed) must be submitted to this Department prior to tank removal.					
3.	The interior surface of the tank must be cleaned, and all sludge and residue generated by this process must be properly disposed. The tank must be cut open to allow for this work and to ensure proper ventilation of the tank interior.					
4.	All safety precautions regarding the opening, cleaning and entering of the tank must be followed. The interior atmosphere of the tank may be explosive and proper procedures must be followed.					
5.	Once the tank has been cleaned out, it may be disposed as scrap.					
	of this Department must be notified when you have a firm (Name)					
	r removal. We must be present when this tank is removed to determine if any groundwater or soil contamination If groundwater or soil contamination is found, further remedial work will be required.					
	your use, enclosed is a list of contractors that are known by this Department to do this type of work. This list is by ans complete. Any contractor may be used by you for this work.					
If yo	ou have any questions, please feel free to callat 847-4590.  (Name)					
Your co	ooperation will be appreciated.					
	Sincerely,					

]

[

Sample Option Letter: Failed Tank Test

[Date]
ERTIFIED - RETURN RECEIPT REQUESTED
Addressee] Address] RE: Spill No. entlemen:
This office has been informed by (Name) that (tank) failed a Petrotite systems test. In accordance with rticle 12 of the New York State Navigation Law, I must determine if there has been any harm to the lands or the roundwater of the State. In order for me to make this determination, you have three options:
1. Prove that it was not a leaking tank by removing all the piping from the tank and separately Petrotite test the tank. If the tank passes the Petrotite test, it is a piping leak. The tank may then be abandoned or the piping can be repaired, attached to the tank, and the system Petrotite tested.
2. Excavate and remove the tank in the presence of a representative from this office so that an inspection of the tank and the soil can be made. If the tank is sound, and there is no evidence of product loss, nothing further need be done. If there is a problem, proceed as in 3 below.
3. Abandon the tank in-place and install several four (4) inch diameter PVC site wells extending five (5) feet into the groundwater with a screen length of ten (10) feet, with slot size of .020 inches. The exact location and number of wells will be determined by a representative from this office. These wells will be checked for a period of twelve months by New York State, and if there is no evidence of product for that period, the spill will be removed from our listing. If free or dissolved product appears, cleanup must begin immediately.
If cleanup does not begin by (Date) by the responsible party, the State will begin the cleanup and bill the responsible arty.
Sincerely,

Sample Option Letter: Ground-water Cleanup

[Date]

[Addressee] [Address]

Dear [ ]:

This letter is to confirm your <u>(site meeting)</u> (telephone conversation) with <u>(Name)</u> of this Department on <u>(day)</u> (<u>date)</u> (<u>year)</u>. Groundwater at this spill site is contaminated with <u>(free floating oil)</u> (<u>dissolved oil components</u>). The following items were discussed and agreed upon:

- 1. (#) additional four-inch monitoring wells will be installed at the agreed upon locations. A sketch of a typical monitoring well is enclosed for your use.
- 2. One recovery well will be installed to recover oil product. Groundwater must be pumped to depress the groundwater table. The groundwater must be pumped to an oil-water separator tank. Accumulated oil may be recovered from the well by bailing or by a second pump. A second type of recovery well pumps both oil and water to a separator tank. Oil from the tank is then recovered. You should check with your contractor to determine the best method for the recovery well. Groundwater must be pumped to depress the groundwater table.
- 3. The discharge water must be sampled for (<u>Contaminates</u>). Dependent upon the sampling results, it may be discharged with a SPDES permit to <u>(Name)</u>. The water must at all times be sheenless. An air stripper or a carbon filter may be necessary for the discharge water.
- 4. All collected oil must be properly disposed. Copies of receipts indicating the disposal site must be forwarded to this office.

It was also agreed that these actions be completed by <u>(Date)</u>. Should you have any questions, please do not hesitate to contact <u>(Name)</u> at 847-4590. Your cooperation will be appreciated.

Sincerely,

[ ]

Sample Option Letter: Soil Disposal, Soil Still On Site

[Date]
[Addressee] [Address]
Dear [ ]:
A recent inspection by (Name) of this office indicated that the contaminated soil at your facility still remains on site. We are requesting this oil be removed by (day) (date) (year) to an acceptable landfill. Please send a copy of the disposal receipt to this office.
If you cannot remove the soil by that date, please contact this office immediately. If you do not contact this office and the soil still remains on site past (Date), DEC will have the soil removed from your site. You will then be billed for the costs of removal and disposal as well any relevant penalties.
If you have any questions, please feel free to contact (Name) at 847-4590. Your cooperation will be appreciated.
Very truly yours,
Senior Sanitary Engineer

If all efforts to encourage a PRP/RP to continue the cleanup fail, send a certified letter (Exhibit 1.1-13) notifying them that their actions have been unsatisfactory and that DEC will assume responsibility for the cleanup. This letter again informs the PRP/RP of his or her liability for all costs incurred by DEC during its cleanup.

Unsatisfactory Cleanup Notice Letter

[Da	ate]			
CERTIFIED MAIL				SPILL#
[Addressee] [Address]				
Dear Sir:				
My letter of <u>(Date)</u> notified you of New Y considered responsible.	ork State's	interest in a pollution	incident for whi	ch you are presently
You are hereby given notice that your actions to unsatisfactory. Effective (Date), the New You cleanup activities under the authority of Article 12 or regulations of the Department of Environmental Constate as set forth in Section 181 of the Navigation	York State of the Navi	Department of Environ gation Law. Removal . You will be billed for	nmental Conserva will be effected in all actual costs in	ntion will conduct all accordance with the
Should you require further information concerni	ing this ma	tter, contact: <u>(Nar</u>	ne)	
Sin	ncerely,			
[	]	l		
Received and Acknowledged				
	Time		Date	

# TECHNICAL FIELD GUIDANCE

# SPILL REPORTING AND INITIAL NOTIFICATIONS - ACCESS AND RIGHT-OF-ENTRY

## Spill Reporting and Initial Notifications -Access and Right-of-Entry

#### **GUIDANCE SUMMARY AT-A-GLANCE**

- # Section 178 of the Navigation Law gives you the authority to enter private property to investigate or clean up a suspected spill.
- # In general, you should inform the property owner of your right to enter onto private property and obtain consent from the owner. This consent can be either written or verbal.
- # Detailed information and procedures for access and right-of-entry is considered confidential for spill responders. This information is contained in Appendix L, and is marked confidential.

#### **NOTES**

#### 1.1.3 Access and Right-of-Entry

This section addresses the right of NYSDEC personnel to enter private property on which a spill has occurred or is suspected, for the purpose of investigating, containing, and/or cleaning up the spill. Detailed information and procedures of access and right-of-entry are considered confidential. Therefore, this information can be found in Appendix L, including your legal rights to enter property and the procedures to follow to ensure that no charges of trespassing are brought against the Department.

#### 1. State Law and Policy

You have the authority, under the Navigation Law, to enter property to investigate or clean up a real or suspected spill. Specifically, Section 178 of the Navigation Law states:

The department is hereby authorized to enter and inspect any property or premises for the purpose of inspecting facilities and investigating either actual or suspected sources of discharges or violation of this article or any rule or regulations promulgated pursuant to this article. The department is further authorized to enter on property or premises in order to assist in the cleanup or removal of the discharge. Any information relating to secret processes or methods of manufacture shall be kept confidential.

In any emergency or non-emergency, you must possess information supporting a reasonable belief to suspect that a spill has occurred or is occurring, or that the spill is impacting the premises for which access is sought. A reasonable belief may be based on a report of a spill or visual observation. For example, if a gasoline station operator reports an unexpected loss of product from his underground storage tanks that are located near private household wells, you might want to investigate those wells and check the water.

Although you have the authority to enter the premises, *it is always advisable to obtain the consent of the property owner or his or her agent before entering the property.* This consent can be either written or verbal. Obtaining this consent may help avoid civil or criminal charges for trespass being logged. In cases where the owner/agent is not available or not ascertainable, entry should be made.



## Appendix H - NYSDEC CP-51: Soil Cleanup Guidance

## **CP-51 / Soil Cleanup Guidance**

New York State Department of Environmental Conservation

# **DEC Policy**

**Issuing Authority:** Alexander B. Grannis, Commissioner

### I. Summary

This policy provides the framework and procedures for the selection of soil cleanup levels appropriate for each of the remedial programs in the New York State Department of Environmental Conservation (DEC) Division of Environmental Remediation (DER). This policy applies to the Inactive Hazardous Waste Disposal Site Remedial Program, known as the State Superfund Program (SSF); Brownfield Cleanup Program (BCP); Voluntary Cleanup Program (VCP); Environmental Restoration Program (ERP); Spill Response Program - Navigation Law (NL) section 176 (SRP); and the Resource Conservation and Recovery Act (RCRA) Corrective Action Program. It replaces *Technical and Administrative Guidance Memorandum (TAGM) 4046: Determination of Soil Cleanup Objectives and Cleanup Levels* (January 24, 1994); the *Petroleum Site Inactivation and Closure Memorandum* (February 23, 1998); and Sections III and IV of *Spill Technology and Remediation Series (STARS) #1* (August 1992).

This document is used in conjunction with the applicable statutes, regulations and guidance. Site-specific soil cleanup levels, determined in accordance with this guidance, are only applied after:

- the site, or area of concern, is fully investigated to determine the nature and extent of contamination;
- all sources of contamination are addressed consistent with the hierarchy provided in 6 NYCRR 375-1.8(c) or consistent with the RCRA Corrective Action Program (as appropriate);
- groundwater, if contaminated, has been evaluated for appropriate remedial actions consistent with 6 NYCRR 375-1.8(d) or consistent with the RCRA Corrective Action Program (as appropriate); and
- impacts on adjacent residential properties, surface water, aquatic ecological resources are evaluated, as well as indoor air, soil vapor, vapor intrusion and other appropriate media.

## II. Policy

It is DEC's policy, consistent with applicable statutes and regulations, that all remedies will be protective of public health and the environment. DEC's preference is that remedial programs, including the selection of soil cleanup levels, be designed such that the performance standard results in the implementation of a permanent remedy resulting in no future land use restrictions. However, some of

DEC's remedial programs are predicated on future site use. Further, it is not always feasible to return to a condition where no restrictions are required.

The procedures set forth herein are intended for the use and guidance of both DEC and remedial parties to provide a uniform and consistent process for the determination of soil cleanup levels. This guidance is not intended to create any substantive or procedural rights, enforceable by any party in administrative or judicial litigation with DEC. DEC reserves the right to act at variance with these procedures to address site-specific circumstances and to change the procedures in this guidance at any time.

Please note that this guidance focuses only on soil cleanup levels. All remedies must be fully protective of public health and the environment and must prevent further off-site migration to the extent feasible, with special emphasis on preventing or minimizing migration onto adjacent residential properties. A remedial party is required to evaluate and investigate, if necessary, all environmental media including soil, groundwater, surface water, sediments, soil vapor, ambient air, and biota. [See 6 NYCRR 375-1.8(a)(6) or RCRA Corrective Action Program (as appropriate)]. This investigation will determine if any of the referenced media are, or may be, impacted by site contamination. Applicable guidance should be consulted for media other than soil.

Nothing contained in this guidance, in itself, forms the basis for changes to previously selected remedies. However, a change in the site remedy may be considered consistent with *DER-2: Making Changes to Selected Remedies* (April 1, 2008). [See Section VI, Related References.] To the extent that a change to a selected remedy at a site in one of DER's remedial programs is necessary as provided in DER-2, as applicable, the Soil Cleanup Objectives (SCOs) may be considered in the evaluation of appropriate changes to the selected remedy. For sites in other programs, applicable regulations and guidance must be used.

### III. Purpose and Background

DEC has a number of different remedial programs that were developed over time based on separate and distinct authorities. These programs use different procedures to determine the extent of soil cleanup necessary to satisfy the remedial program goals. The purpose of this document is to set forth how soil cleanup levels are selected for the different programs.

Legislation establishing New York State's Brownfield Cleanup Program (Article 27, Title 14 of the Environmental Conservation Law [ECL]) required DEC, in consultation with the New York State Department of Health (NYSDOH), to develop an approach for the remediation of contamination at brownfield sites. The resulting regulation includes seven sets of SCOs. Four sets provide for the protection of public health for different land uses (residential, restricted residential, commercial, and industrial); two sets provide for the protection of other resources (groundwater and ecological resources); and one set includes SCOs for protection of public health and the environment for all uses (unrestricted use).

With the promulgation of the SCOs, it is necessary to discuss how the SCOs, and soil cleanup levels generally, are arrived at for a specific site. Some key definitions in understanding how cleanup levels for soil are arrived at follow.

**Feasible**, which means suitable to site conditions, capable of being successfully carried out with available technology, implementable and cost effective [see 6 NYCRR 375-1.2(s)].

**Presumptive remedy**, which means a technology or technique where experience has shown the remedy to be a proven solution for specific types of sites and/or contaminant classes [See *DER-15: Presumptive/Proven Remedial Technologies* February 27, 2007. Refer to Section VI, Related References.]

**Soil cleanup level**, which means the concentration of a given contaminant for a specific site that must be achieved under a remedial program for soil. Depending on the regulatory program, a soil cleanup level may be based on the regulation [6 NYCRR 375-6.8(a) or (b)], modified from the regulatory value based on site-specific differences, or based on other information, including background levels or feasibility. Soil cleanup levels may include:

- SCOs promulgated at 6 NYCRR 375-6;
- Supplemental Soil Cleanup Objectives (SSCOs);
- a "totals" approach for a family of contaminants known as Polycyclic Aromatic Hydrocarbons (PAHs);
- Presumptive remedy for Polychlorinated Biphenyls (PCBs); and
- Nuisance Condition.

**Soil Cleanup Objective (SCO)**, which means the chemical concentrations for soil cleanup of individual chemicals contained in 6 NYCRR 375-6.8(a) or (b). The SCOs were developed using the process outlined in the Technical Support Document (TSD). The SCOs and the SSCOs defined below are applicable statewide and do not account for many site-specific considerations which could potentially result in higher levels. Soil concentrations that are higher than the SCOs and SSCOs are not necessarily a health or environmental concern. When an SCO (or SSCO) is exceeded, the degree of public health or environmental concern depends on several factors, including the magnitude of the exceedance, the accuracy of the exposure estimates, other sources of exposure to the contaminant, and the strength and quality of the available toxicological information on the contaminant.

**Supplemental Soil Cleanup Objective (SSCO)**, which means a) an existing soil cleanup level for a contaminant which had been included in former TAGM 4046 and was not included in 6 NYCRR 375-6; b) has been developed using the same process used for development of the SCOs; and c) new cleanup levels for soil developed by the remedial party following the approach detailed in Appendix E of the TSD. The TSD provides information relative to the development of cleanup objectives for soil that are not set forth in 6 NYCRR 375-6. Cleanup objectives that have been established at the direction of DEC or the election of remedial parties are included in Table 1.

**Technical Support Document (TSD),** which refers to the document dated December 2006 detailing the development of the SCOs that were promulgated in 6 NYCRR 375-6. It provides the technical background and provides a detailed discussion of the considerations for development of the SCOs for the different land uses and exposure pathways. The TSD is available on DEC's website [see Section VI, Related References].

The purpose of this guidance is NOT to focus on media other than soil. Accordingly, the remedial program may require remedial activities to address media other than soil (e.g., groundwater, surface

water, sediment, and vapor). Applicable guidance should be consulted for media other than soil. This guidance is to be used in conjunction with the applicable statutes, regulations and guidance. Site-specific soil cleanup levels, determined in accordance with this guidance, are only applied after:

- the site, or area of concern, is fully investigated to determine the nature and extent of contamination;
- all sources of contamination are addressed consistent with the hierarchy provided in 6 NYCRR 375-1.8(c) or consistent with the RCRA Corrective Action Program (as appropriate);
- groundwater, if contaminated, has been evaluated for appropriate remedial actions consistent with 6 NYCRR 375-1.8(d) or consistent with the RCRA Corrective Action Program (as appropriate); and
- an evaluation of impacts on adjacent residential properties, surface water, aquatic ecological resources, as well as indoor air, soil vapor, vapor intrusion and other appropriate media.

### IV. Responsibility

The responsibility for maintaining and updating this policy lies with DER. DEC staff are responsible for implementing this policy, with input (as applicable) from NYSDOH.

#### V. Procedures

#### A. General Approaches to the Selection of Soil Cleanup Levels

The determination of soil cleanup levels for a site is dependent on:

- 1. The regulatory program pursuant to which the site is being addressed;
- 2. Whether the groundwater beneath or down gradient of the site is, or may become contaminated with site-related contaminants:
- 3. Whether ecological resources constitute an important component of the environment at or adjacent to a site, and which are, or may be, impacted by site-related contaminants; and
- 4. Other impacted environmental media such as surface water, sediment, and soil vapor.

After fully evaluating the nature and extent of soil contamination associated with a site, the soil cleanup levels will be based on one, or a combination of, the following four approaches.

**Approach 1: Utilize the Unrestricted Use Soil Cleanup Objectives** [see 6 NYCRR Table 375-6.8(a)]. Under this approach, the soil cleanup levels will be established consistent with the SCOs set forth in 6 NYCRR Table 375-6.8(a). For contaminants of concern which are not included in the rule, DEC may direct development of a soil cleanup level which is protective of public health and the environment without restrictions following the procedure outlined in Appendix E of the TSD. Under this approach, the unrestricted SCOs are applied throughout the soil matrix to the top of bedrock (including the saturated zone).

**Approach 2: Utilize the Restricted Use Soil Cleanup Objectives** [see 6 NYCRR Table 375-6.8(b)]. Under this approach, soil cleanup levels will be established consistent with the SCOs set forth in 6 NYCRR Table 375-6.8(b) selecting the lowest SCO in the categories described in A

through C below. Generally, after source removal, the soil cleanup levels do not need to be achieved to more than 15 feet below ground surface or to the top of bedrock, whichever is shallower.

- A. Select the applicable land use category for the protection of public health (residential, restricted residential, commercial or industrial);
- B. Determine if the SCOs for the protection of groundwater are applicable (see Section V.D); and
- C. Determine if the SCOs for the protection of ecological resources are applicable (see Section V.C).

Approach 3: Limited Site-Specific Modifications to Soil Cleanup Objectives. This approach allows for consideration of site-specific information to modify the SCOs promulgated in 6 NYCRR Tables 375-6.8 (a) and (b) following the approach detailed in Appendix E of the TSD. The equations and basic methodology specified for calculating the 6 NYCRR 375-6.8 (a) and (b) values may not be modified under this approach. However, in instances where site-specific parameters were used in the calculation of the SCOs, site data different from the assumptions used to calculate the SCOs may be used to modify the soil cleanup levels for a specific site. These instances are very limited and occur only in certain pathways that are listed below.

- Protection of groundwater pathway
- Particulate inhalation pathway
- Volatile inhalation pathway
- Protection of ecological resources pathway

It should be noted that even if site-specific data modifies these pathways, it may not result in modifying the SCOs because the lowest value from all applicable pathways is used to determine each SCO. The inhalation pathway is very seldom the controlling pathway in the determination of the protection of public health. The specific parameters that can be modified are identified in Appendix E of the TSD (e.g., inhalation dispersion terms, fraction of organic carbon in soil, etc.).

The remedial party should consider the cost of collecting the data necessary to support a request to modify the SCOs with the potential for deriving a higher SCO that provides an appropriate level of protection. The remedial party may be required to submit additional data to support the use of modified SCOs. Once DEC approves one or more modified SCOs, they are applied in the manner described under Approach 2.

**Approach 4**: **Site-Specific Soil Cleanup Objectives.** Under this approach, the remedial party may propose site-specific cleanup levels or approaches for soil which are protective of public health and the environment based on other information. This approach sets forth a flexible framework to develop soil cleanup levels by allowing the remedial party to conduct a more detailed evaluation of site information in an effort to calculate protective soil cleanup levels or approaches unique to a site. Under this approach, the remedial party may propose a remedy that does not include specific soil cleanup levels (e.g., excavate the top 6 feet in an area extending 75 feet in all directions from boring B12); modify the input parameters used in the SCO calculations; use site data to improve or confirm predictions of exposures to receptors to contaminants of concern; analyze site-specific risks using

risk assessments; use toxicological information available from alternate sources; or consider site background and historic fill. Data supporting these site-specific adjustments or use of alternate methodologies must also be provided to DEC for review and approval to ensure that the resulting soil cleanup levels are protective.

The Approach 4 framework leaves DEC with discretion to determine whether a different approach is appropriate for the site and, if a different approach is to be used, the proper method of implementation. The remedial party should consider the cost of collecting the data necessary to develop site-specific soil cleanup levels (or approaches) with the potential for deriving a soil cleanup level which is higher than a particular SCO and which provides an appropriate level of protection. The remedial party may also be required to submit additional data to support the use of methodologies in the calculation of site-specific soil cleanup levels or to support the proposed approach.

- **B.** Application of Soil Cleanup Levels for the Specific Remedial Programs: Soil cleanup levels are determined on a site-specific basis depending on the program under which the site is being remediated. In some cases (e.g., BCP Track 1 or Track 2), the soil cleanup levels are the SCOs taken directly from 6 NYCRR 375-6. In other cases, soil cleanup levels may be derived from the Part 375 SCOs but modified based on other information. In yet other cases, the soil cleanup levels may have no relationship or connection to the SCOs, but rather be developed in accordance with DEC-approved methodologies or approaches.
- 1. <u>Inactive Hazardous Waste Disposal Site Remedial Program (State Superfund Program</u>): The goal of the remedial program for a specific site is to restore that site to pre-disposal conditions, to the extent feasible. The unrestricted use SCOs are considered to be representative of pre-disposal conditions unless an impact to ecological resources has been identified (see 6 NYCRR 375-2.8(b)(2)). However, it must be recognized that achievement of this goal may not be feasible in every case. At a minimum, all remedies must be protective of public health and the environment. The following procedure is used to determine the most feasible remedy.
  - (a) The remedial party shall evaluate, and if feasible, implement a cleanup utilizing Approach 1 (application of unrestricted SCOs).
  - (b) Where DEC determines that achieving unrestricted SCOs is not feasible as documented in a feasibility study, the remedial party may evaluate alternatives to remediate the site to the greatest extent feasible (see *DER-10: Technical Guidance for Site Investigation and Remediation*, Chapter 4.3). [See Section VI, Related References.] In this event, the remedial party may propose soil cleanup levels in accordance with any of the general approaches. However, when considering restricted use soil cleanup levels, the remedial party should apply the least restrictive use category feasible. For purposes of this discussion, residential use is the least restrictive use and industrial use is the most restrictive category. This process starts with consideration of residential use, followed by restricted residential use, commercial use, and then industrial use. The evaluation proceeds through the different land uses until a feasible remedy is found. This evaluation is not bound to the SCOs in regulation or SSCOs set forth in this guidance but may result in a site-specific soil cleanup level that is between the SCOs or soil cleanup level for two different land uses (e.g., above the restricted residential SCO and below the commercial SCO).

- 2. <u>Brownfield Cleanup Program</u> The remedy shall be fully protective of public health and the environment, including, but not limited to, groundwater according to its classification pursuant to ECL 17-0301, drinking water, surface water, air (including indoor air), sensitive populations (including children), and ecological resources (including fish and wildlife). Soil cleanup levels corresponding to the cleanup track under which the site is being remediated are required to be met. The four cleanup tracks are:
  - <u>Track 1</u>: Cleanups pursuant to this track must achieve unrestricted use of the site. This track requires that the remedial party implement a cleanup utilizing Approach 1. Institutional and engineering controls are allowed only for periods of less than five years (defined as short-term controls) except in the limited instance where a volunteer has conducted remedial activities resulting in a bulk reduction in groundwater contamination to asymptotic levels.
  - <u>Track 2</u>: Cleanups pursuant to this track may consider the current, intended, or reasonably anticipated future use in determining the appropriate cleanup levels for soil. This track requires that the remedial party implement a cleanup that achieves the SCOs in the tables in 6 NYCRR 375-6.7(b) for the top 15 feet of soil (or bedrock if less than 15 feet). This track follows approach 2. Institutional and engineering controls are allowed for soil (for the top 15 feet of soil or bedrock if less than 15 feet) for less than five years (defined as short-term controls). Institutional and engineering controls which limit site use and the use of onsite groundwater can be used without regard to duration. Track 2 cleanups at restricted residential, commercial or industrial use sites require site management plans to ensure that material removed from the site (post remedial action) is managed appropriately and to ensure that any buffer zone protecting adjacent residential use sites or ecological resources is maintained.
  - <u>Track 3</u>: Cleanups pursuant to this track may consider the current, intended, or reasonably anticipated use in determining the appropriate cleanup levels for soil. This track requires that the remedial party implement a cleanup utilizing Approach 3 for those SCOs which the remedial party seeks to modify an established SCO. Institutional and engineering controls are allowed for soil (for the top 15 feet of soil or bedrock if less than 15 feet) for less than 5 years (defined as short-term controls). Institutional and engineering controls which limit site use and the use of onsite groundwater can be used without regard to duration. Track 3 cleanups at restricted residential, commercial or industrial use sites require site management plans to ensure that material removed from the site (post remedial action) is managed appropriately and to ensure that any buffer zone protecting adjacent residential use sites or ecological resources is maintained.
  - <u>Track 4</u>: Cleanups pursuant to this track may consider the current, intended, or reasonably anticipated use in determining the appropriate cleanup levels for soil. This track allows for the development of site-specific soil cleanup levels below the cover system in accordance with Approach 4. Track 4 remedies must address all sources as a component of the remedy. Short-and long-term institutional and engineering controls are allowed to achieve protection of public health and the environment. The remedy under Track 4 must provide a cover system over exposed residual soil contamination. Soils which are not otherwise covered by structures such as buildings, sidewalks or pavement (i.e., exposed surface soils) must be covered with soil that complies with the use-based SCOs in 6 NYCRR Table 375-6.8(b) levels for the top one foot (non-residential uses) or top two feet (restricted residential use).

- 3. Environmental Restoration Program: The goal of the program for a specific site is to select a remedy that is protective of public health and the environment, including, but not limited to, groundwater according to its classification pursuant to ECL 17-0301, drinking water, surface water and air (including indoor air), sensitive populations (including children) and ecological resources (including fish and wildlife). At a minimum, the remedy selected shall eliminate or mitigate all significant threats to public health and to the environment presented by contaminants disposed at the site through the proper application of scientific and engineering principles. Soil cleanup levels may be developed in accordance with Approaches 1-4 without restriction.
- **4.** <u>Voluntary Cleanup Program</u>: The goal of the program for a specific site is to select a remedy that is protective of public health and the environment for the contemplated use. The soil cleanup levels may be developed in accordance with Approaches 1-4 without restriction.
- **5.** Petroleum Spill Response Program: The goal of the Petroleum Spill Response Program is to achieve pre-spill conditions [6 NYCRR 611.6(a)(4)]. Remedial activities under this program shall be undertaken relative to the petroleum contamination that was released along with any co-mingled contamination from other sources. The remedial party shall achieve, to the extent feasible, the unrestricted SCOs for petroleum-related contaminants listed in 6 NYCRR Table 375-6.8(a). For petroleum contaminants not included in 6 NYCRR Table 375-6.8(a) (discussed in Section E below), the remedial party shall apply, to the extent feasible, the soil cleanup levels provided in Table 1. For ease of implementation, two lists of petroleum contaminants (Gasoline and Fuel Oil, Tables 2 and 3) are attached. The tables combine the applicable petroleum-related SCOs from 6 NYCRR 375-6.8(a) and the applicable petroleum related SSCOs from Table 1. Where DEC determines that it is not feasible to achieve the soil cleanup levels as set forth in this paragraph, the remedial party may propose soil cleanup levels in accordance with any of the general approaches. However, when considering restricted use soil cleanup levels, the remedial party should apply the least restrictive use category feasible.

For purposes of this discussion, residential use is the least restrictive use, and industrial use is the most restrictive category. This process starts with consideration of residential use, followed by restricted residential use, commercial use, and then industrial use. The evaluation proceeds through the different land uses until a feasible remedy is found. If the protection of groundwater or ecological SCOs apply, the lower of the applicable protection of the public health SCO or the applicable protection of groundwater or ecological SCO should be achieved to the extent feasible. This evaluation is not bound to the SCOs in regulation or the SSCOs set forth in this guidance but may result in a site-specific soil cleanup level that is between the SCOs or soil cleanup level for two different land uses (e.g., above the restricted residential SCO and below the commercial SCO).

**6.** RCRA Corrective Action Program: The RCRA program was promulgated to regulate facilities that actively manage hazardous waste. DER administers the RCRA Corrective Action Program, with a goal of achieving soil cleanup levels at Solid Waste Management Units (SWMUs) and Areas of Concern (AOCs) that eliminate risks to public health and the environment (i.e., clean the site to unrestricted use) or control said risks (i.e., clean the site or unit(s) to the lowest possible soil cleanup objective, regardless of site use), to the extent feasible. This goal takes into account that certain units at the facility may be permitted to manage hazardous waste under New York State's Hazardous Waste Management (HWM) regulations (6 NYCRR Part 373). The requirements of active HWM facilities, as well as the site's history, will be considered when soil cleanup levels are determined. Selected remedies must be protective of public health and the environment. Soil cleanup levels will be selected using the following procedure.

- (a) The remedial party shall evaluate, and if feasible, implement a cleanup utilizing Approach 1. Under this approach, the unrestricted SCOs apply to the entire soil matrix to the top of bedrock. For contaminants not listed in 6 NYCRR 375-6, a new or existing SSCO may be used.
- (b) If DEC determines that achieving unrestricted SCOs is not feasible, the remedial party may evaluate other alternatives to remediate the site. In this event, the remedial party may propose soil cleanup levels in accordance with any of the general approaches. However, when considering restricted use soil cleanup levels, the remedial party shall apply the use category which is both feasible and least restricted. For purposes of this discussion, residential use is the least restricted category and industrial use is the most restricted category. A soil cleanup level between two different land uses (e.g., residential and restricted residential) may be determined to be feasible, and if selected, must be achieved.

Any soil cleanup levels specified in regulation (i.e., 6 NYCRR 373-2.6(b)-(k) for "regulated units" as defined in 6 NYCRR 373-2.6 (a)(1)(ii)) or in a DEC enforceable document (Part 373 permits, Consent Orders, etc.) shall take precedence over the soil cleanup levels which could be established through use of this document.

**C. Determination of Whether Ecological Resources SCOs Apply to a Site**: SCOs developed to protect ecological resources (ESCOs) are incorporated in the Unrestricted Use SCO in 6 NYCRR Table 375-6.8(a) and are included as a separate category in 6 NYCRR Table 375-6.8(b). For contaminants of concern which do not have a calculated ESCO in regulation, DEC may direct the remedial party to develop a soil cleanup level which is protective of ecological resources where appropriate, based on the process outlined in Appendix E of the TSD.

The presence of ecological resources and any impact to those resources will be assessed during the remedial investigation. For sites where there is the potential for an ecological resource impact to be present, or where it is likely to be present, an assessment of fish and wildlife resource impacts will be performed. For sites in DER's SSF, BCP, VCP and ERP, the assessment will be performed in accordance with DEC's guidance, *Fish and Wildlife Impact Analysis for Inactive Hazardous Waste Sites*, October, 1994, as described in DER-10, Section 3.10. For sites in the RCRA Corrective Action Program, the assessment will be performed using the above referenced fish and wildlife impact analysis document as guidance, and by consulting with appropriate personnel in DEC's Division of Fish, Wildlife and Marine Resources.

Soil cleanup levels which are protective of ecological resources must be considered and applied, as appropriate, for the upland soils (not sediment) at sites where DEC determines, based on the foregoing analysis, that:

- ecological resources are present, or will be present, under the reasonably anticipated future use of the site, and such resources constitute an important component of the environment at, or adjacent to, the site:
- an impact or threat of impact to the ecological resource has been identified; and
- contaminant concentrations in soil exceed the ESCOs as set forth in 6 NYCRR 375-6.8(b) or the Protection of Ecological Resources SSCOs contained in this document.

Sites or portions thereof that will be covered by buildings, structures or pavement are not subject to the ESCOs. Further, ecological resources do not include pets, livestock, agricultural or horticultural crops, or landscaping in developed areas. (See 6 NYCRR 375-6.6 for more detail.)

- **D. Determination of Whether Protection of Groundwater SCOs Apply**: SCOs developed to protect groundwater are incorporated in the Unrestricted Use SCOs in 6 NYCRR Table 375-6.8(a) and are included as a separate category in 6 NYCRR Table 375-6.8(b). For contaminants of concern which do not have a protection of groundwater SCO, DEC may direct the remedial party to develop a soil cleanup level which is protective of groundwater using the process in Appendix E of the TSD.
  - 1. Except as provided for in (2) below, the protection of groundwater SCOs will be applicable where:
    - (i) contamination has been identified in on-site soil by the remedial investigation; and
    - (ii) groundwater standards are, or are threatened to be, contravened by the presence of soil contamination at concentrations above the protection of groundwater SCOs.
  - 2. DEC may provide an exception to the applicability of the protection of groundwater SCOs, as set forth in 6 NYCRR 375-6.5(a)(1), when (i), (ii), and (iii) exist and either (iv) or (v) also apply, as described below.
    - (i) The groundwater standard contravention is the result of an on-site source which is addressed by the remedial program.
    - (ii) An environmental easement or other institutional control will be put in place which provides for a groundwater use restriction.
    - (iii) DEC determines that contaminated groundwater at the site:
      - (a) is not migrating, nor is likely to migrate, off-site; or
      - (b) is migrating, or is likely to migrate, off-site; however, the remedy includes active groundwater management to address off-site migration.
    - (iv) DEC determines the groundwater quality will improve over time.
    - (v) The groundwater contamination migrating from the site is the result of an off-site source of contamination, and site contaminants are not contributing consequential amounts to the groundwater contamination.
  - 3. In determining whether to provide the exemption set forth in subparagraph 2 above, DEC will consider:
    - (i) all of the remedy selection criteria at 6 NYCRR 375-1.8(h) or in the RCRA Corrective Action program;
    - (ii) the amount of time that the groundwater will need to be actively managed for the protection of public health and the environment; and
    - (iii) the potential impact that groundwater contamination may have on media not specifically addressed by the SCOs (e.g., vapor intrusion, protection of surface water, and protection of aquatic ecological resources).

**E.** Supplemental Soil Cleanup Objectives: SSCOs are either existing cleanup levels in Table 1 or are new soil cleanup levels developed by the remedial party as part of its remedial program. These SSCOs are in addition to the SCOs that are included in Part 375.

**Existing SSCOs:** The Table 1 list of SSCOs includes contaminants from former TAGM 4046 that were not included in 6 NYCRR 375-6.8 and soil cleanup levels developed using the process detailed in Appendix E of the TSD but not promulgated. For those contaminants which were part of the former TAGM 4046, soil cleanup levels exist for the protection of public health (based on ingestion) and for the protection of groundwater. In some cases, to be determined on a site-by-site basis, evaluation of other factors is likely needed for the protection of public health, especially when the use of a site includes residential use.

These other factors include other exposure pathways (e.g., homegrown vegetable ingestion, inhalation and dermal contact), potential non-site exposures to the contaminant and current toxicological data on the contaminant. In these instances, DEC (in consultation with NYSDOH) will determine if the additional factors have been adequately addressed. The SSCOs identified in Table 1 (subject to the limitation described above) may be used as if they were included in Part 375. A remedial party is not required to use the SSCOs set forth in Table 1. In lieu of applying an SSCO, the remedial party may elect to develop a soil cleanup level (using the process described in Appendix E of the TSD and discussed below.) Table 1 also includes SSCOs that were developed for some pathways using the same process detailed in the TSD. A remedial party may elect to use those SSCOs directly or confirm that the calculated value for that pathway is correct.

**New SSCOs**: The remedial party may elect to, or DEC may direct a remedial party to, develop a contaminant-specific SCO for any contaminant not included in 6 NYCRR Tables 375-6.8(a) or (b). Generally, DEC will request that an SCO be developed only where the contaminant is a predominant contaminant of concern (COC) at the site and is not otherwise being addressed to DEC's satisfaction as part of the proposed remedy. This could happen, for example, when a remedial party is seeking a Track 1 cleanup and non-SCO/SSCO contaminants are present and may not be satisfactorily addressed by the remedial activities addressing the SCOs or SSCOs. Guidance on the process for developing new SCOs is provided in Appendix E of the TSD. DEC will include all newly developed soil cleanup levels, developed and approved pursuant to this paragraph in a revised Table 1. The developed SSCO must:

- 1. be developed utilizing the same methodologies that were used by DEC to develop SCOs that are set forth in Part 375; and
- 2. apply the maximum acceptable soil concentrations (caps), as set forth in section 9.3 of the TSD.
- **F.** Use of SCOs and SSCOs as a Screening Tool: The SCOs and SSCOs may be used to identify areas of soil contamination and to determine the extent of soil contamination. As noted in Section V.K, consideration of other media is required to determine if remedial action is needed.
  - 1. At sites or areas of concern where contaminant concentrations are equal to or below the unrestricted SCOs in 6 NYCRR Table 375-6.8(a), no action or study is warranted because of soil contamination.

- 2. The exceedance of one or more applicable SCOs or SSCOs, (which is the lower of protection of public health, protection of groundwater, or protection of ecological resources soil cleanup objectives as described in Section III below), alone does not trigger the need for remedial action, define "unacceptable" levels of contaminants in soil, or indicates that a site qualifies for any DEC remedial program (e.g., BCP, SSF). As noted in the definition of SCO above, SCOs and SSCOs are applicable statewide and do not account for many site-specific considerations which could potentially result in higher levels. Therefore, soil concentrations that are higher than the applicable SCOs or SSCOs are not necessarily health or environmental concerns.
- 3. When an applicable SCO or SSCO is exceeded, the degree of public health or environmental concern depends on several factors, including:
  - magnitude of the exceedance;
  - accuracy of the exposure estimates;
  - other sources of exposure to the contaminant; and
  - strength and quality of the available toxicological information on the contaminant.
- **G. Soil Cleanup Levels for Nuisance Conditions**: Experience has shown that contaminants in soil that meets the DEC-approved soil cleanup levels can exhibit a distinct odor or other type of nuisance (e.g., staining). This is true even though the contaminants will not leach from the soil (e.g., certain soils with more insoluble substances at higher concentrations). When DEC determines that soil remaining after the remedial action will result in the continuation of a nuisance (e.g., odors, staining, etc), DEC will require that additional remedial measures be evaluated, and may require additional remedial actions be taken to address the nuisance condition.
- **H. Subsurface Soil Cleanup for Total Polycyclic Aromatic Hydrocarbons:** For non-residential use sites (i.e., commercial or industrial use sites) where the ESCOs are not applicable, DEC may approve a remedial program which achieves a soil cleanup level of 500 parts per million (ppm) for total PAHs for all subsurface soil. The 500 ppm soil cleanup level is in lieu of achieving all of the PAH-specific SCOs in 6 NYCRR 375-6. For purposes of this provision, subsurface soil shall mean the soil beneath permanent structures, pavement, or similar cover systems; or at least one foot of soil cover (which must meet the applicable SCOs). Institutional controls (e.g., an environmental easement) along with a site management plan will be required when this soil cleanup level is employed at a site. This cleanup level is determined to be feasible and protective based on DEC's experience in its various remedial programs. This approach has existed in TAGM 4046 since it was first issued in 1992.
- **I. Soil Cleanup for PCBs:** DEC may approve a remedial program which achieves a soil cleanup level for PCBs as set forth herein:
  - 1. **For Non-BCP sites:** An acceptable presumptive remedy for soil where neither the unrestricted SCOs nor the ESCOs are applied in the remedial program may include a soil cleanup level for PCBs of 1 ppm in the surface soils and 10 ppm in subsurface soils.
  - 2. **For BCP sites:** An acceptable presumptive remedy for soil may include a soil cleanup level for PCBs of 1 ppm (the applicable SCO) in the surface soils and 10 ppm in subsurface in limited circumstances as follows:

- cleanup track is Track 4;
- site use will be restricted residential, commercial or industrial; and
- ESCOs do not apply.
- 3. **At industrial use sites,** a level of 25 ppm for PCBs provided that access is limited and individual occupancy is restricted to less than an average of 6.7 hours per week.

For purposes of this provision, subsurface soil shall mean:

- soil beneath permanent structures, pavement, or similar cover systems;
- soil beneath 1 foot of soil cover for commercial and industrial uses; or
- soil beneath 2 feet of soil cover for residential and restricted residential uses.

Institutional controls (i.e., an environmental easement), along with a site management plan, will be required when this soil cleanup level is employed at a site. As with all presumptive remedies, just because a remedy is presumptive does not mean that it will work at every site. For example, this presumptive remedy for PCBs in soil is not applicable at most landfills. This cleanup level is determined to be feasible and protective based on DEC's experience in its various remedial programs. Further, this approach has existed in TAGM 4046 since it was first issued in 1992.

- **J. Sampling and Compliance with Soil Cleanup Levels**: The number of samples to determine if the SCOs have been achieved should be sufficient to be representative of the area being sampled. See attached Table 4 for suggested sampling frequency and subdivision 5.4(e) of DER-10 for details. This frequency can be used for confirmatory samples or for backfill. It is DEC's goal that all confirmatory samples demonstrate that the remedy has achieved the DEC-approved soil cleanup levels. However, recognizing the heterogeneity of contaminated sites and the uncertainty of sampling and analysis, DEC project manager has limited discretion to determine that remediation is complete where some discrete samples do not meet the soil cleanup levels established for a site. See DER-10 for more information regarding the determination that remediation is complete.
- **K. Other Considerations**: All remedies must be fully protective of public health and the environment and prevent off-site migration to the extent feasible with special emphasis for the prevention or minimization of migration onto adjacent residential properties or into ecological resources. A remedial party is required to investigate all environmental media including soil, groundwater, surface water, sediments, soil vapor, indoor air, and biota. (See 6 NYCRR 375-1.8(a)(6) or RCRA Corrective Action Program). This investigation will determine if any of the referenced media are, or may be, impacted by site contamination. However, the SCOs do not directly address these other media. DEC may require remedial actions to address such media and impacts, including but not limited to the application of lower soil cleanup levels or buffer zones where it determines, based on the investigation, that any of these media are, or may be, impacted by site contamination.

#### VI. Related References:

- Environmental Conservation Law, Article 27 Titles 3, 5, 9, 13 and 14.
- ◆ Article 12 of the Navigation Law, Section 178.

- 6 NYCRR Part 375, Environmental Remediation Programs. December 14, 2006.
- ♦ 6 NYCRR Subparts 373-1, 373-2 and 373-3, Requirements for Hazardous Waste Management Facilities. September 6, 2006.
- ♦ 6 NYCRR Part 611, Environmental Priorities and Procedures in Petroleum Cleanup and Removal. November 5, 1984 (amended).
- ♦ <u>Development of Soil Cleanup Objectives: Technical Support Document</u>. New York State Department of Environmental Conservation. December 14, 2006.
- ♦ Supplemental Guidance to RAGS: Calculating the Concentration Term. United States Environmental Protection Agency. Publication 9285.7-081. May 1992.
- New York State Guidelines for Urban Erosion and Sediment Control, 1997.
- ♦ Fish and Wildlife Impact Analysis for Inactive Hazardous Waste Sites. New York State Department of Environmental Conservation. October 1994.
- ◆ <u>Program Policy DER-2, Making Changes to Selected Remedies</u>. New York State Department of Environmental Conservation. April 1, 2008.
- ◆ Program Policy DER-10, *Technical Guidance for Site Investigation and Remediation*. New York State Department of Environmental Conservation. May 3, 2010.
- ◆ <u>Program Policy DER-15</u>, <u>Presumptive/Proven Remedial Technologies</u>. New York State Department of Environmental Conservation. February 27, 2007.

#### **TABLES**

- 1 Supplemental Soil Cleanup Objectives
- 2 Soil Cleanup Levels for Gasoline Contaminated Soils
- 3 Soil Cleanup Levels for Fuel Oil Contaminated Soils
- 4 Recommended Number of Soil Samples for Soil Imported to or Exported From a Site

Table 1
Supplemental Soil Cleanup Objectives (ppm)

Contaminant	CAS Number	Residential	Restricted Residential	Commercial	Industrial	Protection of Ecological Resources	Protection of Ground- water
METALS					_		
Aluminum	7429-90-5					10,000 <sup>a,b</sup>	
Antimony	7440-36-0					12 <sup>c</sup>	
Boron	7440-42-8					0.5	
Calcium	7440-70-2					10,000 <sup>a,b</sup>	
Cobalt	7440-48-4	30				20	
Iron	7439-89-6	2,000					
Lithium	7439-93-2					2	
Molybdenum	7439-98-7					2	
Technetium	7440-26-8					0.2	
Thallium	7440-28-0					5 °	
Tin	7440-31-5					50	
Uranium	7440-61-1					5	
Vanadium	7440-62-2	100 <sup>a</sup>				39 <sup>b</sup>	
PESTICIDES							
Biphenyl	92-52-4					60	
Chlordecone (Kepone)	143-50-0					0.06	
Dibenzofuran	132-64-9						6.2
2,4-D (2,4-Dichloro- phenoxyacetic acid)	94-75-7	100 <sup>a</sup>					0.5
Furan	110-00-9					600	
Gamma Chlordane	5103-74-2	0.54					14
Heptachlor Epoxide	1024-57-3	0.077					0.02
Methoxychlor	72-43-5	100 a				1.2	900

Contaminant	CAS Number	Residential	Restricted Residential	Commercial	Industrial	Protection of Ecological Resources	Protection of Ground- water
Parathion	56-38-2	100°a					1.2
2,4,5-T	93-76-5	100 a					1.9
2,3,7,8-TCDD	1746-01-6					0.000001	
2,3,7,8-TCDF	51207-31-9					0.000001	
SEMIVOLATILE (	ORGANIC (	COMPOUND	os				
Aniline	62-53-3	48	100°	500°	1000 <sup>a</sup>		0.33 <sup>b</sup>
Bis(2-ethylhexyl) phthalate	117-81-7	50				239	435
Benzoic Acid	65-85-0	100 <sup>a</sup>					2.7
Butylbenzyl- phthalate	85-68-7	100 <sup>a</sup>					122
4-Chloroaniline	106-47-8	100 <sup>a</sup>					0.22
Chloroethane	75-00-3						1.9
2-Chlorophenol	95-57-8	100 <sup>a</sup>				0.8	
3-Chloroaniline	108-42-9					20	
3-Chlorophenol	108-43-0					7	
Di-n-butyl- phthalate	84-74-2	100 <sup>a</sup>				0.014	8.1
2,4-Dichlorophenol	120-83-2	100 <sup>a</sup>				20	0.40
3,4-Dichlorophenol	95-77-2					20	
Diethylphthalate	84-66-2	100°a				100	7.1
Di- <i>n</i> -hexyl- phthalate	84-75-3					0.91	
2,4-Dinitrophenol	51-28-5	100 <sup>a</sup>				20	0.2
Dimethylphthlate	131-11-3	100 <sup>a</sup>				200	27
Di-n-octylphthlate	117-84-0	100 <sup>a</sup>					120
1,2,3,6,7,8-HCDF	57117-44-9					0.00021	
Hexachloro- benzene	118-74-1	0.41					1.4
2,6-Dinitrotoluene	606-20-2	1.03					1.0
Isophorone	78-59-1	100 <sup>a</sup>					4.4

Contaminant	CAS Number	Residential	Restricted Residential	Commercial	Industrial	Protection of Ecological Resources	Protection of Ground- water
4-methyl-2- pentanone	108-10-1						1.0
2-methyl- naphthalene	91-57-6	0.41					36.4
2-Nitroaniline	88-74-4						0.4
3-Nitroaniline	99-09-2						0.5
Nitrobenzene	98-95-3	3.7	15	69	140	40	$0.17^{b}$
2-Nitrophenol	88-75-5					7	0.3
4-Nitrophenol	100-02-7					7	0.1
Pentachloroaniline	527-20-8					100	
2,3,5,6- Tetrachloroaniline	3481-20-7					20	
2,3,4,5- Tetrachlorophenol	4901-51-3					20	
2,4,5- Trichloroaniline	636-30-6					20	
2,4,5- Trichlorophenol	95-95-4	100 <sup>a</sup>				4	0.1
2,4,6- Trichlorophenol	88-06-2					10	
VOLATILE ORGA	NIC COMP	OUNDS					
2-Butanone	78-93-3	100 <sup>a</sup>					0.3
Carbon Disulfide	75-15-0	100 <sup>a</sup>					2.7
Chloroacetamide	79-07-2					2	
Dibromochloro- methane	124-48-1					10	
2,4- Dichloro aniline	554-00-7					100	
3,4- Dichloroaniline	95-76-1					20	
1,2- Dichloropropane	78-87-5					700	
1,3- Dichloropropane	142-28-9						0.3
2,6-Dinitrotoluene	606-20-2	1.03					$0.17^{b}$
Ethylacetate	141-78-6					48	

Contaminant	CAS Number	Residential	Restricted Residential	Commercial	Industrial	Protection of Ecological Resources	Protection of Ground- water
4-methyl-2- pentanone	108-10-1						1.0
113 Freon (1,1,2- TFE)	76-13-1	100 <sup>a</sup>					6
isopropylbenzene	98-82-8	100 <sup>a</sup>					2.3
p-isopropyltoluene	99-87-6						10
Hexachlorocyclo- pentadiene	77-47-4					10	
Methanol	67-56-1					6.5	
N-nitrosodiphenyl- amine	86-30-6					20	
Pentachloro- benzene	608-93-5					20	
Pentachloronitro- benzene	82-68-8					10	
Styrene	100-42-5					300	
1,2,3,4- Tetrachlorobenzene	634-66-2					10	
1,1,2,2- Tetrachloroethane	79-34-5	35					0.6
1,1,2,2- Tetrachloroethylene	127-18-4					2	
1,2,3- Trichlorobenzene	87-61-6					20	
1,2,4- Trichlorobenzene	120-82-1					20	3.4
1,2,3- Trichloropropane	96-18-4	80					0.34

<sup>&</sup>lt;sup>a</sup> SCOs for organic contaminants (volatile organic compounds, semivolatile organic compounds, and pesticides) are capped at 100 ppm for residential use, 500 ppm for commercial use, 1000 ppm for industrial use. SCOs for metals are capped at 10,000 ppm.

<sup>&</sup>lt;sup>b</sup>Based on rural background study

<sup>&</sup>lt;sup>c</sup> SCO limited by contract required quantitation limit.

Table 2
Soil Cleanup Levels for Gasoline Contaminated Soils

Contaminant	CAS Registry Number	Soil Cleanup Level (ppm)
Benzene	71-43-2	0.06
n-Butylbenzene	104-51-8	12.0
sec-Butylbenzene	135-98-8	11.0
Ethylbenzene	100-41-4	1.0
Isopropylbenzene	98-82-8	2.3
p-Isopropyltoluene	99-87-6	10.0
Methyl-Tert-Butyl-Ether	1634-04-4	0.93
Naphthalene	91-20-3	12.0
n-Propylbenzene	103-65-1	3.9
Tert-Butylbenzene	98-06-6	5.9
Toluene	108-88-3	0.7
1,2,4-Trimethylbenzene	95-63-6	3.6
1,3,5-Trimethylbenzene	108-67-8	8.4
Xylene (Mixed)	1330-20-7	0.26

Table 3
Soil Cleanup Levels for Fuel Oil Contaminated Soil

Contaminant	CAS Registry Number	Soil Cleanup Level (ppm)
Acenaphthene	83-32-9	20
Acenaphthylene	208-96-8	100
Anthracene	120-12-7	100
Benz(a)Anthracene	56-55-3	1.0
Dibenzo(a,h)Anthracene	53-70-3	0.33
Benzene	71-43-2	0.06
n-Butylbenzene	104-51-8	12.0
sec-Butylbenzene	135-98-8	11.0
Tert-Butylbenzene	98-06-6	5.9
Chrysene	218-01-9	1.0
Ethylbenzene	100-41-4	1.0
Fluoranthene	206-44-0	100
Benzo(b)Fluoranthene	205-99-2	1.0
Benzo(k)Fluoranthene	207-08-9	0.8
Fluorene	86-73-7	30
Isopropylbenzene	98-82-8	2.3
p-Isopropyltoluene	99-87-6	10.0
Naphthalene	91-20-3	12.0
n-Propylbenzene	103-65-1	3.9
Benzo(g,h,i)Perylene	191-24-2	100
Phenanthrene	85-01-8	100
Pyrene	129-00-0	100
Benzo(a)Pyrene	50-32-8	1.0
Indeno(1,2,3-cd)Pyrene	193-39-5	0.5
1,2,4-Trimethylbenzene	95-63-6	3.6
1,3,5-Trimethylbenzene	108-67-8	8.4
Toluene	108-88-3	0.7
Xylene (Mixed)	1330-20-7	0.26

Table 4

Recommended Number of Soil Samples for Soil Imported To or Exported From a Site

Contaminant	VOCs <sup>a</sup>	SVOCs, Inorganics & PCBs/Pesticides		
Soil Quantity (cubic yards)	Discrete Samples	Composite	Discrete Samples/Composite	
0-50	1	1		
50-100	2	1		
100-200	3	1	Each composite sample for	
200-300	4	1	analysis is created from 3-5	
300-400	4	2	discrete samples from representative locations in	
400-500	5	2	the fill.	
500-800	6	2	1111	
800-1000	7	2		
> 1000	Add an additional 2 VOO or consult with DER. <sup>b</sup>	C and 1 composite for each	h additional 1000 Cubic yards	

<sup>&</sup>lt;sup>a</sup> VOC samples cannot be composited. Discrete samples must be taken to maximize the representativeness of the results.

<sup>&</sup>lt;sup>b</sup> For example, a 3,000 cubic yard soil pile to be sampled and analyzed for VOCs would require 11 discrete representative samples. The same pile to be sampled for SVOCs would require 4 composite samples with each composite sample consisting of 3-5 discrete samples.



## Appendix I - Appendix I - SWPPP Amendments

The Owner/Operator shall have a Qualified Professional amend the SWPPP when one or more of the following occur:

There is a significant change in design, construction, operation, or maintenance which may have a significant effect on the potential for the discharge of pollutants to the waters of the United States and which has not otherwise been addressed in the SWPPP; or

The SWPPP proves to be ineffective in:

Eliminating or significantly minimizing pollutants from sources identified in the SWPPP and as required by this permit; or

Achieving the general objectives of controlling pollutants in stormwater discharges from permitted construction activity.

Additionally, the SWPPP shall be amended to identify any new Contractor or Subcontractor that will implement any measure of the SWPPP.

The following information should be documented in this section:

- Dates when major grading activities occur;
- Dates when construction activities temporarily or permanently cease on a portion of the Project Site; and
- Dates when stabilization measures (temporary and permanent) are initiated.



## **AMENDMENTS TO STORMWATER POLLUTION PREVENTION PLAN**

Date	Person Amending SWPPP (Name and Title)	Page(s), Figure(s), or Plan(s) Where Amendments Made	Details of Amendment



Date	Person Amending SWPPP (Name and Title)	Page(s), Figure(s), or Plan(s) Where Amendments Made	Details of Amendment



## **Appendix J - SWPPP Inspection Reports**

- Blank SWPPP Inspection Form -
- Completed SWPPP Inspection Reports -



## Appendix J – Blank SWPPP Inspection Form



General Project Inform	ation								
Project Name:									
	of Constructio								
	Activities Bein								
Inspector's Name: Time On Site:	Completed	1:							
Time Off Site:	nspection Type	<b>e</b> :							
General Project Notes:									
SWPPP Amendment If yes									
Required: Yes No describe:									
Weather Information									
Has there been a storm event since the last inspection?			□ No						
If yes, what was the approx. amount of precipitation (inches) since the	ne last								
inspection:	<b>T</b>			_					
Weather conditions at the time of inspection?		emperature:		F					
☐ Clear ☐ Cloudy ☐ Rain ☐ Sleet ☐ Snow  Does the Project Site discharge to natural surface waterbodies to		High Winds							
or immediately adjacent to the Project area?	ocated within	☐ Yes	□ No						
If yes, describe:									
Were there any discharges observed at the time of inspection?		□ Yes	□ No						
If yes, were sediment laden discharges observed?		□ Yes	□ No						
Describe:		<u> </u>	1 - 110						
If yes, was erosion or sedimentation observed at the dischar	rge location?	□ Yes	□No						
Describe:	<u> </u>								
Soil Condition:									
Were areas of soil disturbance observed at the time of inspection	on?	☐ Yes	□ No						
If yes, describe:			•						
Maintaining Water Qua	ılity								
Mater Ovelity Observations		Vas	Na	NI/A					
Water Quality Observations  Is there an increase in turbidity causing a substantial visual contrast:	to natural	Yes	No	N/A					
conditions?	to Haturai								
Is there residue from oil and floating substances, visible oil film, or gr	rease or	_							
globules?									
Are all disturbances within the approved limits, as outlined on the pla	ans?								
Have receiving waterbodies and/or wetland been impacted by the Pr	roject?								
Are the concrete washout facilities located a minimum of 100 feet fro	om sensitive	П		П					
areas and properly maintained?			Ш						
Comments:									
General Housekeepin	ng								
				P1/1					
Site Conditions		Yes	No	N/A					
Is construction site litter and debris appropriately managed?	المسالم على المسالم								
Are facilities and equipment necessary for implementation of erosion controls in working and/or properly maintained?	n and sediment								
Is construction impacting adjacent properties?									
Is dust adequately controlled?									
Comments:									
Comments.									



## **Runoff Control Practices**

Temporary Stream Crossings	Yes	No	N/A
Are the maximum necessary diameter pipes installed to span stream without			
dredging?			
Is non-woven geotextile fabric installed beneath the approaches?			
Is fill composed of aggregate (no earthen or soil material)?			
Is the rock on approaches clean enough to remove mud/sediment from vehicles and			
prevent sediment from entering the stream during high flows?  Comments:			
Comments.			
Excavation Dewatering	Yes	No	N/A
Are upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per the Construction Drawings?			
Is clean water from the upstream pool being pumped to the downstream pool?			
Is sediment laden water from the work area being discharged to a sediment trapping device?			
Is the water discharging from the sediment trapping device clear and free of sediment?			
Does the constructed upstream berm have a minimum of one-foot freeboard?			
Comments:	l .		
Flow Spreader(s)	Yes	No	N/A
	_	_	
i is the now spreader installed ber the Construction Drawings?	1 1 1		
Is the flow spreader installed per the Construction Drawings?  Was the flow spreader constructed on undisturbed soil, not on fill?			
Was the flow spreader constructed on undisturbed soil, not on fill?			
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without	_		
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?			
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without			
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?			
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:			
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales	Yes	No	N/A
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?	Yes	No	
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?	Yes		
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale?	Yes		
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?	Yes		
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale? Is sediment-laden runoff directed to a sediment trapping device?	Yes		
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale? Is sediment-laden runoff directed to a sediment trapping device?  Comments:	Yes	No	N/A
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale? Is sediment-laden runoff directed to a sediment trapping device?  Comments:  Stone Check Dam(s)	Yes	No O	
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale? Is sediment-laden runoff directed to a sediment trapping device?  Comments:  Stone Check Dam(s)  Are the check dams in good condition (rocks in place and no ponding behind the dams)?	Yes	No	N/A
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale?  Is sediment-laden runoff directed to a sediment trapping device?  Comments:  Stone Check Dam(s)  Are the check dams in good condition (rocks in place and no ponding behind the	Yes	No O	
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales  Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale?  Is sediment-laden runoff directed to a sediment trapping device?  Comments:  Stone Check Dam(s)  Are the check dams in good condition (rocks in place and no ponding behind the dams)?  Has geotextile fabric been placed beneath the rock fill?  Was sediment accumulation greater than 50% of the design capacity?	Yes		N/A
Was the flow spreader constructed on undisturbed soil, not on fill?  Does the flow spreader receive only clear, non-sediment laden flows?  Does the discharge from the flow spreader sheet flow out of the spreader without erosion downstream?  Comments:  Interceptor Dikes and Swales Is the dike/swale installed per the Construction Drawings?  Has the dike/swale been stabilized by geotextile fabric, seed, and/or mulch?  Was erosion observed within the dike/swale? Is sediment-laden runoff directed to a sediment trapping device?  Comments:  Stone Check Dam(s)  Are the check dams in good condition (rocks in place and no ponding behind the dams)?  Has geotextile fabric been placed beneath the rock fill?	Yes		N/A



Rock Outlet Protection	Yes	No	N/A
Is the rock outlet protection installed per approved plans?			
Was the outlet protection installed concurrently with pipe installation?			
Have the rocks been displaced?			
Is the sediment accumulation 0% of the design capacity?			
Comments:			

### **Soil Stabilization**

Topsoil and Spoil Stockpiles	Yes	No	N/A
Are stockpiles properly stabilized and contained?			
Are sediment control installed at the toe of the slope?			
Are idle soil stockpiles are stabilized with vegetation and/or mulch?			
Comments:			
Revegetation	Yes	No	N/A
Has temporary seed and mulch been applied to idle areas?			
Has a minimum of 4 inches of topsoil been applied under permanent seeding areas?			
Comments:			

### **Sediment Control Practices**

Stabilized Construction Entrance(s)	Yes	No	N/A
Is the entrance installed per the Construction Drawings?			
Is the stone clean enough to effectively remove mud/sediment from vehicle tires?			
Does all traffic enter and exit the site at the stabilized construction entrance(s)?			
Is adequate drainage provided to prevent ponding at the entrance(s)?			
Comments:			

Linear Sediment Control Barriers	Yes	No	N/A
Are the sediment controls installed along the contour, 10 feet from toe of slope and not within conveyance channels?			
Are silt fence joints constructed by wrapping the two ends together for continuous support?			
Is the silt fence fabric is buried a minimum of 6 inches?			
Are the posts stable and the fabric is tight and without rips/frayed areas?			
Does the compost filter sock have good contact with the soil?			
Is the sediment accumulation 0% of the design capacity?			
Comments:			



Storm Drain Inlet Protection	Yes	No	N/A
Is the inlet protection installed in accordance with the Construction Drawings?			
Is the inlet protection structurally sound?			
Are the posts stable and the fabric is tight and without rips/frayed areas?			
Is the sediment accumulation greater than 50% of the design capacity?			
Comments:			
Temporary Sediment Basin	Yes	No	N/A
Is the basin and outlet structure constructed per the Construction Drawings?			
Are the basin side slopes stabilized?			
Was the drainage structure flushed and basin surface restored upon removal of the sediment basin facility?			
Is the sediment basin dewatering at an appropriate rate?			
Is the sediment accumulation greater than 50% of the design capacity?			
Comments:			
Temporary Sediment Trap	Yes	No	N/A
Is the outlet structure constructed per the Construction Drawings?	Yes	No	N/A
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?			
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?  Are the sediment trap slopes and disturbed areas are stabilized?			
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?  Are the sediment trap slopes and disturbed areas are stabilized?  Is the sediment accumulation greater than 50% of the design capacity?			
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?  Are the sediment trap slopes and disturbed areas are stabilized?	ditional pa	ages to t	his list as
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?  Are the sediment trap slopes and disturbed areas are stabilized?  Is the sediment accumulation greater than 50% of the design capacity?  Comments:  Note: Not all erosion and sediment control practices are included in this listing. Add add	ditional pa	ges to t	his list as
Is the outlet structure constructed per the Construction Drawings?  Has geotextile fabric been placed beneath the rock fill?  Are the sediment trap slopes and disturbed areas are stabilized?  Is the sediment accumulation greater than 50% of the design capacity?  Comments:  Note: Not all erosion and sediment control practices are included in this listing. Add add required by site specific design. All practices shall be maintained in accordance with the	ditional pa	ages to trive stan	his list as

accurate and complete. If there are any questions, comments, or concerns regarding the contents of this report, feel free to contact Inspector's Name at XXX-XXXX or email address.



Sketch Map		
	Area of Active Soil Disturbance	Area has Achieved Temporary Stabilization
Legend:	Area of Inactive Soil Disturbance	Area has Achieved Final Stabilization
	/ II Ou Of ITIdotive Coll Disturbation	/ 1100 1100 / 101110 / 00 1 11101 Otabilization



Inspection Photographs	
1	2
	1
3	4
1.3.1	1 <b>4</b> 1
	7



7			
7		5	
-			
-			
8	1	6	
-			
-			



9	10
	T
	12
	12
	12



## **Appendix J – Completed SWPPP Inspection Reports**