




GENERAL NOTES: FLOOD (FL) NOTES: 1. THE PLANS SHOW SUBSURFACE STRUCTURES, ABOVE GROUND STRUCTURES, AND/OR UTILITIES FROM FIELD LOCATION AND RECORD MAPPING, EXACT SHEET INDEX LOCATION OF WHICH MAY VARY FROM THE LOCATIONS INDICATED. IN PARTICULAR, THE CONTRACTOR IS WARNED THAT THE EXACT OR EVEN APPROXIMATE FL-1. THE SITE IS DEFINED AS A ZONE (NON-COASTAL). LOCATION OF SUCH PIPELINES, SUBSURFACE STRUCTURES, AND/OR UTILITIES IN THE AREA MAY BE DIFFERENT FROM THAT SHOWN OR MAY NOT BE SHOWN, DRAWING TITLE AND IT SHALL BE THEIR RESPONSIBILITY TO PROCEED WITH GREAT CARE IN EXECUTING ANY WORK. 48 HOURS BEFORE YOU DIG, DRILL, OR BLAST, CALL DWG. NO. FL-2. THE BASE FLOOD ELEVATION, BFE, = 13 FEET NAVD 88. UNDERGROUND FACILITIES PROTECTION ORGANIZATION (UFPO) 1-(800)-962-7962 TOLL FREE. COVER SHEET CHPE-CS-CV-001 FL-3. RECOMMENDED FREEBOARD BY THE 2022 NYCBC-APPENDIX G IS 2.0 FEET. 2. THE ENGINEER SHALL BE NOTIFIED IN WRITING OF ANY CONDITIONS THAT VARY FROM THOSE SHOWN ON THE PLANS. THE CONTRACTOR'S WORK SHALL NOT OVERALL SITE PLAN CHPE-CS-CV-002 VARY FROM THE PLANS WITHOUT THE PRIOR APPROVAL OF THE ENGINEER. FL-4. RECOMMENDED SEA LEVEL RISE FOR YEAR 2100 AND BEYOND FOR ASTORIA SITE CIVIL SITE DETAILS CHPE-CS-CV-003 3. THE CONTRACTOR SHALL PROTECT AND PRESERVE ALL PUBLIC AND PRIVATE PROPERTY, INCLUDING ALL EXISTING VEGETATION, EXISTING LANDSCAPE PER CON EDISON, IS 3.00'. OVERALL UTILITY PLAN CHPE-CS-CV-004 FEATURES, AND MONUMENTS WITHIN, ALONG, AND ADJACENT TO THE PROPERTY. ALL AREAS DISTURBED BY THE CONTRACTOR SHALL BE RESTORED TO A FL-5. RECOMMENDED DESIGN FLOOD ELEVATION, DFE = 18.00 FEET (NAVD 88). DUCT BANK PROFILES CHPE-CS-CV-005 FL-6. THE STRUCTURE IS NOT SUBJECTED TO HYDRODYNAMIC LOADS. 4. THE CONTRACTOR SHALL BE RESPONSIBLE FOR OBTAINING AND INCURRING THE COST OF ALL REQUIRED PERMITS, INSPECTIONS, CERTIFICATES, ETC. AND DUCT BANK DETAILS CHPE-CS-CV-006 SHALL COMPLY WITH ALL REQUIRED PERMITS. OVERALL SOIL EROSION AND SEDIMENT CONTROL PLAN CHPE-CS-CV-007 5. ALL WORK SHALL BE DONE IN STRICT COMPLIANCE WITH ALL APPLICABLE NATIONAL, STATE, AND LOCAL CODES, STANDARDS, ORDINANCES, RULES, AND CHPE-CS-CV-008 SOIL EROSION AND SEDIMENT CONTROL NOTES **FEET IN NAVD 88** DESIGN ELEVATION / DEPTH SOIL EROSION AND SEDIMENT CONTROL DETAILS CHPE-CS-CV-009 6. ALL PROPOSED UTILITIES AND APPURTENANCES SHALL BE CONSTRUCTED IN COMPLIANCE WITH THE LOCAL MUNICIPALITIES' CODES AND REGULATIONS 18.00 GOVERNING THE INSTALLATION OF SUCH UTILITIES. DESIGN BASE FLOOD ELEVATION 345kV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GIS SUPPORT CHPE-CS-CV-010 LAYOUT, TOP VIEW (VENDOR DRAWING) PROP. FINISH FLOOR ELEVATION 7. THE ENGINEER RESERVES THE RIGHT TO EXAMINE ANY WORK DONE ON THIS PROJECT AT ANY TIME TO DETERMINE THE CONFORMANCE WITH THE 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GIS SUPPORT REQUIREMENTS OF THE CONTRACT DOCUMENTS OF THIS PROJECT. SEA LEVEL RISE CHPE-CS-CV-011 LAYOUT, FOOTING PLAN (VENDOR DRAWING) 8. THE CONTRACTOR SHALL PROTECT EXISTING PROPERTY LINE MONUMENTATION. ANY MONUMENTATION DISTURBED OR DESTROYED, AS JUDGED BY THE ENGINEER OR OWNER, SHALL BE REPLACED AT THE CONTRACTOR'S EXPENSE UNDER THE SUPERVISION OF A NEW YORK STATE LICENSED LAND SURVEYOR. 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GIS SUPPORT CHPE-CS-CV-012 LAYOUT, SECTIONS A-A, B-B (VENDOR DRAWING) 9. IT IS THE CONTRACTOR'S RESPONSIBILITY TO EXAMINE ALL PLAN SHEETS AND COORDINATE WORK WITH ALL OTHER CONTRACTS FOR THE SITE. 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GIS SUPPORT 10. THE CONTRACTOR SHALL: CHPE-CS-CV-013 LAYOUT, SECTION C-C (VENDOR DRAWING) 10.A. VERIFY ALL CONDITIONS IN THE FIELD PRIOR TO COMMENCEMENT OF WORK AND NOTIFY THE ENGINEER OF ANY DISCREPANCIES. 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, CIVIL WORK & CHPE-CS-CV-014 10.B. EXAMINE THE SITE AND INCLUDE IN HIS WORK THE EFFECT OF ALL EXISTING CONDITIONS ON THE WORK REQUIREMENTS, DETAILS (VENDOR DRAWING) 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GRADING PLAN CHPE-CS-CV-015 10.C. PROVIDE AND INSTALL ALL MATERIALS AND PERFORM ALL WORK IN ACCORDANCE WITH GOOD STANDARD PRACTICE. 345KV GAS/AIR INSULATED SWITCHYARD, GIS BUILDING, GRADING PLAN CHPE-CS-CV-015-D 11. ALL TRENCH EXCAVATION AND ANY REQUIRED SHEETING AND SHORING SHALL BE DONE IN ACCORDANCE WITH THE LATEST REVISIONS OF NEW YORK CITY BUILDING CODE CHAPTER 33 AND OSHA REGULATIONS FOR CONSTRUCTION. SHEET PILING SHALL BE DESIGNED AND SEALED BY A NEW YORK STATE CONTROL BUILDING #2 & #3, ARCHITECTURAL FLOOR PLAN CHPE-CS-A-001 LICENSED PROFESSIONAL ENGINEER. CONTROL BUILDING FOUNDATION, PLAN, ELEVATION AND SECTIONS CHPE-CS-C-001 12. CONTRACTOR SHALL BE RESPONSIBLE FOR ROUTINE DEWATERING RELATED TO THE MAINTENANCE OF SURFACE DRAINAGE DURING THE COURSE OF WORK. GIS RISER FOUNDATION, PLANS, ELEVATION AND DETAILS CHPE-CS-C-002 CONTRACTOR SHALL MAINTAIN EXISTING SITE DRAINAGE PATTERNS THROUGHOUT CONSTRUCTION UNLESS OTHERWISE SHOWN ON THE PLANS. GIS BUILDING PLATFORM/GIB SUPPORT ANCHOR PLAN & DETAILS CHPE-CS-C-003 APPROXIMATE 13. CONTRACTOR SHALL NOT DISRUPT SERVICE TO ANY UTILITIES WITHOUT PRIOR COORDINATION WITH UTILITY OWNER. LOCATION ON SITE NYPA GIS BUILDING, FRAMING ELEVATIONS 3096394-S031-006 14. ALL ELEVATIONS MENTIONED IN THIS PACKAGE ARE IN THE NAVD 88 DATUM UNLESS OTHERWISE STATED. 345kV GAS/AIR INSULATED SUBSTATION, FOUNDATION PLAN & SCHEDULE 3096394-201-01 15. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PROVIDING ALL FIELD LAYOUT. THE CONTRACTOR SHALL PROVIDE MARKED-UP AS-BUILT PLANS FOR ALL 345kV GAS/AIR INSULATED SUBSTATION, FOUNDATION PLAN & SCHEDULE 3096394-201-01-D UTILITIES SHOWING TIE-IN CONNECTIONS, BENDS, LENGTHS OF LINES AND INVERTS, INSTALLED OR ENCOUNTERED, FOR SUBMITTAL TO THE OWNER AND NYPA GIS SUBSTATION, PILE PLAN 3096394-AA-FP031 SHT 01 NYPA GIS SUBSTATION, PILE DETAILS 16. CONTRACTOR SHALL MAINTAIN ALL TRAFFIC IN ALL AREAS (INCLUDING THE ADJACENT ROADWAYS TO THE SITE AND CONSTRUCTION VEHICLE ENTRANCE AND 3096394-AA-FP031 SHT 02 EXIT TO THE SITE) AS PER COORDINATION WITH ADJACENT PROPERTY OWNERS. NYPA GIS SUBSTATION, SLAB PLAN 3096394-AA-FP031 SHT 04 17. ALL EXCAVATIONS SHALL BE PROTECTED AT THE END OF EACH WORK DAY. NYPA GIS SUBSTATION, SLAB PLAN 3096394-AA-FP031 SHT 04-E 18. CONTRACTOR SHALL TAKE CARE TO PREVENT DAMAGE TO EXISTING UTILITIES. DAMAGED UTILITIES SHALL BE IMMEDIATELY REPAIRED BY THE CONTRACTOR 345KV SF6 - SWITCHGEAR ELK-3, AT THE CONTRACTOR'S EXPENSE. IF DURING EXCAVATION PREVIOUSLY DAMAGED UTILITIES ARE UNCOVERED, CONTRACTOR SHALL DOCUMENT THE DAMAGE ASTORIA PHASE II CHARLES POLETTI SUBSTATION CHPE-CS-S-001-D AND REPORT DAMAGE TO THE APPROPRIATE OWNER. SUPPORT AND CATWALK, LAYOUT, VENDOR DRAWING 19. THE CONTRACTOR MUST COORDINATE THEIR SCHEDULE OF OPERATIONS WITH THE VARIOUS UTILITY OWNERS INVOLVED WITH THE PROJECT AND SHALL 345KV SF6 — SWITCHGEAR ELK—3, VERIFY UTILITY INFORMATION FOUND IN THE CONTRACT DOCUMENTS. ASTORIA PHASE II CHARLES POLETTI SUBSTATION CHPE-CS-S-002-D SECTION - DETAILS (1), LAYOUT, VENDOR DRAWING 20. PRIOR TO THE COMMENCEMENT OF CONSTRUCTION, TDI SHALL COORDINATE WITH ALL THE KNOWN PUBLIC AND PRIVATE UTILITY COMPANIES THAT MAY HAVE POTENTIAL IMPACT TO OVERHEAD AND UNDERGROUND UTILITIES FROM THE CONTRACTORS WORK. THE CONTRACTOR SHALL, AT THIS MEETING, INFORM THE 345KV SF6 - SWITCHGEAR ELK-3, UTILITY COMPANIES OF THEIR SCHEDULE OF OPERATIONS SO THAT UTILITY COMPANIES PLAN AND SCHEDULE THEIR ACTIVITIES ACCORDINGLY. ASTORIA PHASE II CHARLES POLETTI SUBSTATION CHPE-CS-S-003-D SECTION - DETAILS (2), LAYOUT, VENDOR DRAWING 21. THE CONTRACTOR IS GOVERNED BY AND MUST ADHERE TO THE PROVISIONS OF THE 16 NYCRR PART 753, "PROTECTION OF UNDERGROUND FACILITIES." AND FEMA FIRM PANEL 360497009F 345KV SF6 - SWITCHGEAR ELK-3, ALL ITS AMENDMENTS; I.E. CALL 811 DIG SAFE PRIOR TO BREAKING GROUND. FLOOD INSURANCE RATE MAP 2007 ASTORIA PHASE II CHARLES POLETTI SUBSTATION CHPE-CS-S-004-D **ELEVATIONS IN NAVD 88** 22. THE CONTRACTOR SHALL CONDUCT ALL OPERATIONS IN ACCORDANCE WITH ALL OSHA RULES AND REGULATIONS AND IN ACCORDANCE WITH NEW YORK SUPPORTS (2), VENDOR DRAWING STATE LABOR LAW, SECTION 202-H, "THE HIGH VOLTAGE PROXIMITY ACT." 23. REFER TO FLOOD INSURANCE RATE MAP (FIRM) NUMBER 3604970092G FOR THE PROJECT SITE. THE FLOOD HAZARD AREA TYPE IS ZONE AE AND X. BASE FLOOD ELEVATION IS 13' AND DESIGN FLOOD ELEVATION IS 18.00'. 24. PROPOSED IMPERVIOUS SURFACE AREA WITHIN THE PROJECT LIMITS (ASTORIA ANNEX AND TRANSMISSION LINE EASEMENT) TOTALS 363.3 S.F. **ABBREVIATIONS** ABBREVIATIONS CONT. LEGENDS & SYMBOLS 25. METALLIC EQUIPMENT SUCH AS FENCE, GUARDRAIL, SUPPORT FRAMES, OR ANY OTHER MISCELLANEOUS METALLIC DEVICE LOCATED OUTDOORS SHALL BE ——— — EXISTING PROPERTY LINE AASHTO STA = STATIONBONDED TO GROUND. COORDINATE WITH ELECTRICAL PLANS AND CONTRACTOR FOR REQUIREMENTS. OC = ON CENTER —— OE— OE— OE— EXISTING OVERHEAD ELECTRIC APPROX = APPROXIMATEOD = OUTER DIAMETER —— OE—— OE— PROPOSED OVERHEAD ELECTRIC BLDG = BUILDING O/H OR OE = OVERHEAD ELECTRIC FLOOD ZONE DESIGN CERTIFICATION: EXISTING CATCH BASIN CB = CATCH BASIN THE EXISTING PROPERTY IS IN ZONE AE PER EFFECTIVE 2007 FLOOD INSURANCE RATE MAP OSHA = OCCUPATIONAL SAFETY AND HEALTH (360497009F). THIS IS TO CONFIRM THAT THE PROPOSED INSTALLATION IS IN COMPLIANCE WITH CIP = CAST IN PLACE ADMINISTRATION THE REQUIREMENTS SET FORTH IN APPENDIX G OF THE NYC BUILDING CODE. × × PROPOSED FENCE PB = PULL BOXQ = CENTERLINECONC = CONCRETE PVMT = PAVEMENT NYC ENERGY CODE COMPLIANCE — — — 9— — EXISTNG MINOR CONTOUR DIA = DIAMETER REQ'D = REQUIREDSTATEMENT: TO THE BEST OF MY KNOWLEDGE, BELIEF, AND PROFESSIONAL DIP = DUCTILE IRON PIPE REV = REVISION JUDGEMENT, THESE PLANS AND SPECIFICATIONS ARE IN COMPLIANCE WITH THE NEW YORK CITY ENERGY CONSERVATION CODE. PROPOSED WORK MEETS THE GUIDELINES DGA = DENSE GRADED AGGREGATE STA = STATIONAND INSTRUCTIONS AS OUTLINED IN THE 2020 NYC ECC CHAPTER 4. EL OR ELEV = ELEVATION TYP = TYPICALEX OR EXIST = EXISTING U/G = UNDERGROUNDSAFETY NOTES: FF = FRONT FACE WM = WATER MAIN 1. ALL WORK DONE BY CONTRACTOR/INSTALLER PURSUANT TO THIS DRAWING SHALL: FDNY = NEW YORK CITY FIRE DEPARTMENT WT = WEIGHT (A) CONFORM TO THE GOVERNING CONTRACT DOCUMENTS; NOT FOR (B) BE PERFORMED EXCLUSIVELY BY ITS TRAINED, COMPETENT PERSONNEL, OR, WHERE PERMITTED, THAT OF ITS SUBCONTRACTORS(S); FFE = FINISHED FLOOR ELEVATION WWF = WELDED WIRE FABRIC (C) COMPLY WITH ALL APPLICABLE SAFETY LAWS, REGULATIONS, PROGRAMS AND PRACTICES TO ENSURE THE SAFETY OF ALL LOCATED ON THE WORK SITE, INCLUDING THE CONTRACTOR'S/INSTALLER'S PERSONNEL (OR GIB = GAS INSULATED BUS THAT OF ITS SUBCONTRACTOR(S) PERFORMING THE WORK. GIS = GAS INSULATED SWITCHGEAR 2. UNDERGROUND OR EMBEDDED UTILITIES [MAY] EXIST WITHIN THE AREA OF AND ADJACENT TO THE LIMITS OF THE WORK. THE LOCATION OR IDENTIFICATION OF SUCH UTILITIES HAS NOT BEEN VERIFIED BY OWNER OR BY HDPE = HIGH DENSITY POLYETHYLENE S&L. CONTRACTOR/INSTALLER IS RESPONSIBLE FOR FIELD LOCATING AND IDENTIFYING UNDERGROUND AND EMBEDDED UTILITIES AND ANY OTHER UNDERGROUND AND EMBEDDED UTILITY DIMENSIONS. HVE = HIGH VOLTAGE ELECTRIC 3. REFERENCES USED HAVE BEEN IDENTIFIED ON EXCAVATION/FOUNDATION/DEMOLITION DRAWINGS AND HAVE ID = INNER DIAMETER BEEN PROVIDED TO ASSIST THE CONTRACTOR/INSTALLER IN THE FIELD LOCATING EXISTING UTILITIES AND OTHER POTENTIAL UNDERGROUND OR EMBEDDED INTERFERENCES. THESE REFERENCES ONLY SHOW THE IPS = IRON PIPE SIZE APPROXIMATE LOCATION OF POTENTIAL UNDERGROUND OR EMBEDDED UTILITIES AND MAY NOT INDICATE OR REFLECT ALL EXISTING UNDERGROUND EMBEDDED UTILITIES OR THEIR ACTUAL LOCATIONS. LBS = POUNDS LEGEND 4. REFERENCES IDENTIFIED SHALL NOT SUBSTITUTE FOR THE CONTRACTOR'S/INSTALLER'S OBLIGATION TO FIELD LOCATE ANY UNDERGROUND OR EMBEDDED UTILITIES OR INTERFERENCES THAT MAY AFFECT THE WORK. LF = LINEAR FEET RED MODIFICATION 5. DUE CAUTION SHALL BE TAKEN DURING ANY EXCAVATION/FOUNDATION/DEMOLITION WORK WITHIN THE AREA OF LOD = LIMIT OF DISTURBANCE BLACK EXISTING AND ADJACENT TO THE LIMITS OF THE WORK DUE TO POSSIBLE INTERFERENCES THAT MAY NOT BE REFLECTED ON THE REFERENCES IDENTIFIED. MAX = MAXIMUMCYAN CONSTRUCTION INFO MH = MANHOLEMIN = MINIMUMN/A = NOT APPLICABLENTS = NOT TO SCALE NYC = NEW YORK CITY DWN CHK RVWD API DATE REVISIONS NYSDEC = NEW YORK STATE DEPARTMENT OF **ENVIRONMENTAL CONSERVATION** RAWN: CHARLES POLETTI SUBSTATION **NEW YORK PROFESSIONA** ASTORIA, NEW YORK ENGINEER HECKED: LICENCE NUMBER -**ASTORIA ANNEX SUBSTATION** 075635-1 EXP. 4/30/2025 VIEWED: 345kV GAS/AIR INSULATED SUBSTATION UED FOR EM&CP SUBMISSION THIS IS A COMPUTER AIDED DESIGN DRAWING. A RECORD OF THE REVISIONS COVER SHEET EUGENE R. PORZIO OF THIS DOCUMENT WITH APPROVAL INITIALS/SIGNATURES & P.E. SEAL IS PPROVED: DATE: Gene Originally signed by Gene Porzio Porzio Digitally signed by Gene Porzio Porzio Date: 2024.10.17 07:37:34-04/00' ISSUED FOR 60% REVIEW MAINTAINED IN THE FILES OF THE NEW YORK POWER AUTHORITY. WARNING CIVIL-STRUCTURAL THIS DRAWING HAS BEEN APPROVED BY A NEW YORK STATE PROFESSIONAL ANY ORGANIZATION OTHER THAN SARGENT & SCALE: NONE UNDY IS NOT THE RESPONSIBILITY OF SARGENT ENGINEER IN ACCORDANCE WITH NEW YORK EDUCATION LAW TITLE 8, ART. 145, NY Power PARA 7209. IT MUST NOT BE REVISED OR ALTERED IN ANY MANNER UNLESS Authority | CHPE-CS-CV-001 AUTHORIZED BY A NYS LICENSED PROFESSIONAL ENGINEER No. 15094-001 SHEET NO. AAA DR, SUITE 201 HAMILTON, NJ 08691

















GENERAL EROSION CONTROL NOTES **CONSTRUCTION SEQUENCING:** SOIL RESTORATION NOTES: 1. INSTALL ALL TEMPORARY ESC ACTIVITIES INCLUDING SILT FENCE, INLET PROTECTION, 1. THE PROJECT WILL USE NYSDEC STANDARD EROSION AND SEDIMENT CONTROL MEASURES 1. SOIL RESTORATION SHALL BE COMPLETED IN THE AREA OF THE PROPOSED PREVIOUS SEDIMENT TRAP AND GEOTEXTILE FILTER BAGS. SURFACES ONCE FINAL GRADE HAS BEEN ACHIEVED IN THESE AREAS. (THAT HAVE BEEN OUTLINED IN THE EM&CP) TO PROTECT THE ENTIRE SITE AND THE SURROUNDING ENVIRONMENT FROM SILTATION AND RUNOFF DURING THE ENTIRE 2. ONCE ALL TEMPORARY ESC ACTIVITIES ARE ESTABLISHED, PERFORM EXCAVATION AND CONSTRUCTION PROJECT. 2. THE TYPE OF SOIL RESTORATION WILL DEPEND ON THE TYPE OF SOIL DISTURBANCE AND THE TRENCHING AND INSTALL ALL UTILITIES. TYPE OF HYDROLOGIC SOIL GROUP. CONTRACTOR WILL BE REQUIRED TO COMPLETE SOIL RESTORATION IN CONFORMANCE WITH THE VARIOUS METHODS OUTLINED IN TABLE 5.3 OF 2. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES WILL BE USED TO ADDRESS 3. STRIP TOPSOIL FROM REMAINDER OF SITE (WHERE PROPOSED IMPROVEMENTS OR GRADING NYS STORMWATER MANAGEMENT DESIGN MANUAL. CONDITIONS THAT ARE PRESENTED IN THE FIELD DUE TO TEMPORARY CONSTRUCTION IS SHOWN ONLY). TOPSOIL STOCKPILES(S) REMAINING FOR MORE THAN SEVEN DAYS SHALL CONDITIONS. DAILY OBSERVATION OF EROSION CONTROL MEASURES BY THE CONTRACTOR BE STABILIZED WITH VEGETATIVE COVER, MULCH, OR OTHER APPROVED PRACTICE, EROSION PERFORMING CONSTRUCTION ACTIVITIES IS REQUIRED. THE OWNER/APPLICANT IS OBLIGATED **CONSTRUCTION NOTES:** TO PERFORM INSPECTIONS AND REPORTING AS OUTLINED IN THE CURRENT EDITION OF THE FROM TOPSOIL PILES LEFT FOR LESS THAN SEVEN DAYS SHALL BE CONTROLLED WITH SILT FENCE OR OTHER APPROVED METHODS. ANY TOPSOIL STOCKPILE WITHIN 25' OF A ROADWAY SPDES GENERAL PERMIT FOR CONSTRUCTION ACTIVITIES. VARIANCES TO THE 1. DISTURBED AREAS, CONSTRUCTION ROADS AND ENTRANCES SHALL BE STABILIZED IN OR DRAINAGE DITCH SHALL BE COVERED WITH APPROVED METHODS. ALL DISTURBED CONSTRUCTION PRACTICES SHOWN ON THIS EROSION CONTROL PLAN IDENTIFIED DURING ACCORDANCE WITH THE DESIGN CRITERIA OUTLINED IN THE NEW YORK STANDARDS AND GROUND LEFT INACTIVE FOR SEVEN OR MORE DAYS IS TO BE STABILIZED BY SEED, SOD, THESE INSPECTIONS MUST BE ADDRESSED AT THE EARLIEST OPPORTUNITY. SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL (2005). DISTURBED AND EXPOSED MULCH, OR OTHER APPROVED METHODS. SOIL AREAS SHALL BE PROMPTLY STABILIZED WITH MULCH AND SEED AND SUPPLEMENTED 3. PLANNED EROSION CONTROL MEASURES INCLUDE BUT MAY NOT BE LIMITED TO THE WITH A SILT FENCE AT THE LIMITS OF DISTURBANCE. FINAL SITE STABILIZATION WILL BE 4. SURPLUS TOPSOIL SHALL BE REMOVED FROM THE SITE BY THE CONTRACTOR (AS OUTLINED IN FOLLOWING: ACHIEVED USING DENSE GRADED AGGREGATE (DGA). APPENDIX J SOIL AND MATERIALS MANAGEMENT PLAN OF THE EM&CP). FINAL GRADE THE SITE. A. SILT FENCE: SILT FENCE SHALL BE INSTALLED AND LOCATED ALONG THE PROPOSED LIMIT 2. APPROPRIATE EROSION AND SEDIMENT CONTROL MEASURES SHALL BE PROVIDED ALONG OF DISTURBANCE, AROUND STOCKPILE AREA AND AS DIRECTED BY THE CONSULTANT 5. UPON SITE STABILIZATION, REMOVE TEMPORARY EROSION CONTROL PRACTICES. CLEAN THE CONSTRUCTION ACCESS WAYS AND IN THE STAGING AREAS AS NECESSARY TO AVOID ENGINEER. STRUCTURES OF ANY SEDIMENT AND/OR CONSTRUCTION DEBRIS AND REMOVE ON-SITE OR OFF-SITE EROSION AND SEDIMENTATION PROBLEMS. CONSTRUCTION DEBRIS AND ACCUMULATED SEDIMENT. B. INLET PROTECTION: INLET PROTECTION SHALL BE INSTALLED AT ALL STORMWATER INLETS 3. NO MORE THAN 5 ACRES OF SOIL WILL BE DISTURBED AT ANY GIVEN TIME DURING THE RECEIVING RUNOFF FROM DISTURBED AREAS OF THE SITE. CONSTRUCTION DURATION. 1. ALL WORK DONE BY CONTRACTOR/INSTALLER PURSUANT TO THIS DRAWING SHALL: C. SEDIMENT TRAPS: SEDIMENT TRAPS SHALL BE INSTALLED TO INTERCEPT SEDIMENT-LADEN CONFORM TO THE GOVERNING CONTRACT DOCUMENTS RUNOFF AND REDUCE THE AMOUNT OF SEDIMENT LEAVING THE DISTURBED AREA. PRE-CONSTRUCTION ESC ACTIVITIES: • BE PERFORMED EDXCLUSIVELY BY ITS TRAINED, COMPETENT PERSONNEL OR, D. GEOTEXTILE FILTER BAGS: GEOTEXTILE FILTER BAGS SHALL BE INSTALLED TO TRAP AND WHERE PERMITTED, THAT OF ITS SUBCONTRACTOR(S) 1. ESTABLISH WORK AREA AND CONTRACTOR STAGING AREAS. RETAIN SEDIMENT PRIOR TO LEAVING THE DISTURBED AREA. COMPLY WITH ALL APPLICABLE SAFETY LAWS, REGULATIONS, PROGRAMS AND PRACTICES TO ENSURE THE SAFETY OF ALL PEOPLE LOCATED ON THE WORK SITE, 2. INSTALL STABILIZED CONSTRUCTION ENTRANCE AND TEMPORARY EROSION AND SEDIMENT E. STABILIZED CONSTRUCTION ENTRANCE/EXIT: A TEMPORARY STABILIZED CONSTRUCTION INCLUDING THE CONTRACTOR'S/INSTALLER'S PERSONNEL (OR THAT OF ITS CONTROL MEASURES. ENTRANCE/EXIT SHALL BE INSTALLED FOR ACCESS TO AND FROM THE CONSTRUCTION SITE. SUBCONTRACTOR(S)) PERFORMING THE WORK. WASH-DOWN WATER AND RUNOFF FROM THE CONSTRUCTION ENTRANCE SHALL BE 3. IDENTIFY ALL NATURAL RESOURCES AND MARK UP AND PROTECT THEM AS NECESSARY DIRECTED TO APPROPRIATE SOIL EROSION AND SEDIMENT CONTROL MEASURES. INCLUDING TREES, EXISTING POINT OF DISCHARGE OFF-SITE, ETC.. F. STAGING AND LAYDOWN AREAS: STAGING AND LAYDOWN AREAS FOR VEHICLES AND 4. INSTALL PERIMETER SEDIMENT CONTROL SUCH AS SILT FENCES AND CONSTRUCTION FENCE EQUIPMENT SHALL BE LOCATED ON EXISTING STABILIZED PORTION OF THE SITE. VEHICLES AND AS SHOWN ON THE SOIL EROSION AND SEDIMENT CONTROL PLANS. EQUIPMENT SHALL BE WASHED DOWN IN STABILIZED AREAS PRIOR TO EXITING THE SITE. G. SOIL STOCKPILE: SOIL STOCKPILES AND EXPOSED SOIL SHALL BE STABILIZED BY SEED, MULCH, OR OTHER APPROPRIATE MEASURES, WHEN ACTIVITIES TEMPORARILY CEASE DURING CONSTRUCTION FOR 7 DAYS OR MORE IN ACCORDANCE WITH NYSDEC (AND CERTIFICATE OF CONDITIONS) REQUIREMENTS. H. DUST CONTROL: SHOULD EXCESSIVE DUST BE GENERATED, IT SHALL BE CONTROLLED BY SPRINKLING WATER. I. DEWATERING: TEMPORARY DEWATERING PRACTICES SHALL BE USED TO PREVENT PONDING OF RAINWATER OR GROUNDWATER DURING CONSTRUCTION OF EXCAVATED AREAS. 4. ALL SOIL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AND REPAIRED AS NEEDED AFTER EACH RAINFALL EVENT BY THE CONTRACTOR. NO ADDITIONAL ALLOWANCES WILL BE MADE TO THE CONTRACTOR FOR REPAIRS TO SOIL EROSION AND SEDIMENT CONTROL DEVICES THROUGHOUT THE TERM OF CONSTRUCTION FOR THIS REFERENCE DRAWINGS: 1. OVERALL SOIL EROSION AND SEDIMENT CONTROL PLAN \_\_\_\_\_ CHPE-CS-CV-007 NOT FOR CONSTRUCTION **LEGEND** RED MODIFICATION BLACK EXISTING CYAN CONSTRUCTION INFO DWN CHK RVWD API DATE REVISIONS CHARLES POLETTI SUBSTATION RAWN: **NEW YORK PROFESSIONAL** ASTORIA, NEW YORK **ENGINEER** HECKED: **ASTORIA ANNEX SUBSTATION** LICENCE NUMBER -075635-1 EVIEWED: 345kV GAS/AIR INSULATED SUBSTATION EXP. 4/30/2025 SUED FOR EM&CP SUBMISSION SOIL EROSION AND THIS IS A COMPUTER AIDED DESIGN DRAWING. A RECORD OF THE REVISIONS EUGENE R. PORZIO PPROVED: OF THIS DOCUMENT WITH APPROVAL INITIALS/SIGNATURES & P.E. SEAL IS DATE: Gene SEDIMENT CONTROL NOTES 24 ISSUED FOR 60% REVIEW SIGNATURE: Porzio


Signature: Porzio

Or.55:36-04'0L MAINTAINED IN THE FILES OF THE NEW YORK POWER AUTHORITY. CIVIL-STRUCTURAL WARNING Y ANY ORGANIZATION OTHER THAN SARGENT & THIS DRAWING HAS BEEN APPROVED BY A NEW YORK STATE PROFESSIONAL SCALE: NONE UNDY IS NOT THE RESPONSIBILITY OF SARGENT ENGINEER IN ACCORDANCE WITH NEW YORK EDUCATION LAW TITLE 8, ART. 145, **NY Power** PARA 7209. IT MUST NOT BE REVISED OR ALTERED IN ANY MANNER UNLESS Authority | CHPE-CS-CV-008 | 0 AUTHORIZED BY A NYS LICENSED PROFESSIONAL ENGINEER. . No. 15094-001 SHEET NO. AAA DR, SUITE 201 HAMILTON, NJ 08691












































FOUNDATION TABLE DEMOLITION NOTES: 





















DOC NO. 15094-002-TL-001 REV. D 10/16/2024 ISSUED FOR EM&CP SUBMISSION

	345kV TRANSMISSION LINE POLE DATA SHEET														
STR NUMBER	STR COORD. X	STR COORD. Y	LATITUDE (DEG)	LONGITUDE (DEG)	ELEVATION (FT)	STA (FT)	AHEAD SPAN (FT)	LINE ANGLE (DEG)	STRUCTURE TYPE/CONFIGURATION	STANDARD STRUCTURE FRAMING DRAWING	POLE LENGTH (FT)	STR AGL (FT)	FOUNDATION TYPE (HOLD)	ESTIMATED FOUNDATION DIAMETER (FT)	COMMENT
Converter Sub. Gantry	1011564.69	225974.05	40.78688048	-73.90136232	9.76	0.00	82.79	0.00	GANTRY DE STRUCTURE	N/A	85.0	60.0	DRILLED PIER OR MICROPILE	TBD	
P1	1011508.71	225913.05	40.78671323	-73.90156472	10.00	82.79	447.76	27.01	DEADEND	CHPE-FRAMING-001	140.0	141.0	DRILLED PIER OR MICROPILE	TBD	
P2	1011089.17	225756.60	40.78628510	-73.90308036	8.94	530.56	493.38	-32.66	RUNNING ANGLE	CHPE-FRAMING-001	145.0	146.0	DRILLED PIER OR MICROPILE	TBD	
P3	1010793.00	225362.00	40.78520292	-73.90415143	13.89	1023.94	353.44	-84.11	DEADEND	CHPE-FRAMING-001	145.0	146.0	DRILLED PIER OR MICROPILE	TBD	
P4A	1011052.41	225121.95	40.78454327	-73.90321564	14.04	1377.38	0.00	0.00	OH/UG RISER	CHPE-FRAMING-001	155.0	156.0	DRILLED PIER OR MICROPILE	TBD	_
P4B	1011015.72	225155.90	40.78463656	-73.90334799	14.24	1327.39	0.00	0.00	OH/UG RISER	CHPE-FRAMING-001	119.0	120.0	DRILLED PIER OR MICROPILE	TBD	
P4C	1010978.95	225189.93	40.78473006	-73.90348063	14.59	1277.29	0.00	0.00	OH/UG RISER	CHPE-FRAMING-001	97.0	98.0	DRILLED PIER OR MICROPILE	TBD	


RUNNING ANGLE COND. ASSEMBLY DETAIL 1

	CONDUCTOR DEADEND LIST OF MATERIAL					
DRAWING ITEM	DESCRIPTION	QTY	MANUF	PART		
1	ARMOR RODS	6	HUBBELL	AP8141		
2	ANCHOR SHACKLE	3	HUBBELL	AS50BNK		
3	HELICAL CUSHION SUSPENSION CLAMP	6	HUBBELL	HCSA1118		
4	INSULATOR, ANSI 52-11 117.8"	3	HUBBELL	S050103S201B		
5	SOCKET Y-CLEVIS	3	HUBBELL	SYC50SN		
6	YOKE PLATE	3	HUBBELL	YPD50185491		



JUMPER POST ASSEMBLY DETAIL 4


	JUMPER POST LIST OF MATERIAL						
DRAWING ITEM	DESCRIPTION	QTY	MANUF	PART			
1	25KIP POST INSULATOR, DROP EYE	1	HUBBELL	P250101S002A			
2	CONDUCTOR CLAMP	1	HUBBELL	271724-3001			
3	BOLT, MACHINE, GALVANIZED, 3/4" X 2" W/ NUT	4	TBD	TBD			
4	WASHER, SPLIT, GALVANIZED, 3/4"	4	TBD	TBD			
5	ARMOR RODS	2	HUBBELL	AP8141E			



COND. DEADEND ASSEMBLY SUBSTATION TERMINALS ONLY


	CONDUCTOR DEADEND LIST OF MATERIAL						
DRAWING ITEM	DESCRIPTION	QTY	MANUF	PART			
1	YOKE PLATE	3	HUBBELL	947604006			
2	ANCHOR SHACKLE, 50K	6	HUBBELL	974153001			
3	ANCHOR SHACKLE, 50K	6	HUBBELL	AS50WBNKSN			
4	COMPRESSION DEADEND W/ TERMINAL	6	HUBBELL	DEDA3309SSAC			
5	CHAIN LINK	3	HUBBELL	LK120CVN			
6	INSULATOR, ANSI 52-11 117.8"	6	HUBBELL	S050103S201B			
7	SOCKET Y-CLEVIS	6	HUBBELL	SYC50SN			
8	YOKE PLATE	3	HUBBELL	YPR50190508			

\*INSULATOR SHEDS WILL BE INSTALLED SHED SIDE DOWN TO LIMIT MOISTURE POOLING




TWIN BUNDLE SPACER

	TWIN BUNDLE SPACER LIST OF MATER	IAL		
DRAWING ITEM	DESCRIPTION	QTY	MANUF	PART
1	CUSHION-GRIP TWIN SPACER	1	PLP	CGTS-0112HT




OPGW DEADEND ASSEMBLY DETAIL 2

	OPGW BOLTED DEADEND LIST OF MATERIAL						
DRAWING ITEM	DESCRIPTION	QTY	MANUF.	PART			
1	OPGW BOLTED DEADEND	1	AFL	ODEC470/479G07			
2	LINK PLATE, 12" LONG FOR OPGW DE	1	AFL	ODELP10			
3	ANCHOR SHACKLE	1	HUBBELL	AS25BNK			
4	ALUMINUM BONDING WIRE	1	AFL	BWAL50/50H60			



OPGW RUNNING ANGLE ASSEMBLY DETAIL 5


	OPGW RUNNING ANGLE LIST OF MATERIAL						
DRAWING ITEM	DESCRIPTION	QTY	MANUF.	PART			
1	HIBUS OPGW SUSPENSION CLAMP ASSEMBLY	2	AFL	HOS645/659			
2	YOKE PLATE	1	AFL	SUMEYP			
3	CLEVIS EYE	2	AFL	SCE-55-625			
4	Y-CLEVIS CLEVIS	1	AFL	YCC			
5	ALUMINUM BONDING WIRE	1	AFL	BWAL50/50H60			




OPGW DEADEND ASSEMBLY SUBSTATION ONLY

	OPGW BOLTED DEADEND LIST OF MATERIAL					
DRAWING ITEM	DESCRIPTION	QTY	MANUF.	PART		
1	OPGW BOLTED DEADEND	1	AFL	ODEC470/479G07		
2	LINK PLATE, 7" LONG FOR OPGW DE	1	AFL	ODELP05		
3	ANCHOR SHACKLE	2	HUBBELL	AS25BNK		
4	ALUMINUM BONDING WIRE	1	AFL	BWAL50/50H60		

\*MATERIAL INCLUDED IN ASSEMBLY




LIST OF MATERIAL						
ITEM	DESCRIPTION	QTY	MAN.	PART #		
1	SPIRAL VIBRATION DAMPER, OPGW 0.564"-0.760"	1	PLP	5050203		




COND. DEADEND ASSEMBLY DETAIL 3

	CONDUCTOR DEADEND LIST OF MATERIAL						
DRAWING ITEM	DESCRIPTION	QTY	MANUF	PART			
1	YOKE PLATE	3	HUBBELL	947604006			
2	ANCHOR SHACKLE, 50K	6	HUBBELL	974153001			
3	ANCHOR SHACKLE, 50K	6	HUBBELL	AS50WBNKSN			
4	COMPRESSION DEADEND W/ TERMINAL	6	HUBBELL	SEDA3309SSAC			
5	CHAIN LINK	3	HUBBELL	LK120CVN			
6	INSULATOR, ANSI 52-11 117.8"	6	HUBBELL	S050103S201B			
7	SOCKET Y-CLEVIS	6	HUBBELL	SYC50SN			
8	YOKE PLATE	3	HUBBELL	YPR50190508			



OPGW SPLICE ASSEMBLY


OPGW BOLTED DEADEND LIST OF MATERIAL							
DRAWING ITEM	DESCRIPTION	QTY	MANUF.	PART			
1	OPTI-GUARD SPLICE ENCLOSURE	1	AFL	OG03			
2	OPTI-GUARD SPLICE TRAY	2	AFL	OGST01-72			
3	OPTI-GUARD FIBER ROUTING KIT	1	AFL	OGFK01			
4	EXTERNAL COIL BRACKET	1	AFL	CB-44-3AL			



795 ACSS DAMPER

LIST OF MATERIAL					
ITEM	DESCRIPTION	QTY	MAN.	PART #	
1	DAMPER: VIBRATION, 795 MCM 26/7 ACSS	1	PLP	VSD-4050	

1. SEE PREFORMED LINE PRODUCTS DAMPER PLACEMENT IN APPENDIX.



CONT	RACTOR/INSTALLER SHALL TAKE ALL
APPR	OPRIATE PRECAUTIONS TO ENSURE THE
SAFE	TY OF ALL PEOPLE LOCATED ON THE
WORK	K SITE, INCLUDING CONTRACTOR'S/
	ALLER'S PERSONNEL (OR THAT OF ITS
SUB-C	CONTRACTOR(S)) PERFORMING THE WORK.

HOLD INFORMATION

NO.

DESCRIPTION

RELEASE INFORMATION				
REV.	DATE	DESCRIPTION		
А	08-08-2024	ISSUED FOR 60% REVIEW		
В	10-16-2024	ISSUED FOR EM&CP SUBMISSION		
ISSUE DURDOSE: ISSUED FOR EM&CD SURMISSION				

ISSUE	PURPOSE:	ISSUED FOR EM&CP SUBMISSION
SPECIFICATION:		
PROJI	ECT NO.:	15094.002

CAD FILE NAME:	CHPE-ASSEMBLY-001
PREPARED BY:	MR
REVIEWED BY:	KRM
APPROVED BY:	KRM
DRAWING BY AN O SARGENT & LUND	ON OR ADDITION TO THIS ORGANIZATION OTHER THAN OY, IS NOT THE OF SARGENT & LUNDY.



SARGENT & LUNDY 55 EAST MONROE STREET CHICAGO, ILLINOIS 60603-5780



PROJECT

ASTORIA CONVERTER - ASTORIA **ANNEX 345kV OVERHEAD** TRANSMISSION LINE CHAMPLAIN HUDSON POWER EXPRESS, LLC

DRAWING TITLE

ASSEMBLY DRAWING

DRAWING NUMBER				REVISION
CHPE-ASSEMBLY-001				В
SHEET	1	OF	1	

Sargent & Lundy ""

55 EAST MONROE ST., CHICAGO, ILL.



Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 1 of 10

## 345KV HVAC TRANSMISSION LINE OF ASTORIA ANNEX SUBSTATION MODIFICATION BILL-OF-MATERIAL (BOM)





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 2 of 10

Bill of Material of New Items for Structure Converter Gantry

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
8003269Н3	Downlead Cushion (PLP)	16.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
ANSH30L-BNC	Anchor Shackle, 30k (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
APCKH631/646	OPGW Connector Kit (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
BWAL50H/50H60	Bonding Wire 60" (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CB-44-3AL	External Coil Bracket (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CGTS-0112HT	Cushion-Grip Twin Spacer (PLP)	3.00	Each	0.00	0.00	0.00	0.00	0.00
DEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
ODEC640/649G09	Bolted Dead End for OPGW (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
ODELP10	Dead End Link Plate 12" (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
OG03	Opti-Guard Splice Enclosure (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
OGFK01	Opti-Guard Fiber Routing Kit (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
OGST01-72	Opti-Guard Splice Tray (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 3 of 10

## Bill of Material of New Items for Structure P1

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	5.00	, ,	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00		0.00	0.00	0.00	0.00	0.00
5050203	Spirial Vibration Damper (PLP)	4.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	10.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
BWAL50H/50H60	Bonding Wire 60" (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
CGTS-0112HT	Cushion-Grip Twin Spacer (PLP)	9.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
HPS-P250109S107	Post property: P250109S107	5.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
OB-513021-1001	Strain property: OB-513021-1001	6.00	Each	0.00	0.00	0.00	0.00	0.00
ODEC640/649G09	Bolted Dead End for OPGW (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
ODELP10	Dead End Link Plate 12" (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	<pre>Insulator, Post w/Ring 112.7" (HUBBELL)</pre>	5.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
VSD-4050	Stockbridge Vibration Damper (PLP)	12.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 4 of 10

Bill of Material of New Items for Structure P2

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
AS50BNK	Anchor Shackle (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
BWAL50H/50H60	Bonding Wire 60" (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
CGTS-0112HT	Cushion-Grip Twin Spacer (PLP)	9.00	Each	0.00	0.00	0.00	0.00	0.00
HCSA1118	Helical Cushion Suspension Clamp (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
HOS645/659	HIBUS OPGW Suspension Clamp Assembly (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
SCE-55-625	Clevis Eye (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
SUMEYP	Yoke Plate (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
YCC	Y-Clevis Clevis (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
YPD50185491	Yoke Plate (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 5 of 10

Bill of Material of New Items for Structure P3

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
5050203	Spirial Vibration Damper (PLP)	4.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
BWAL50H/50H60	Bonding Wire 60" (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
CGTS-0112HT	Cushion-Grip Twin Spacer (PLP)	9.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
ODEC640/649G09	Bolted Dead End for OPGW (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
ODELP10	Dead End Link Plate 12" (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	<pre>Insulator, Post w/Ring 112.7" (HUBBELL)</pre>	3.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 6 of 10

Bill of Material of New Items for Structure P4C

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	<pre>Insulator, Post w/Ring 112.7" (HUBBELL)</pre>	2.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 7 of 10

Bill of Material of New Items for Structure P4B

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	8.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	<pre>Insulator, Post w/Ring 112.7" (HUBBELL)</pre>	4.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 8 of 10

Bill of Material of New Items for Structure P4A

Stock Number	Description	Quantity	Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
8003269Н3	Downlead Cushion (PLP)	30.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
APCKH631/646	OPGW Connector Kit (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CB-44-3AL	External Coil Bracket (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	1.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	10.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00
ODEC640/649G09	Bolted Dead End for OPGW (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
ODELP10	Dead End Link Plate 12" (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
OG03	Opti-Guard Splice Enclosure (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
OGFK01	Opti-Guard Fiber Routing Kit (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
OGST01-72	Opti-Guard Splice Tray (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	Insulator, Post w/Ring 112.7" (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	1.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 9 of 10

Bill of Material of New Items

Stock Number	Description		Unit of Measure	Material Unit Cost	Total Material Cost	Labor Unit Cost	Total Labor Cost	Total Cost
7 No. 8	7-Wire Strand Copper Wire (Copperweld)	1200.00	(ft)	0.00	0.00	0.00	0.00	0.00
271724-3001	Clamp Assembly (HUBBELL)	20.00	Each	0.00	0.00	0.00	0.00	0.00
611380	Copper-Bonded Ground Rod, 0.5" (nVent)	60.00	Each	0.00	0.00	0.00	0.00	0.00
5050203	Spirial Vibration Damper (PLP)	8.00	Each	0.00	0.00	0.00	0.00	0.00
8003269Н3	Downlead Cushion (PLP)	46.00	Each	0.00	0.00	0.00	0.00	0.00
947604006	Yoke Plate (HUBBELL)	18.00	Each	0.00	0.00	0.00	0.00	0.00
974153001	Anchor Shackle, 50k (HUBBELL)	36.00	Each	0.00	0.00	0.00	0.00	0.00
AC-34/52/646	AlumaCore OPGW (AFL)	5000.00	(ft)	0.00	0.00	0.00	0.00	0.00
ANSH30L-BNC	Anchor Shackle, 30k (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
AP8141	Armor Rods (HUBBELL)	46.00	Each	0.00	0.00	0.00	0.00	0.00
APCKH631/646	OPGW Connector Kit (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
AS50BNK	Anchor Shackle (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
AS50WBNKSN	Anchor Shackle, 50k (HUBBELL)	36.00	Each	0.00	0.00	0.00	0.00	0.00
BWAL50H/50H60	Bonding Wire 60" (AFL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
CB-44-3AL	External Coil Bracket (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
CC58	Compression Coupler, 5/8" (nVent)	60.00	Each	0.00	0.00	0.00	0.00	0.00
CC207	Transformer Tank Grounding Connectors (nVent)	6.00	Each	0.00	0.00	0.00	0.00	0.00
CGTS-0112HT	Cushion-Grip Twin Spacer (PLP)	30.00	Each	0.00	0.00	0.00	0.00	0.00
DEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
Drake ACSS	Drake 795 kcmil 26/7 ACSS Conductor	10000.00	(ft)	0.00	0.00	0.00	0.00	0.00
HCSA1118	Helical Cushion Suspension Clamp (HUBBELL)	6.00	Each	0.00	0.00	0.00	0.00	0.00
HDC58	Ground Rod Clamps, 5/8" (nVent)	60.00	Each	0.00	0.00	0.00	0.00	0.00
HOS645/659	HIBUS OPGW Suspension Clamp Assembly (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
LK120CVN	Chain Link (HUBBELL)	18.00	Each	0.00	0.00	0.00	0.00	0.00
OB-513021-1001	Strain property: OB-513021-1001	6.00	Each	0.00	0.00	0.00	0.00	0.00
ODEC640/649G09	Bolted Dead End for OPGW (AFL)	12.00	Each	0.00	0.00	0.00	0.00	0.00
ODELP10	Dead End Link Plate 12" (AFL)	14.00	Each	0.00	0.00	0.00	0.00	0.00
OG03	Opti-Guard Splice Enclosure (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
OGFK01	Opti-Guard Fiber Routing Kit (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00





Document No. CHPE-BOM-001 Rev. C 10/16/2024 Page 10 of 10

OGST01-72	Opti-Guard Splice Tray (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
P250101S002A	<pre>Insulator, Post w/Ring 112.7" (HUBBELL)</pre>	20.00	Each	0.00	0.00	0.00	0.00	0.00
S050103S201B	Insulator, ANSI 52-11 117.8" (HUBBELL)	39.00	Each	0.00	0.00	0.00	0.00	0.00
SCE-55-625	Clevis Eye (AFL)	4.00	Each	0.00	0.00	0.00	0.00	0.00
SEDA3309SSAC	Compression Deadend w/Terminal (HUBBELL)	30.00	Each	0.00	0.00	0.00	0.00	0.00
SUMEYP	Yoke Plate (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
SYC50SN	Socket Y-Clevis (HUBBELL)	39.00	Each	0.00	0.00	0.00	0.00	0.00
VSD-4050	Stockbridge Vibration Damper (PLP)	12.00	Each	0.00	0.00	0.00	0.00	0.00
YCC	Y-Clevis Clevis (AFL)	2.00	Each	0.00	0.00	0.00	0.00	0.00
YPD50185491	Yoke Plate (HUBBELL)	3.00	Each	0.00	0.00	0.00	0.00	0.00
YPR50190508	Yoke Plate (HUBBELL)	18.00	Each	0.00	0.00	0.00	0.00	0.00



